

(1) Number of pages _____

(2) Date of repair _____

(3) Initials of the Referencer _____

MADRAS RECORD OFFICE

Government of Madras

Public Works

DEPARTMENT

G.O. No.	1888	Press	<i>Original</i>
B.P. No.		Mts	
Dated	25. 7.	1953	1876

Not to be folded or roughly handled

*Proceedings of the Madras Government, Public Works Department,
25th July 1876. No. 1,838.*

Read the following papers:—

No. 430. From Captain L. CONWAY-GORDON, R.E., Examiner of Public Works Accounts, to Major-General G. W. WALKER, R.E., Secretary to Government, Public Works Department, dated Fort St. George, 15th July 1876, No. 118 W.

I HAVE the honor to invite attention to the large expenditure on the Pennair Anicut Extension in excess of sanctioned estimate.

2. The estimate submitted by the Chief Engineer for Irrigation in his note, read and approved in Proceedings of Government, No. 1,738, of 19th June 1875, and since sanctioned by the Government of India, provides for the following amounts:—

Works	RS. 1,15,610
Establishment	34,680
Tools and Plant	8,860
Total	1,59,150

3. Against the estimate of Rupees 1,15,610 for "Works" the expenditure to the end of 1875-76 was Rupees 1,27,786. The grant for the current year is Rupees 16,649, making the estimated expenditure to the end of this year Rupees 1,44,435, or nearly Rupees 30,000 in excess of the sanctioned estimate.

4. Moreover, the District Engineer, Nellore, writing to inquire which of the two amounts shown in the preliminary issue of the budget is correct, mentions that he considers Rupees 16,649, the actual grant, *far from* sufficient, from which it is evident that even Rupees 30,000 is far from being the whole of the probable excess over the at present sanctioned estimate.

No. 101 W.

No. 430-A. *Note by the Chief Engineer for Irrigation.*

THE probability of the sanction for the Pennair Anicut Extension being exceeded, together with an approximate estimate of the excess, should have formed the subject of a special report by the District Engineer, Nellore, directly it was found that there would be any excess.

2. The Progress Report for May shows expenditure to 31st March	RS. 1,27,786
In 1876-77 to end of May	6,883
	1,34,669

against, as the Examiner mentions, Rupees 1,15,610 for *Works*.

The entry in the remark column is "work nearly finished; revised estimate received from Range Officer, kept back for a comparative statement and plan showing deviations; will be submitted probably before end of June."

The revised estimate has not yet reached the undersigned.

OOTACAMUND,
19th July 1876.

(Signed) JOHN MULLINS, Lt.-Col., R.E.,
Chief Engineer for Irrigation.
To the Secretary to Government, Public Works Department.

Proceedings of the Madras Government, Public Works Department,
25th July 1876. No. 1,883.

No. 431. ORDER THEREON, 25th July 1876, No. 1,883.

IRRIGATION, No. 48.

Account.

THE District Engineer, Nellore, will report at once when the revised estimate for the Pennair Anicut Extension will be submitted, and he will at the same time explain why the rules requiring an immediate report to be made on excess expenditure appearing probable have not been attended to.

(True Extract.)

Colonel,

Offg. Under Secy. to Govt., P.W.D.

To the District Engineer, Nellore.
,, Examiner of Public Works Accounts.

"Chief Eng^r for Irrigation

Exd. J. W. Fischer.

Spare Copies

[Cr. Wks. Form No. 2.]

No. 1188.

From

THE CONTROLLER,
PUBLIC WORKS ACCOUNTS,

To

The Secretary to Government,
Public Works Department.

FORT SAINT GEORGE,

15th July 1876.

Sir,

I have the honor to invite attention to the large expenditure on the Pennair Anicut Extension and in excess of sanctioned estimates. The estimate submitted by the Chief Engineer for Irrigation and his report, read and approved in Proceedings of Government No. 1738 of 17th June 1875, and since sanctioned by the Government of India, provides for the following amounts:

Works	Rs 1,15,610
Establishment	34,680
Tools and Plant	8,860
Total	1,59,150

3 Against the estimate of Rupees 1,15,610 for 'Works' the expenditure to the end of 1875-76 was Rupees 1,27,786. The grant for the current year is Rupees 16,649, making the estimated expenditure to the end of this year Rupees

Rupers 144,435, or nearly Rupers 30,000 in
excess of the sanctioned estimate.

I approved the District Engi-
neer, Mellore, writing to enquire which of the
two amounts shown in the preliminary issue
of the Budget is correct, mentioning that he
considers Rupers 16,649 - the actual grant,
far from sufficient. I should which it is evident
that even Rupers 30,000 is far from being the
whole of the probable excess over the at present
sanctioned estimate.

I have the honor to be

Sir,

Your most obedt. Servant

L. Murray-Gordon.

Examined, J. H. Accounts

669
15/7/76

668
15/7/76

8019-6-75 1738
 18-3-76 7102711
 8-5-76 11348 1135
 Progress Report for May/76

P. H. 1876 Reportment

8-5074

Thorn

The Examiner

P.H. Accounts

To

The Secretary, Government

P.H. Department

No 11825

Dated 15-3

Recd 15-3

Received 17-3

July 76

8. 4342/76

Offering certain observations
 relative to the large expenditure
 incurred on acct. of the
 Pioneer Amical System

Cn-21.7.76 H.L. 26.7.76
 Decd to 17-7-76

E. I. Form No. 18.

OFFICE OF CHIEF ENGINEER FOR IRRIGATION,

Colacumund

Port St George, 19 July 1876.

No 101 W.

Note by the Chief Engineer for Irrigation.

Enclot

P.W. Code
 Chapter 17
 para 15

The probability of the can-
 tion for the Pioneer Amical ex-
 tension being exceeded, together
 with an approximate estimate of the
 excess, should have formed the sub-
 ject of a special report by the
 District Engineer, Mallore, directly
 it was found that there would be any
 excess.

2. The Progress Report for May shows expenditure to

31st March 1876 Rs 1,27,786

In 1876-77 to end of May - 6,883

1,34,669

against, as the Examiner mentions, 1,15,610 for Works.

The entry in the remark column is
 "Work nearly finished - revised
 estimate received from Range
 Officer, kept back for a comparative

statement and plan showing deviations - will be submitted probably before end of June."

The revised estimate has not yet reached the undersigned.

Voluntarily Lt. Colonel &c.
Chief Engineer for Oregon.

To
The Secretary to Govt P.W.D.

FORMER CASES.

No. of 187
" "

Issue No.
Dated

LATER CASES.

No. of 187
" "

Sent to Government with No.

18

Printed with G. O. No.

W. of

dated

REMINDERS ISSUED.

No. 1, dated	187 .
" 2, "	"
" 3, "	"
" 4, "	"
" 5, "	"

KEEP-WITH.

Issue Case.

I. E. Form No. 31.

P. W. 1876. Department
The Chief Engineer for Irrigation.

RECEIPT No. 101-4.

Dated 19 July 1876.
Received 27 July 1876

Subject:—

Permain Ancient Extension - Bellare District, — Note on the — stating that the D.E. should have reported the probability of the sanction for the — being proceeded, & intimating that the application made by the D.E. on 19 July 1876, has not been received yet.

ENCLOSURE.

No 1008

Public Works Department.

PROCEEDINGS of the MADRAS GOVERNMENT.

UNDER date the 25 July 1876.

READ the following:—

Note by the Chief Engineer for Irrigation
No 101 W. dated 19th July 1876

The District Engineer, Bellare, will report at once when the revised estimate for the Permain Ancient extension will be submitted, and he will at the same time explain why the rules requiring an immediate report to be made on excess expenditure appearing probable have not been attended to.

By 20/7
MVR

L. E. M. M. V.
Chief Engineer for Irrigation
Decd 2/876

534-2
5897

Gobt. of 1870 Madras
PUBLIC WORKS.

To

The D. B. Kellere

M. A. D.

Dated

Issued

Recd

Recd

G. O. 25th July 188

Nos. 430 - 431

3-8-76

Punair Amicul-exten

cin - Kellere Dr - The

Dr Sir to report when the
revised Estimate for the —
will be submitted & to
plain why the rules requiring
an immediate report to be
made on excess expenditure
appearing probable have not
been attended to —