

(1) Number of pages 14
(2) Date of repair Jan 87
(3) Initials of the Referencer lung ✓

TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

P. W. D. DEPARTMENT

G.O. No.	1776 <i>W</i>	Press.
B.P. No.		Mis.
Dated	5.7.1879	197 .

g

Not to be folded or roughly handled

Read the following paper :—

No. 20.

PART I.—Irregularities with respect to Estimate for the Month of April 1879.

IMPERIAL, BUILDINGS AND ROADS.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

5th July 1879, No. 1,776 W.

General.
Account.

Item Number.	Particulars.	Number of Appear- ances in Statements of Objec- tionable Items.	Month in the Accounts of which Objectionable Expenditure first appeared.	Amount of Estimate.	Expendi- ture up to Date.	Excess over Estimate.	Expendi- ture during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
1	WITHOUT ESTIMATE. <i>Bangalore.</i> Road from Trinity Church to Agraram Barracks.	1	April 1879 ..	..	RS. 868	868	RS. 868	This item will be brought to the notice of the Executive Engineer asking him to get the required estimate sanctioned.	No. 21. Order thereon, 6th July 1879, No. 1,776 W. 1. An estimate has been sanc- tioned for this work.— <i>Vide</i> G.O., No. 1,541, dated 11th June 1874, and No. 683, of 10th March 1875.
2	<i>Ougale.</i> Making road from Trunk road near Kavali to Salt platform.	29	Nov. 1876 ..	..	14,972	14,972	..	In G.O., No. 925 W., of 27th March 1879, it is stated that the matter is under refer- ence to the Salt Commissioner.	2. <i>Vide</i> paragraph 2 of G.O., No. 925 W., dated 27th March 1879.
	Total ..	..	..	..	15,840	15,840	868		
3	EXCESS OVER ESTIMATE. <i>Nizari.</i> Constructing a timber bridge on the Waterloo Stream at Wellington.	3	Feb. 1879 ..	9,400	9,868	468	..	The Executive Engineer reports, under date the 19th May 1879, that this work has been completed and that the completion report forwarded. The objection, however, will be removed on receipt of the completion report as the excess is within 5 per cent. of the esti- mate.	3. It is observed that the objection has since been re- moved on the receipt of the completion report.
	<i>Presidency.</i> Making improvements to the Gun Powder Factory.	8	Sep. 1878 ..	54,010	56,709	2,699	84	The Superintending Engineer, Third Circle, reports, under date the 10th May 1879, that the estimate is ready and will be submitted for sanction shortly.	4. The submission of the esti- mate should be expedited.
	Total ..	..	..	63,410	66,577	3,167	84		

1726

IMPERIAL, ROADS AND BUILDINGS.

PART II.—Irregularities with respect to Appropriation for the Month of April 1879.

Item Number.	Particulars.	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Expenditure first appeared.	Amount of Appropriation.	Expenditure of the Year.	Excess over Appropriation.	Expenditure during Month.	Opinion of the Superintending Engineer, with Final Remarks by Examiner.	Orders by Local Government.
	WITHOUT APPROPRIATION.				RS.	RS.	RS.		
5	Compensation for house-rent to Military and Medical Subordinates.	1	April 1879 ..	..	664	664	664	The Assistant Engineer in charge of the Presidency Division reports, under date the 16th May 1879, that an application for funds has been submitted to the Superintending Engineer for sanction.	5. The Superintending Engineer will take the necessary action in the matter.

Miscellaneous Irregularities.

Division.	Name of Work.	Number of Appearances in Statements of Objectable Items.	Month in the Accounts of which Expenditure first appeared.	Number of Works.	Amount of Estimate.	Amount Expended.	Remarks by the Examiner.	Orders by Local Government.
	COMPLETION REPORTS NOT SUBMITTED TO THE EXAMINER.				RS.	RS.		
Chingleput ..	Works above Rs. 2,500. Constructing a new cook-house with Duff's range at the new Hospital at Poonamallee.	2	March 1879 ..	1	2,830	3,629	Completed in March 1879 ..	The Superintending Engineer concerned will arrange for the early transmission of the required
Wysal ..	Repairs to Barracks Department to European Infantry buildings.	2	" " ..	1	2,600	2,763	Do. ..	..

documents to the Examiner of Public Works Accounts.

Government are particularly requested to impress upon the Superintending Engineers the importance of a more punctual submission of completion reports.

1,000	2,836	1	1,000
72	127	1	72
346	52	3	346
75	..	1	75
745	..	1	745
1,132	1,816	1	1,132
292	254	2	292
Total ..	11,569	12	10,934

(Signed) L. CONWAY-GORDON, Major, R.E.,
Examiner of Public Works Accounts.

(True Extract.)

(Signed) R. H. SANKEY, Colonel, R.E.,
Secretary to Govt., P.W.D.To the Superintending Engineers, First, Second, Third, Fourth, and Fifth Circles.
" Examiner of Public Works Accounts.Exd. C. Howarth.
Spare Copies1776
2

No.

1776
3
Pm 9-5-7-79 N^o 17764r

From

The Examiner,
Public Works Accounts,

To

The Secretary to Government,
Public Works Department,
Fort Saint George.

Dated 30
Reed.

June
July

1879.

No.

Forwards for the orders of the Local
Government a Statement of Objectionable
Items in the Accounts of Executive Officers for
the month of April 1879,
under Imperial, Buildings and Roads.

95
123
To The Secy 1st 2nd 3rd
4th 5th Cables
Examiner P.W.
Despatched

12-7-79

H. M. M. M.

for Examiner, P. W. Accounts.

160/30-6-79

769.

Imperial, Buildings and Roads.

PART I.—Irregularities with respect to Estimate.

Item No.	Particulars.	Amount of Estimate.	Expenditure up to date.	Excess over Estimate.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Order by Local Government.
<u>Without Estimate</u>							
1	Bangalore Road from Trinity Church to Agaram Barracks	1 April 1799	868	868	868	This item will be brought to the notice, being sanctioned for of the Executive Engineer, this work vide G.O. Engineer, asking him to 1541 d/11 June to get the required 1874 and Rs 683 of estimate sanctioned 10 th March 1875.	1796 W & S July 1879
2	Ongele Making road from Church road near Karatti to Salt Flat Tharu	29 Nov 1798	14,972	14,972		In G.O. No. 925W of 27 th March 1799 it is stated that the matter is under reference to the Salt Commission.	Vide para 2 of G.O. No. 925 W & S 27 th March 1879.
<u>Excess over Estimate</u>							
3	Coastal a Timber Bridge on the Waterloo stream at Wellington Nilgiri	2 Feb 1799	9,100	9,068	1468	The Executive Engineer reports under date the 19 th May 1799 that this work has been completed and that the Completion report forwarded. The objection, however, will be removed on receipt of the Completion report.	It is observed that the objection has since been removed on the receipt of the Completion report.
<u>Presidency</u>							
4	Making improvements to the Gun Bunker Station, Total	8 Sept 1798	5,410	5,709	2,699	The Superintendent is to be made reports under	The Superintendent
				6,410	6,677	2,667	

1726
H

10
T J

Item No. *1*
 Particulars *Without Appropriation*
 Amount of Estimate *1000*
 Expended up to date *1000*
 Excess over Estimate *0*
 Expenditure during month *0*
 Opinion of the District Engineer, with final remarks by Examiner *Under date 10th May 199 that the estimate is ready and will be submitted for sanction shortly.*
 Orders by Local Government *1000*

Item No. *2*
 Particulars *Without Appropriation*
 Amount of Estimate *1000*
 Expended up to date *1000*
 Excess over Estimate *0*
 Expenditure during month *0*
 Opinion of the District Engineer, with final remarks by Examiner *Under date 10th May 199 that the estimate is ready and will be submitted for sanction shortly.*
 Orders by Local Government *1000*

[For W. D. Form No. 286.]

[Chap. XX., Sec. II., Para. 30.]

[P. W. D. Form No. 50, Imperial, Military and other Services, Part II.]

Imperial, Roads and Buildings. PART II.—Irregularities with respect to Appropriation.

Item No.	Particulars.	Amount of Appropriation.	Expenditure of the year.	Excess over Appropriation.	Expenditure during month.	Opinion of the District Engineer, with final remarks by Examiner.	Orders by Local Government.
	<i>Without Appropriation</i>						
	<i>Presidency</i>						
	<i>1 Compensation for House rent to Military and Medical Subordinate</i>						
	<i>1 April 199 -</i>	<i>664</i>	<i>664</i>	<i>664</i>	<i>664</i>	<i>The Assistant Engineer in charge of the Presidency reports under date the 19th May 199 that an application for funds has been submitted to the Superintending Engineer for sanction.</i>	<i>The supply Engineer will take the necessary action in the matter.</i>

1226
5

Item No. *3*
 Particulars *Without Appropriation*
 Amount of Estimate *1000*
 Expended up to date *1000*
 Excess over Estimate *0*
 Expenditure during month *0*
 Opinion of the District Engineer, with final remarks by Examiner *Under date 10th May 199 that the estimate is ready and will be submitted for sanction shortly.*
 Orders by Local Government *1000*

Can 3007

Govt. of Madras.

PUBLIC WORKS.

To

Dated

Issued

Recd.

G. O. 5 July 1879, No. 1776 W

Nos. 20-21

Objectionable Items

Order in statement of
in the accounts of Executive
Officers for the month of
April 1879 under Imperial