

(1) Number of pages 16  
 (2) Date of repair 1/12/80  
 (3) Initials of the Referencer long

# TAMIL NADU ARCHIVES

GOVERNMENT OF TAMIL NADU

*Public Works* DEPARTMENT

|          |          |        |
|----------|----------|--------|
| G.O. No. | 1868 W   | Press. |
| B.P. No. |          | Mis.   |
| Dated    | 6-8-1880 | 197.   |

*L. C.*

Not to be folded or roughly handled

1868  
1

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

6th August 1880, No. 1,868 W.

Buildings and Roads.  
Civil Works.

Read the following paper:—

No. 11. Endorsement of the Superintending Engineer, Second Circle, dated Coimbatore, 9th July 1880, No. 155.

From Major J. L. L. MORANT, R.E., Executive Engineer, West Coast Division, to the Superintending Engineer, Second Circle, dated Ootacamund, 21st May 1880, No. 208.

In reply to your endorsement No. 459 W. C., dated 5th May 1880, on memorandum, No. 41, dated 4th idem, from the Chief Engineer regarding the outlay on Government House, Norwood, at Ootacamund, I have the honor to report as follows.

2. The following statement shows the expenditure up to the end of the last official year and the balance remaining to complete the work in accordance with the estimate sanctioned in Public Works G.O., No. 3,016 W., of the 27th November 1879, which I have now seen for the first time:—

|                                                                                                                                                                                            | RS.    | A.  | P.  | RS.      | A. | P. |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------|-----|-----|----------|----|----|
| Total expenditure on Norwood Government House up to 31st March 1880.                                                                                                                       | ...    | ... | ... | 2,62,370 | 1  | 2  |
| Deduct items not included in the estimate sanctioned in Public Works G.O., No. 3,016, dated 27th November 1879—                                                                            |        |     |     |          |    |    |
| 1. Value of Upper Norwood property— <i>Vide</i> Public Works G.O., No. 39, of 5th August 1876, paid by Civil Department, but included in the above expenditure as ordered by the Examiner. | 20,305 | 13  | 4   |          |    |    |
| 2. Additional works completed as enumerated in Public Works G.O., No. 573 W., of 11th August 1877, but included in the above expenditure as ordered by the Examiner.                       | 21,440 | 0   | 0   | 41,745   | 13 | 4  |
| Net outlay against the sanctioned estimate of Norwood Government House up to 31st March 1880.                                                                                              | ...    | ... | ... | 2,20,624 | 3  | 10 |
| Balance available on 1st April 1880 for expenditure during 1880-81, of which Rs. 50,000 are allotted in 1880-81.                                                                           | ...    | ... | ... | 55,375   | 12 | 2  |
| Total Estimate ...                                                                                                                                                                         | ...    | ... | ... | 2,76,000 | 0  | 0  |

3. Having carefully gone into the items that now remain to be done out of the sanctioned estimate of Rs. 2,76,000, I am of opinion that this estimate will not be exceeded if the original programme be rigorously carried out. But should slight additions or alterations be by and bye deemed necessary as the work proceeds towards completion, the estimate may possibly be insufficient; but even then the excess cannot well go above about 2½ per cent. of the estimate sanctioned in Public Works G.O., No. 3,016 W., of the 27th November 1879.

4. In any case I will not allow the estimate to be exceeded without report.
5. Under these circumstances the comparative statement suggested by you will not, I trust, be considered necessary.

TRUE copy forwarded to the Chief Engineer as requested in his memorandum, No. 41, dated 4th May 1880.

2. The Executive Engineer has been requested to give details regarding the cost of work that is now in hand and which will be required to complete the work.

(Signed) H. R. MEAD, Major, R.E.,  
Superintending Engineer, Second Circle.

No. 12. ORDER THEREON, 6th August 1880, No. 1,868 W.

THE further report which the Executive Engineer has been desired to furnish will be awaited.

(True Extract.)

(Signed) JOHN MULLINS, Colonel, R.E.,  
Joint Secy. to Govt., P.W.D.,  
Irrigation Branch.

To the Superintending Engineer, Second Circle.  
" Examiner of Public Works Accounts.  
" Consulting Architect.  
" Military Secretary to His Grace the Governor.

Exd. E. C. Shunkar.  
Spare Copies

BUILDINGS AND ROADS.  
CIVIL WORKS.

Gobt. of (1880) *India*.  
PUBLIC WORKS.

To  
The SUPERINTENDING ENGINEER,  
SECOND CIRCLE,  
Cc, Cc, Cc.

Dated August, 6th.

Issued

Recd.

Encl.

G. O., 6th August 1880, No. 1,383 W.

AUGUST.

Nos. 11-13.

Government House at Norwood, Cotac-  
mund.—Report giving details regarding the  
cost of work now in hand and which will  
be required to complete the — averted.

West Coast Division Office  
Camp Cotacamund 21<sup>st</sup> May 1880.

No 208

From,

*1880*  
Major J. L. L. Morant R.E.  
Executive Engineer  
West Coast Division.

To,

The Superintending Engineer  
# Coile  
Coimbatore.

Sir,

In reply to your endorsement  
No 459 dated 5<sup>th</sup> May 1880 in Memorandum  
No 41 dated 11<sup>th</sup> Idem from the Chief  
Engineer regarding the outlay on Government  
House Norwood at Cotacamund I  
have the honor to report as follows:—

2. The following statement  
shows the expenditure up to the end  
of the last Official year and the  
balance remaining to complete  
the

the work in accordance with the Estimate sanctioned in P.W.G.O. No 3016 W of the 27<sup>th</sup> November 1879 which I have now seen for the first time.

Total Expenditure on Nowood Govt House up to 31<sup>st</sup> March 1880. 262,370.1.2

Deduct Items not included in the Estimate sanctioned in P.W.G.O. No 3016 dated 27<sup>th</sup> November 1879.

1. Value of Upper Nowood property vide P.W.G.O. No 39 of 5<sup>th</sup> August 1876 paid by Civil Department but included in the above Expenditure as ordered by the

Exam in er. 20,305.13.4

2. Additional Works Completed as enumerated in P.W.G.O. No 573 W of 11<sup>th</sup> August 1877 but included in the above expenditure as ordered by the Examiner 21,440.0.0 41,715.13.4

Net Outlay against the sanctioned Estimate of Nowood Government House up to 31<sup>st</sup> March 1880. 220,624.5.0

Balance available on 1<sup>st</sup> April 1880 for Expenditure during 1880. 51 of which Rupees 50,000 are allotted in 1880. 81. 55,375.12.22

Total Estimate Rupees. 276,000.0.0

3. Having carefully gone into the items

items that now remain to be done out of the sanctioned Estimate of Rupees 276,000 I am of opinion that this Estimate will not be exceeded, if the Original programme be rigorously carried out. But should slight additions or alterations be by and bye deemed necessary as the work proceeds towards Completion the Estimate may possibly be insufficient; but even then the excess cannot well go above about 2 1/2 percent of the Estimate sanctioned in P.W.G.O. No 3016 W of the 27<sup>th</sup> November 1879.

4. In any Case I will not allow the Estimate to be exceeded without report.

5. Under these Circumstances the Comparative Statement suggested by you will not, I trust, be considered necessary.

I have V<sup>ce</sup>

No. 155


(sig) J. L. D. Morant Major R.E.  
Ex. Engineer.

True Copy. Forwarded to the Chief Engineer

Engineer as requested in his  
Memo: No 41 dated 4<sup>th</sup> May 1880.

The Executive Engineer has been  
requested to give details regarding  
the Cost of Work that is now in  
hand and which will <sup>be</sup> required to  
complete the work.

Coimbatore 3  
9<sup>th</sup> July 1880.

  
Major R.E.  
Supp. Engr. II Circle.

573 D. 11-8-77.  
 2485 D. 25-11-78.  
 3015 D. 27-11-79.  
 3017 D.

P.W.D.  
12.01.80

From  
 The Superintendant  
 Second Circle.

Dated 9<sup>th</sup>  
 Recd: 11<sup>th</sup> } July 1880.

Paper received from  
 Mr. 155.

19/7

Government House at  
 Newwood, Cotacamb.

Submitting copy of  
 letter from Ex. Engineer Mr.  
 Leach D<sup>r</sup>, reporting on the  
 outlay on — up to 31<sup>st</sup>  
 March 1880 and the balance  
 available for expenditure  
 during 1880-81; and requesting  
 the Executive Engineer to  
 give details regarding the  
 cost of work that is now  
 in hand & which will be  
 required to complete the work.

Recd 2.8.80. Ptd 4.8.80.  
 Exr 20.9.80. Ptd 30.7.80.  
 13.7.80 R. B. S.

Mr. Dept.  
 1880

From the Superintendant,  
 No 155, dated 9<sup>th</sup> July 1880.

Circulated for  
 information.

Submitted for  
 for Secy to Govt.

19/7

his grace the pr  
2/8

No 1868 was 6/8/80  
Order there: -

The further report  
which the Executive  
has been desired to  
furnish will be  
awaited

SP  
3/8  
I.E. & Lich. G. P. H.  
E.P. & L. 7  
Chair: Architect 3/8/80  
dilig. Secy. to  
his grace the pr

Recd 2.8.80. Ret. 4.8.80.  
Cir. 20.7.80. Ret. 30.7.80.  
13.7.80 Del. 8.

Desd  
18-8-80

4441

Book of 1880

PUBLIC WORKS.

Date

Place

By

For

C. O. Butterfield 1880 No. 1880 W.

Nov. 11-12

Foot House at  
Hoowood, Co. Adams.

Report giving details  
regarding the cost of  
work now in hand  
which will be required  
to complete the  
work.