

- (1) பக்கங்களின் எண்ணிக்கை 26
 (2) புதுக்கித் திருப்பிய நாள் 19.7.88
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 1000

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

மு. கோப்புத் தாள் எண். துறை

அரசாணை எண்.	1894-5	அச்சகம்
மு. கோப்புத் தாள் எண்.		பலவகை
நாள் :	4.8.1884	198

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

செ. சி.

1894 W

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers :—

No. 282 T.J.

Note by the Superintending Engineer, VI Circle, on revised estimate for Arantangi cutcherry and out-buildings.

An estimate for this work, amounting to Rs. 10,300, was sanctioned in G.O., No. 3010 W., dated 14th November 1882. The work has been nearly completed but owing to the increased cost of many of the items, sanction for Rs. 12,645, or Rs. 2,345 in excess of the former estimate, is asked for by the Executive Engineer. The excess, Rs. 2,345, is due to the following items :—

	RS.
Brick-in-chunam	524
Teakwood	821
Well	285
Small items	715
Total ...	2,345

2. The work was commenced in September 1882 by a contractor who, however, failed, and it was carried on departmentally. There were constant changes of the subordinates in charge but Mr. Mathews was the sub-officer from the commencement, in 1882, to December 1883, when he was relieved by Lieutenant Falvey. The site of the buildings is 50 miles south of the sub-division headquarters and far from the delta where more of the work of the sub-division lies.

3. The Superintending Engineer cannot but consider that a great portion of the excess is due to carelessness in carrying out the work and to the changes of the upper subordinates in charge; the accounts also were allowed to get into arrears and were very badly kept.

4. The excess in brick work is partly due to some excess work in raising the walls, but chiefly to the high cost of departmental labor.

That of teakwood is feared partly to fraud; the Executive Engineer considers that Rs. 590 of the excess is due to some wood having been paid for and not delivered, or having been stolen; this matter is being enquired into; the rate has been raised to cover this deficiency.

Well: a lump sum of Rs. 140 was allowed; it is now found that the well has to be sunk 50 feet, the upper 20 feet of which has to be lined; the cost of this is estimated at Rs. 425, or Rs. 285 in excess.

The other items are small; they are caused chiefly by the length of time the work has been under construction and to its being done departmentally.

5. A further report will follow as regards the deficiency in the teakwood; in the meantime the Superintending Engineer can only recommend that the excess, Rs. 2,345, be sanctioned.

KODAIKANAL,
9th May 1884.

(Signed) H. R. MEAD, Lieut.-Col., R.E.,
Superintending Engineer, VI Circle.

Proceedings of the Board of Revenue, dated 11th July 1884, Mis. No. 6444.

Read—the following letter from J. B. PENNINGTON, Esq., Acting Collector of Tanjore, to the Secretary to the Board of Revenue, dated Talainar, 20th June 1884, No. 3416:—

I have the honor to forward, herewith, a revised estimate, &c., for Rs. 12,645, for constructing the sub-magistrate's cutcherry at Arantangi, together with copy of note, No. 282 T.J., dated 9th May 1884, by the Superintending Engineer, and request that the Board will be pleased to obtain the sanction of Government for the same.

Resolution—dated 11th July 1884, Mis. No. 6444.

Submitted for the sanction of Government.

2. The original estimate for the sub-magistrate's cutcherry at Arantangi amounted to Rs. 10,300. The work has been nearly completed, but owing to causes explained in the note by the Superintending Engineer, VI Circle, a further sum of Rs. 2,345 is required to finish what remains to be done. It would seem from the Superintending Engineer's remarks that a considerable portion of the additional expenditure might have been saved under proper supervision.

(True Extract.)

(Signed) E. GIBSON,
Secretary.

Mis. No. 3034, Revenue.

Transferred to the Public Works Department.

OOTACAMUND,
16th July 1884.

(Signed) H. E. STOKES,
Secretary to Government.

ORDER—dated 4th August 1884, No. 1894 W., Public Works.

The second revised estimate, amounting to Rs. 12,645, for constructing a sub-magistrate's cutcherry at Arantangi, in the Tanjore district, is sanctioned.

2. The expenditure on the work to the end of 1883-84 amounted to Rs. 10,827, and the balance required to complete it, Rs. 1,818, is appropriated from the Provincial reserve.

3. The history of the building is far from satisfactory, but the Government await the further report promised by the Superintending Engineer.

4. This sanction has been registered as Provincial No. 109 W. of 1884-85, and classified as Civil Buildings, Original Works.

(True Extract.)

Major, R.E.,
Under Secy. to Govt., P.W.D.

To the Superintending Engineer, VI Circle, with two enclosures.
" Examiner, Public Works Accounts, with abstract estimate.
" Revenue Department.
" Judicial "

Exd. E. Fernandez.
Spare Copies

1894 W

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of 1884 Madras.

PUBLIC WORKS.

Dated August, 4th.

Recd.

Encl.

G.O., 4th Aug. 1884, No. 1894 W.

AUGUST.

Sub-Magistrate's Cutcherry

Second revised estimate of Rs 12,645 for
constructing a — at Arantangi, Tanjore
district, sanctioned with remarks.

Public Works Department, 1884-85.

1894W

Current No. 6042

Letter No. 3034 Mis

Dated the 15th July/84

From the Chief Secy. to Govt.

NOTE OF REMARKS.

1. This is the second revised estimate for constructing a Sub-Magistrate's Cutcherry and Out-building at Arantangi, Tanjore District, and amounts to Rs. 12,645 — being Rs. 3,250 in excess of the original, Rs. 9,395, sanctioned in G.O. No. 1505 W. of the 25th March 1878; and Rs. 2,345 in excess of the revised estimate, Rs. 10,300, sanctioned in G.O. No. 3010 W. of the 14th Nov./82.

2. The excess of the present above the previous revised estimate, Rs. 2,345, is divided as follows:—

Brick & mortar	Rs. 524
Teakwood	Rs. 821
Well	Rs. 285
Small items	Rs. 715
	<u>Rs. 2,345</u>

The excess sum, Rs. 524, is partly due to an increase in brickwork but chiefly to the high cost of departmental labour. The excess, Rs. 821, on account of teakwood has been caused partly by a rise in the rate and partly it is feared, by fraud. In the case of the well, a lump sum was originally allotted for that work - apparently on no certain basis - and it is now discovered the actual exceeds the estimated cost by Rs. 285. The excess, Rs. 715, on 'small items' is attributed to the length of time the work has been under construction.

3. S.E.VI. in his Report, para. 3, expresses his opinion "that a great portion of the excess is due to carelessness in carrying

"out the work and to the changes of the Deputy Subordinates in charge." He further adds: - "the accounts also were allowed to get into arrears and were very badly kept." 4. S.E.VI. states that the question of fraud in connection with the purchase of teakwood is being enquired into, and ^{that} a further report on the subject will follow.

5. The revised estimate has been countersigned by the Collector of the District.

23rd July/84
B.H.

C. No. 6042.

P. W. Secretariat.

1894

Note by Budget Section.

Work Sub magistrates Cutcherry & out buildings at Aram - Tampi. Remarks and References.

Fund	Provincial
Service Head	Civil Buildings
Departmental Head	Criminal works.
Amount of Estimate	Rs. 12645 (Revised Estimate)
Expenditure in previous year	10827
Allotment in current year	
Balance required to complete	1818
Total Rs...	

Note of available funds.

In the statement of demands on the Reserve for the Government for 1884-85, S. & P. Civil applies for a grant of Rs. 2113 for this work - As the amount was in excess of the sanctioned estimate no funds were provided pending sanction to a revised estimate.

Provision to the extent of the unspent balance viz Rs. 1818, may be made from the Reserve, being an income white work of the current year.

Budget Clerk.

W

Note by Budget Section.

No 28272.

1894 W

Note by the Superintending Engineer b: brick on revised estimate for Arantanghi but cheri and out. buildings.

Ex: 3.

1. Estimate

1. Comparison statement.

1. Ab: & Historical & Financial PWA

An estimate for this work amounting to Rs 10300 was sanctioned in G.O. No 3010 W dated 14th November 1882; the work has been nearly completed but owing to the increased cost of many of the items, sanction for Rs 12,645 or Rs 2,345 in excess of the former estimate is asked for by the Executive Engineer. The excess Rs 2,345 is due to the following items.

Brick in chimney	Rs 524
Teak wood	821
Well	285
Small items	715
	<u>2345</u>

2. The work was commenced in September 1882 by a contractor

who however failed and it was carried on departmentally; there were constant changes of the Subordinates in charge but Mr. Mathews was the Sub Officer from the commencement in 1882 to December 1883, when he was relieved by Lieut. Sealvey. The site of the buildings is 50 miles South of the Sub Division Head quarters and far from the Delta where more of the work of the Sub Division lies.

3. The Sub Engineer cannot but consider that a great portion of the success is due to carelessness in carrying out the work and to the changes of the Upper Subordinates in charge; the accounts also were allowed to get into arrears and were very badly kept.

4. The success in Brick work is partly due to some excess work in raising the walls but chiefly

to the high cost of departmental labours.

12
1894 W

That of Teak wood is feared partly to fraud; the Executive Engineer considers that Rs 590 of the success is due to some wood having been paid for and not delivered or having been stolen; this matter is being enquired into; the rate has been raised to cover this deficiency.

Well. a lump sum of Rs 1400 was allowed; it is now found that the well has to be sunk 50 feet, the upper 20 feet of which has to be lined; the cost of this is estimated at Rs 1125 ⁰² by Rs 285 in excess.

The other items are small; they are caused chiefly by the length of time the work has been under construction and to its being done departmentally.

5. A further report will follow as regards the deficiency in the

Leak wood, in the meantime
the ^{HPB} Superintending Engineer
can only recommend that the
mills No 2, 3, 4 & 5 be sanctioned.

W. W. Lieut. Col. R. B.

Superintending Engineer
6th Circle.

Kodak Canal
9: May 1854 S.

294W

189^W
4

7

4828

From
The Supr. Engineer
6. aide

To
The Collector
of Tanjore.

No 28278.
Dated 9th May 1884.
Rev.

Note by Supr. Engr
6. aide on revised Estimate
for Aramthangai Blinding &c.

Proceeds of the ... 1894 W.
Tanjore Collector's Office
Camp. Talaimannur
20th June 1884

BOARD'S GEN. REG. NO 4613 OF 1884

From,
J. B. Pennington Esq
As Collector of Tanjore
To,
E. Gibson Esq
Secretary to the Board of Revenue
Madras.

Sir,
I have the honour to forward here -
- with a revised Estimate &c for Rs
12,645 for constructing the Sub-magistrate's
Cutcherry at Aramthangai together with
Copy of Note no 28278 dated 9th May 1884,
by the Superintending Engineer and
Request that the Board will be pleased
to obtain the sanction of Government
for the same -

I have the honour to be,
Sir,
Yours most obed^t serv^t

ccy qmang
20

For As Collector

As.

Aug 11 87

Aug 11 87

Aug 11 87

4
1894 W

8

11

11

11

Enclosure.

In a letter.

From

The Collector of
Sangre

To

The Secretary to the
Board of Revenue,
Madras.

Dated 20

Recd

June 1884

No. 3416

L. & N. 4613/84

Note by Superintending
Engineer at Circle on
revised Estimate for
Kandangi Sub-
Magistrate's Quarters.

Rev. 4557/84



Proceedings of the Board of Revenue.

Dated 11th July

1884.

No. 6444 Mis:

1894W

READ letter from the Dy Collector of Sangre
dated 20th June 1884, No. 3416.

Resolution:—

Submitted for the sanction of Govern-
ment.

Yes. This is the
amount of work
done. The 9365
and 10300
shall be 12645

2. The original estimate for the Sub-
Magistrate's Quarters at Kandangi
amounted to Rs 10,300. The work has
been nearly completed, but owing to
causes explained in the note by the
Superintending Engineer, B. Circle, a further
sum of Rs 2,345 is required to finish
what remains to be done. It would
seem from the Superintending Engineer's
remarks that a considerable portion of
the additional expenditure might have
been saved under proper supervision.

(True Extract)

Chitwan

Secretary.

To, The Secretary to Govt. R.D.
with the original letter & such sheets
Copy to a Collector of Sangre

Wapoi.

1894 W

By ²¹/₁₀₀ south

94

G.O. No 3010W of 14-11-82
" " 1505W of 25-3-78

Revenue / 1884 / Department
1884. No. 4530
Board of Revenue,
MADRAS. *Mlu 6022*

To

Des 16/7
The Secretary to Govt.
Revenue Department

No. 1894W of 4th August/84
Des 19/7/84 *Series: 5*

Proceedings, dated 11th July 1884.
No. 6444 *mis*
Recd 14 July 1884
Subject

pc 8
Submitting for sanction,
revised estimate for the
construction of the sub-master
Cutcherry at Arantangi,
Tanjore District.

Ins. No. 3034

Transferred to the P.W.

Depy. *M. H. Thomas*

Secretary to Govt.

100 Recommended
16th July 1884

RYL 39/7 cir 28/7
25-7-84

B & R
C works
PUBLIC WORKS DEPARTMENT.

1894

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the *4th August/84*

Read the following

From the Sups. Eng^r. VI Circle A.E. No 282 J. J. of 9th May/84,
From the Ag. Collector of Tanjore - " No. 3416 of 20th June 1884,
Proceedings of the Board of Revenue - " No. 6444 of 11th July 1884.
Endorsed thereon by the Revenue
Department } " No. 3034 of 16th July 1884.

9
The second revised
estimate amounting to Rs
12,645, for construction of a
sub magistrates' Cutcherry
at Arantangi, in the
Tanjore district, is sanc-
tioned.

2. The expenditure
on the work to the end of
1883-84 amounted to Rs
10,827, and the balance
required to complete it
12 Rs 1818, is appropriated
from

from the Provincial reserve.

H. S. Sullivan

3. The history of the building is far from satisfactory, but ~~and~~ the Government await the further ^{report} promised by the Superintending Engineer on the last para of his report.

4. This sanction has been registered as Provincial No. 10910 of 1884-85, and classified as Civil Buildings original work.

W.
2.8.84

- 8814

Cd.
25-7-84

W.
28.7.84

To

The Supy. Eng^r VI Circle
with 2 enclosures

" Excan^r P. J. W. Accounts
with abt. returned

" Revenue Department
" Just. Dept.

Cd.
O 25/7/84 cir 20/7

6042

Govt. of (1884) Madras.

PUBLIC WORKS.

Dated

Recd.

Encl.

G.O. 4 August 1884, No. 1894 w

Sub-magistrate's Cutchery

Second revised Estimate
of Rs. 12,645 for constructing

a — at Arantangi

Tanjore District

Punitioned with

Remarks:

75
7

105/1