

FROM,
THE SUPERINTENDING ENGINEER
FIRST CIRCLE.

TO,
THE CHIEF ENGINEER
PUBLIC WORKS DEPARTMENT.

DATED 31st March
DESPATCHED 1st April 1886
RECEIVED

No. 26X.

ENCLOSURES. Nil

No. 26X

FROM,
THE SUPERINTENDING ENGINEER
FIRST CIRCLE.

TO,
THE CHIEF ENGINEER
PUBLIC WORKS DEPARTMENT.

DOWLAISHWARAM, 31st March 1886.

Dep 1.4.86

SIR,

I have the honor to inform you that the landing of all the Iron Plant for the Gopalpore Iron Work was only completed by the 12th Instant and the Contractors Bill was duly drawn up by the Executive Engineer on or before the 23rd Instant so that no time was evidently lost in repairing the several pieces.

The Executive Engineer reports that Mr. Medlicott Asst. Eng^r and Serjt Joyce weighed and counted the majority of the Iron work and have reported very favorably on the quality of each description supplied. No flaws or cracks having been discovered. but some difference

14486 of 9-4

Recorded

7.4

7/4/86

14486 of 9-4-86

G.O. B. No 826 of 26-3-86

- 772 H - 22-3-86

- 1087 C - 16-3-86

- 1034 C - 13-3-86

- 1022 C - 13-3-86

- 983 C - 11-3-86

G.O. A. - 1598 H - 10-7-85

Iron Plant for the
Gopalpore Iron work
Informs that the —
has lately arrived
& the current year's
allotment has been
fully utilized.

Meers Messrs & Co.
Dated
9/4/86

With end
L. W. M.

in weight was discovered, in Con-
nection with both the wrought, and
Cast Iron pieces.

Super Estimate	Tons	As weighed at site	Tons
Wrought Iron work	594 $\frac{5}{20}$		558 $\frac{1}{20}$
Cast Iron work	86 $\frac{6}{20}$		74 $\frac{10}{20}$

The Contractors Messrs Massey
and Co have been paid according to
the Bill (No 3) just received Rs 15940
at Benhampton and I have lately
instructed the Executive Engineer
of the Presidency Division to ad-
vance on account, a sum of
Rs 87,000 which fully absorbs the
year's allotment. Any balance
that still remains due to them will
be adjusted next year.

I have the honor to be
Sir

Yours most obedt servt.

Yours truly
Majr R. B.
Suptg Engr - Circle