

- (1) பக்கங்களின் எண்ணிக்கை 20
 (2) புதுக்கித் திருப்பிய நாள் 11/85
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 10/85

தமிழ்நாடு ஆவணக் காப்பகம்.

35

தமிழ்நாடு அரசு

PWD துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	1122	அச்சகம் பலவகை
நாள் : 26. 4. 1889		198 .

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

7+3 = 10
 Shook

ஆவண. 88-1-18,008-15-8-87.

ChB

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Military Works.

READ—the following papers :—

From the Superintending Engineer, IV Circle, dated 28th January 1889, No. 45-E.W.
Memorandum to „ „ „ 2nd February „ „ 497 C.

From Lieut.-Colonel A. C. SMITH, R.E., Superintending Engineer, IV Circle,
to the Chief Engineer, Public Works Department, dated Ootacamund,
12th April 1889, No. 165-E.W.

With reference to your memorandum, dated 2nd February 1889, I have the
honor to submit a statement showing the outlay on each of the component parts of
the new barracks at Malapuram.

2. The present state of the works is given in the column of remarks.

ENCLOSURE.

STATEMENT showing the outlay on each of the component parts of the new Barracks at
Malapuram to end of January 1889.

Item No.	Name of work.	Amount of estimate.	Government Order sanctioning the estimate.	Circle Register Number.	Expenditure to end of January 1889.	Remarks.
		RS.			RS.	
1	Constructing barracks for a detachment of British Infantry at Malapuram.	1,31,610	G.O., No. 580 W., 3rd March 1884.	92, 1883-84.	1,19,521	Completed.
2	Converting the old library at Malapuram into a kitchen and drying room.	514	G.O., No. 1275 W., 2nd June 1885.	17, 1885-86.	365	Do.
3	Converting the present wood godown at Malapuram into a bakery.	880	G.O., No. 2845 W., 27th Nov. 1885.	59, 1885-86.	947	Do.
		105	G.O., No. 560 W., 24th Feb. 1887.	81, 1886-87.		
4	Constructing a slaughter-house and hanging-shed at Malapuram.	2,090	G.O., No. 1416 W., 17th June 1885.	36, 1885-86.	1,735	Do.
5	Constructing a cattle-pen at Malapuram.	603	G.O., No. 2305 W., 13th Sept. 1886.	54, 1886-87.	553	Do.
6	Constructing barracks with outhouses at Malapuram.	38,940	G.O., No. 1570 W., 11th June 1887.	17, 1887-88.	25,040	This is a block for fifty men which is now being roofed. One-third of the block roofed, plastering and pointing complete. Asphalt floor in progress, middle third verandah roof complete and main roof in progress, floor unfinished, the third to north verandah roof in progress, main walls up to wall plate.
7	Alterations and improvements to the existing canteen, Malapuram.	5,470	G.O., No. 1733 W., 29th June 1887.	36, 1887-88.	4,584	Completed.
8	Constructing additional drains for the barracks of the detachment, British Infantry, Malapuram.	1,930	G.O., No. 2271 W., 24th Aug. 1887.	53, 1887-88.	1,489	Do.
9	Constructing a new contagious disease ward in the hospital compound at Malapuram.	1,800	G.O., No. 1491 W., 21st May 1888.	23, 1888-89.	1,284	Almost finished. Main roof complete, asphalt floor, plastering and pointing complete. Doors and window-shutters being fixed.

Statement showing the outlay on each of the component parts of the new Barracks, &c.—*cont.*

Item No.	Name of work.	Amount of estimate.	Government Order sanctioning the estimate.	Circle Register Number.	Expenditure to end of January 1889.	Remarks.
10	Providing lightning conductors to the barracks and hospital at Malapuram.	Rs. 4,770	G.O., No. 2538 W., 18th Aug. 1888.	49, 1888-89.	Rs. 27	Work being commenced. Rs. 1,932 paid in February 1889 for materials.
11	Extensions and improvements to the bakery at Malapuram.	1,840	G.O., No. 3165 W., 8th Oct. 1888.	60, 1888-89.	..	Not yet commenced. Materials only collected and excavation for foundation in progress.
12	Improvements to the ventilation of the latrine attached to the block No. I of the barracks at Malapuram.	860	G.O., No. 3737 W., 27th Nov. 1888.	72, 1888-89.	..	Such portion of the work as was considered urgent by the Military authorities has been completed; remainder in progress.
13	Quarters for the Commissariat Serjeant at Malapuram.	2,270	G.O., No. 2687 W., 30th Aug. 1888.	52, 1888-89.	..	Not commenced.
	Total ..	1,93,682			1,55,645	

OOTACAMUND,
12th April 1889.

(Signed) A. C. SMITH, Lt.-Col., R.E.,
Superintending Engineer, IV Circle.

ORDER—dated 26th April 1889, No. 1122 W., Public Works.

In the statement submitted by the Superintending Engineer, the total amount of the sanctioned estimates for the new barracks at Malapuram is shown as Rs. 1,93,682, while the amount as quoted in G.O., No. 3737 W., dated 27th November 1888, is Rs. 1,91,412. The difference is due to the inclusion by the Superintending Engineer of an estimate of Rs. 2,270 for the Commissariat Serjeant's quarters, sanctioned in G.O., No. 2687 W., dated 30th August 1888. There seems no reason why this estimate, which provides for an entirely separate work, should be included in the general estimate for the barracks, the amount of which will accordingly be fixed at Rs. 1,91,412. Any further additions hereafter considered necessary must be provided for on separate estimates.

2. The Superintending Engineer will, in due course, submit a completion report for communication to the Government of India.

(True Extract.)

Captain, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, IV Circle.
„ Examiner, Public Works Accounts.
„ Military Department.

Exd. J. Henrius.
Spare Copies

BUILDINGS AND ROADS.
MILITARY WORKS.

Govt. of {1889} Madras.
PUBLIC WORKS.

Dated April, 26th.

Recd.

Encl.

G.O., 26th April 1889, No. 1122 W.

APRIL.

New Barracks at Malapuram

Orders on letter from the Superintending Engineer, IV Circle, submitting statement of outlay on the —.

Statement showing the
outlay on each of the
component parts of the
new Malapuram Bar-
racks.

Statement showing the outlay on each of the component parts of the at Malapuram to end of January 1889.

Item No.	Name of work.	Amount G.O., of sanctioning Register Estimate the estimate No.	Circle Expenditure to end of January 1889.	Remarks
1	Constructing Barracks for a Detachment of British Infantry at Malapuram.	G.O. No. 580W 131610 3-3-84	92 119521 1883-84	Completed
2	Converting the old library at Malapuram into a kitchen and drying room	G.O. No. 514 574 12-5-85	17 365 1885-86	Do
3	Converting the present wood godown at Malapuram into a Bakery	G.O. No. 880 105 2815W 97-11-85 5502L 86/87	59 947 85/86	Do
4	Constructing a slaughter house and hanging shed at Malapuram.	G.O. No. 2090 2090 1416W 17-6-85	36 1735 85/86	Do
5	Constructing a cattle pen at Malapuram	G.O. No. 603 603 2305W 13-9-85	54 553 1884/87	Do
6	Constructing Barracks with outhouses at Malapuram	G.O. No. 38940 38940 1570W 11-6-87	17 25040 1887/88	This is a block is now being roofed One third of the
7	Alterations and improvements to the existing Canteen, Malapuram	G.O. No. 5470 5470 1733W 29-6-87	36 4584 1887/88	block roofed, plastered and pointing complete Asphalt floor in progress, middle third verandah roof complete and main roof in progress, floor unfinished, the third to north verandah roof in progress, main walls up to wall plate.
8	Constructing additional drains for the barracks of the Detachment British Infantry, Malapuram	G.O. No. 1930 1930 2271W 24-8-87	53 1489 1887-88	Completed

Carried over 182142 154234

Brought forward. 182,142

9 Constructing a new contagious disease ward in the Hospital Compound at Malapuram

G.O. No. 149145
21-5-88
1800

23
1888-89

154,234

Almost finished
Main roof complete,
Asphalte floor, plaster,
pointing complete
doors & window shutters
being fixed.

10 Providing Lightning Conductors to the Barracks and Hospital at Malapuram

G.O. No. 263845
18-8-88
4,770

49
1888-89

27

Work being commenced
Rs 1932 paid in Feb 1889
for materials

11 Extensions and improvements to the Bakery at Malapuram

G.O. No. 316545
8-10-88
1840

60
1888-89

Not yet commenced
Materials only collected and excavation for foundation in progress.

12 Improvements to the ventilation of the latrine attached to the block No I of the Barracks at Malapuram

G.O. No. 373745
27-11-88
860

72
1888-89

Such portion of the work as was considered necessary by the Military authorities has been completed

13 Quarters for the Commissariat Sergeant, at Malapuram

G.O. No. 268745
30-8-88
2270

52
1888-89

Not commenced.

Total Rs 193,682

155,545

Rs

Camp Ottacamund
12th April 1889

Al Smith Lt Col. R.E.
Supg. Engineer, 4th Field.

1129

1122
No. 165
From,

18
Supg. Engineer's office, 4th circle,
Camp Cochin 12 April 1889.
Lt. Colonel A. C. Smith R.E.,
Supg. Engineer, 4th circle,

To,
The Chief Engineer,
P. W. Department.

Sir,

Encls: 1

With reference to your memo-
randum, dated 2nd February 1889, I
have the honor to submit a statement
showing the outlay on each of the com-
ponent parts of the new barracks
at Malapuram.

2. The present state of the works
is given in the column of remarks.

I have the honor to be,
Sir,

Your most obedient servant,

6
Ald Smith Lt. Col. R.E.,
Supg. Engineer, 4th Circle.

No. 497 C of 2-2-89
73 W of 11-1-89 + file

- 3737 W of 27-11-88
- 3165 W of 8-10-88
- 2687 W of 30-8-88
- 2538 W of 18-8-88
- 1491 W of 21-5-88
- 2271 W of 24-8-87
- 2271 W of 24-8-87
- 1733 W of 29-6-87
- 1570 W of 11-6-87
- 560 W of 24-2-87
- 2305 W of 13-9-86
- 2845 W of 27-11-85
- 1416 W of 17-6-85
- 1275 W of 2-6-85
- 580 W of 3-3-84

plus Inco 69442 30/7/89

0 20/4
A.M. 66/4
23/4/89

From
The Supg. Engineer,
Fourth circle.

Dated 12th April 1889.

No. 165
S.M.
Inco. 1

New Barracks at
Malapuram:-

Submitting a state-
ment showing outlay
on each of the—.

(8) C.N. 3497 11224/

The Stc gives the total
Sanction as Rs 193652

In C.O. 3737 of 27-11-88
the total Sanction is given
as ~~Rs 191412~~ 191412

The difference 2270 is due
to the Est. Sanctioned in
C.O. 2687 W of 30-8-88
not having been included
by this office in the general
Sanction for the Barracks.
I do not think it should
be included.

I would suggest that a
revised estimate for Rs 191412
be sanctioned, and that
any further improvements
be dealt with as separate
estimates.

The statement furnished by
the Stc will be printed
with the C.O. sanctioning
the revised estimate of the
completion of the barracks
at Malapuram.

No report to the Govt of India
appears necessary until
the project has been completed

Ans. 22.4.89

20.4.89

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 26th April/89

Read the following:—

From the S. E. IV. Circle A.C. No. 45 d/28 Jan'y/89
Memo: to Do " " 497C d/2nd July/89
From the S. E. IV. Circle A.C. No. 165 d/12 April/89
Statement Do " " 165 d/12 April/89

In the statement submitted by the Suptg. Engr. the total amount of the sanctioned estimates for the new Barracks at Malapw-ran is shown as Rs 193,682, while the amount as quoted in G.O. 3737 W d/27 Novr/88 is Rs 191,412. The difference is due to the inclusion by the Suptg. Engr. of an estimate of Rs 2,270 for the Commissariat Sergeants' quarters, sanctioned in G.O. 2687 W d/30 Augt/88. There seems no reason why this estimate, which provides for an entirely separate work, should be included in the general estimate for the Barracks; the amount of which will accordingly be fixed at Rs 191,412 - Any further additions hereafter considered

See 24 Apr

9

20/4 A.W

considered necessary must
be provided for on separate
estimates-

2. The Suptg. Engineer
will in due course submit
a completion report for
communication to the
Govt. of India.

Pmedy

Mon
26.4.89

23.4.89

B May

Secord
11/11/89

Suptg. Engr. IV. Gird
Ex: P.M. accs.
Milly. Dept.

R.L.
H.M. 23/4/89
Rd in 24/4.

1129

7

10

Govt. of (1889) Madras.
PUBLIC WORKS.

Dated

29/4/89

Recd.

Encl.

G.O., 26 apr 1889 No. 11224

New Barracks at
=
Malaperum
=

Orders in letter from
the S. E. T. C. mile, sub-
mitting a statement
of work on the -

cm
P. 26/4-89

(10)

95
5