

- (1) பக்கங்களின் எண்ணிக்கை 14
 (2) புதுக்கித் திருப்பிய நாள் Aug 89
 (3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் lax

தமிழ்நாடு ஆவணக் காப்பகம்.

(77)

தமிழ்நாடு அரசு

P. W. D. துறை

அரசாணை எண். மு. கோப்புத் தாள் எண்.	<u>2387</u>	அச்சகம் பலவகை
நாள் :	<u>29-8-1889</u>	<u>1889</u>

மடிக்கவோ கண்டபடி கையாளவோ கூடாது

சென்

7. Sheets

ஆவண. கா-1-18,000-15-0-87.

(7)

2387
29TH AUGUST 1889, No. 2387 W., PUBLIC WORKS.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following paper:—

From Colonel H. M. VIBART, R.E., Superintending Engineer, IV Circle, to the Chief Engineer, Public Works Department, dated Bangalore, 16th August 1889, No. 371 E.W.

I have the honor to forward, for the sanction of Government, under para. 955 of the Public Works Code, a completion report for the Sea-custom house, store-shed and wharf wall at Cochin.

2. The net excess over the sanctioned estimate is Rs. 2,102, and the allotment required to cover the outlay during the current official year is Rs. 2,979.

ORDER—dated 29th August 1889, No. 2387 W., Public Works.

The outlay of Rs. 2,102 incurred in excess of the estimate of Rs. 17,940 sanctioned in G.O., No. 2427 W., dated 2nd October 1884, for the construction of a Sea-customs house, store-sheds, &c., at Cochin, is sanctioned.

2. As funds are not at present available with the Government to provide the required allotment, the Superintending Engineer will apply for the same later in the year.

3. The Superintending Engineer will report why the work was not included in his statement of demands for incomplete works.

(True Extract.)

Captain, R.E.,
Under-Secy. to Govt., P.W.D.

To the Superintending Engineer, IV Circle.
" Examiner, Public Works Accounts,
with the completion report for note and return to the Superintending Engineer.

Exd. J. Henricus.
Spare Copies

BUILDINGS AND ROADS.
CIVIL WORKS.

Govt. of {1889} Madras.

PUBLIC WORKS.

Dated August, 29th.

Recd.

Encl.

G.O., 29th Aug. 1889, No. 2387 W.

AUGUST.

Sea-customs house, Store-sheds,
&c., at Cochin

Excess outlay incurred on the construc-
tion of the —, sanctioned with remarks.

2387
No. 341
From, Supg. Engineer's office, 4th Circle,
Bangalore, 16th August 1889.

To, Colonel H. M. Vibart, R.E.,
Supg. Engineer, 4th Circle,
The Chief Engineer,
P.W. Department.

Sir,

Encl: 1

1 Completion
Report.

I have the honor to forward
for the sanction of Government under
para 955 of the Public Works Code
a Completion Report for the Sea
Custom House, Store Shed and
Wharf wall at Cochin.

2. The net excess over the sanctioned
Estimate is Rs 2,102, and the allotment
required to cover the outlay during
the current official year is Rs 2,979.

I have the honor to be,
Sir,

Your most obedient servant,

H. M. Vibart, Colonel, R.E.,
Supg. Engineer, 4th Circle.

SN

2387

11/11/11

3

CWC S: 7699

fr. No 2427 w 22-10-84

From

The Supg. Engineer,
Fourth Circle.

Dated 16-8-89.

Re 19-8-89

No. 341

For

Encls: 1

Sea Customs Stores
store shed and Warf
Wall at Cochin:-

Forwarding for
Sanction of Government
a completion Report
for the —; and stating
that the allotment
required to cover the
outlay during the cur.
rent year is Rs. 2979.

24/8 lta 29/8

Comd
24/8/89
J

2387

418.123/8

Public Works Department.

Current No. 7699

Letter No. 371 E.W.

Dated 16th August 1889

From the Supg. Engineer

NOTE OF REMARKS.

The accompanying
Completion Report sub-
mitted by the Supg.
Engineer II Circle is
for the construction
of the Custom House,
Store Shed, and
Wharf wall at
Cochin -

An estimate
amounting to
Rs. 17,940 for these
works was sanctioned
in G.O. No 2427 W.
of 2nd October 1884.
The expenditure
incurred amounts
to Rs. 20,042-1-10
or Rs. 2,102-1-10 in
excess of the sanctioned
estimate -

The principal causes
of excess will be found
in items 1, 5, 10, 32, 33,
34, 37, & 42 -

Item 1 - Shows the excess
of the 184-11-6 in
work done for
the same case -

Item 5 - An excess of
the 1093 in filling
no provision made
for copper dam and
insufficient provision
made for baling -

Item 10 - An excess of
the 210-15-4 due
to plastering being
substituted for
pointing

Item 12 - Excess the 476-9-7
due to the preparation
of the concrete
with Surki mortar
instead of ordinary
mortar for work
under water -

Item 32 - Excess the 809-10-5
due to the substitution
of labris in Surki
mortar for labris
in ordinary mortar
in foundations -

Item 33 - Excess the 109-5-7
due to cement
plaster being
substituted for
ordinary plaster

Item 34 - Excess the 108-12--
due to the provision
of glazed shutters
which were omitted
in the original
Est. -

Item 37 - Excess the 191-8-10
due to the provision
of "Tar Paint" which
was omitted in
the original Est. -

Item 42 - Excess the 150-13-9
due to filling
with gravel
& clay which
was omitted in
the original
Est. -

Item 43 - Excess the 379-12-10
due to rough
stone work
omitted in
original Est. -

The other excess items
are for amounts below
the 100 -

6 Cms P
22/8/84

2387

B.R. L. L. L.

PUBLIC WORKS DEPARTMENT.

2P

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the 27th August 1889

Read the following

From the Superintending Engineer IV Circle No 371 EW of 16th August 1889.

The outlay of Rs 2,102 incurred in excess of the estimate of Rs 17,940 — sanctioned in F.O. No 2427 W, dated 2nd October 1888, for the construction of a Sea-Customs house, Stone-sheds &c at Cochin, is sanctioned.

1st
27 Aug

2. — As funds are not at present available with the Government to provide the required allotment, the Superintending Engineer will apply for the same later in the year.

29/9

3. — The Superintending Engineer will report why the work was not included in his Statement of demands for

To the Supt Engineer IV Circle
"Examine P.W. Accounts incomplete works with the completion report for note and return to the Supt Engineer."

CR

24.8.89
26.8.89

2387

3

✓

3 May

Oct 29/18
Oct. 123/8. Nov 26/8.

7

Govt. of Madras.

PUBLIC WORKS.

Dated

Recd.

Encl.

G.O. 29 Aug 1889 No. 23874

Sea Customs house,
Store sheds, &c., at Madras

Excess outlay incurred
on the construction of
the —, sanctioned
with remarks.

50/3

①

2/20/89. Can