

6

- (1) பக்கங்களின் எண்ணிக்கை 4
(2) புதுக்கேத் திருப்பிய நாள் 4 சென். 1891
(3) ஆதாரங்குறிப்பவர் சுருக்கொப்பம் 88

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

பொதுப் பதிவுத் துறை

அரசாணை எண். 2526 W. அச்சகம்
மு. கோப்புத் தாள் எண். பலவகை

நாள் : 4. 10. 1893 198


மடிக்கவோ கண்டபடி கையாளவோ கூடாது

No. 1459 G. D.

FROM

²⁵²⁶
G. D. Wybrow Esq
SUPERINTENDING ENGINEER

FIRST CIRCLE.

TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

Enclosures. /

1 Completion report

DOWLAISHWERAM, 8th September 1893.

SIR,

As promised in para 2 of my letter
No. 1316 G. D. dated 22nd August 1893, I have
the honor to submit herewith the completion
Report for the work "Constructing steam Launch
for Narasapur ferry," verified by the Examiner
of P. W. Accounts and to request that you
will be good enough to obtain the sanction
of Government authorizing the Examiner of
P. W. Accounts to admit the excess outlay of Ru-
pees 2467.

2. The estimate amounting to Rs 20,420
as prepared by the Marine Department was
sanctioned in G.O No. 3309 W. dated the 15th De-
cember 1890, with an addition of Rs 4,084 on
account of cost of recreation. There has been
an expenditure of Rs 21,782 by the Indian Ma-
rine Department Calcutta against the estimate
of Rs 20,420 with an excess of Rs 1,362.

3. As to the provision of Rs 4,084 made
for recreation an expenditure of Rs 4,182 (including

salaries & passage money of the officers of the Marine Department) was incurred in the Dowlaishweram Workshops besides Rs 1007 expended by that Department under the head "Miscellaneous". There was thus an excess of Rs 1105 on this item. It would not be out of place to add that the work in the Dowlaishweram Workshops was carried out under the orders of the officers sent down by the Deputy Director Indian Marine Calcutta.

4. On asking the Deputy Director of the Indian Marine Dockyard to furnish an explanation for the excess of Rs 1362 he has replied that the estimate is only approximate and the actual cost may vary owing to unforeseen fluctuation in actual charges.

5. It will, I suppose, be necessary to obtain an allotment from Local Funds to cover the excess expenditure.

I have the honor to be,

Sir,

Your most obed^t Serv^t

J. D. B. L.
Sup^t Eng^r 1st Circle.

2526
✓

Ch
9/9

FROM

G. D. Wyllie Esquire
SUPERINTENDING ENGINEER

FIRST CIRCLE.

TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT

DATED 8th
DESPATCHED 11th
RECEIVED 14th

No. 1459 G.D.

ENCLOSURES /

SUBJECT.

Steam launch for Marasapur
ferry - Submitting a com-
-pletion report for
Constructing - and
requesting to obtain
sanction of Government
authorising the Examiner
P. W. Accounts to admit
the excess outlay incurred
on the same -

No 33094 8/13. 12.90
" 16694 8/26. 6.90
" 22974 8/6. 9.90

H.M.
No 2526 Way 4 October 1893.

West
The outlay of Rs 2467
incurred in excess of the
estimate for constructing
a steam launch for the
Marasapur Ferry in the
Godavari Western Dⁿ
is sanctioned.

2 The work having been
completed in 1892-93,
no appropriation is neces-
sary in the current official
year to cover the excess outlay.

21-9-93.

DESPATCHED
5 OCT. 93

The S.E. Circle with 1 encd
Encl. W.D.

off 30/ 2297 8/6/10

With Order