

- (1) பக்கங்களின் எண்ணிக்கை 6
 (2) புதுக்கித் திருப்பிய நாள் 20-2-92
 (3) ஆதாரக் குறிப்பவர் சுருக்கப்படும்

தமிழ்நாடு ஆவணக் காப்பகம்.

தமிழ்நாடு அரசு

P.W.D. துறை

அரசாணை எண்.	3315	அச்சகம்
மு. கோப்புத் தாள் எண்.	P.W.D.	பலவகை
நாள் :	20-12-1893	199

மடிக்கவோ கண்டபடி கையாள்வோ கூடாது.

ஆவண. கா. 1-18,006-6-9-90.

No. 565
DE

D. P. W.

NORTH ALCOT DIVISION OFFICE,
11th December 1893.

From

H. E. Clark Esquire

Executive Engineer

1
3315

To

THE Superintending Engineer
18 circles

Sir,

ENCLOSURE.

With reference to your no 640 dated na 27th November 1893. I have the honor to report that the delay in commencing the Sub-Registrars Office at Pangasser was due to two causes.

(1). Delay in handing over the land - The notification regarding the acquisition of the land was not published in the Fort Saint George Gazette until the 13th June 1893 and the land was not actually handed over until the 1st August 1893.

(2). The subdivisional officer had great difficulty in getting ^{the} contractor to sign the bond.

The work is situated in an out of the way corner of the District with no other

other works within 50 miles of it.

The Subdivisional Officer however reports that the work is in good progress and will be finished by the end of the official year.

I myself considering the position of the work think it doubtful if the work can be satisfactorily checked and fully paid for by the end of the official year and therefore have surrendered Rs 1000.

I have the honor to be,

Sir

Yours most Obedt Servt

J. H. H. H.

Executive Engineer

North Arcot

Submitted to the Chief Engineer, P.W.D.
with reference to para 2 of G.O. dated
14th November 1893, No 2920 W.

J. H. H. H.

Superintending Engineer, P.W.D.

14th Dec 1893

33/5

D. P. W.

From

907 N.A.
12 DEC 93
The Executive Engineer
North Arcot Dy.

Dated

11th

Despatched

Received

December 1893.

ENCLOSURE.

No.

565

42

Subject.

Sub Registrar's Office
at Pungam.

States Causes for delay
in Commencing the

Within

3
33/5

P. W. No. 10693

From,

The Supg. Engineer
4 mile

Dated 14

Ad 16 December 1893

14.11.93.2920W
4.12.93.4138C
12.6.93.1563W
14.8.93.2086W

No 498
W

Enc: —

Sub Registrars Office,
Punganur — Report on
the delay in commencing
the work of —

J. C. 21.11

North India

Exh

B No 3315 Wd 20 December 93

Recorded
Recorded

18.12.93

S 10.11

Exh

The explanation seems
satisfactory — The principal
delay has occurred in
regards to the land — a matter
over which the P & C can
exercise no control —

RB

3/1