

P. W. CURRENT No. 4323

FROM

G. D. Wyndham Esqr
SUPERINTENDING ENGINEER

FIRST CIRCLE

TO

THE CHIEF ENGINEER.

PUBLIC WORKS DEPARTMENT

DATED

31

DESPATCHED

7

RECEIVED

11.9

May 1894
June
No. 516 *Ed.*

ENCLOSURES 1

SUBJECT.

Improvements to
Building No 4 in the
District Jail at
Rafarumundry to convert
it into an office for
the Collector -

Submits a Completion
report for - and
requests to authorize
Examiner to pass the
excess -

S. R. E. 500-13-2-93

no 668287. 3-89 5-20-94

No. 1544 b. d 23 June 1894.

13
Sur

The Examiner is.
Mr. Sur

authorised to
authorised to
admit the expenses
admit the expenses
- ditto of Rs 784 in
ditto of Rs 784 in
excess of estimate
excess of estimate

20/6

Am 18.6.94

W
J. E. I. Girdle
J. E. I. Girdle
with 1 enclos
with 1 enclos
for P.W.D.

INDEXED

139

22.25.94

duly verified by the Examiners of
Public Works accounts.

I have the honor to be
Sir

Yours most obedient servt
(sd) G. D. Wyllow
Supy. Engr. I Circle

1880
Ex: Engr. in Charge
I Circle

9/16
23

woodwork & doors & windows, also
to insertion of extra doors & win-
dows which were not provided for
in the sanctioned estimate.

The completion report has been
verified by the Examiner P. W. Sect.

[Signature]

15. VI. 94.

No. 1544 W. dt 23rd June 1894

No. 516 G.D.

FROM

G. D. Wylerow Esq
SUPERINTENDING ENGINEER

FIRST CIRCLE.

TO

THE CHIEF ENGINEER

PUBLIC WORKS DEPARTMENT.

Enclosures /

DOWLAISHWERAM, 31 May 1894

SIR,

I have the honor to submit here-
with a Completion Report for the work
"Improvements to Building No 4 in the
District Jail at Rajahmundry in or-
der to convert it into an office for
the Sub Collector Estimate Rs 5020 San-
ctioned in G.O No 668 W dated 7th March
1889.

2 The expenditure incurred on the work
was Rs 5807 shewing an excess of Rs 787
over the estimate.

(3) I therefore request that you will
be good enough to obtain the sanction
of Government authorizing the Examiner
to pass the excess expenditure of Rs 787
under the explanations furnished in
the report.

4 The Completion report

Public Works Department.

Current No. A323.
Letter No. 516 C.D.
Dated 31st May 1894.
From the Super Engineer I Circle.

NOTE BY TECHNICAL SECTION.

Name of work Improvements to W. 1st block
in the Central Jail at Rajahmundry.

The Super Engineer I Circle submitted a completion report for improvements to W. 1st block in the Central Jail at Rajahmundry to adapt it for an office for the Sub Collector & requests that the sanction of Govt be obtained for the excess expenditure incurred.

An estimate amounting to Rs 5020 for the work was sanctioned in G.O. No. 668 W dated 7th March 1889 & the expenditure incurred was Rs 5807 showing an excess of Rs 787 or 15.67% over the sanctioned estimate. This excess is stated to be due to front & rear verandahs to the block subsequently provided for & to insufficient rates provided in the sanctioned estimate for concrete, rubble masonry, tank work