

IRRIGATION.
ACCOUNT.

Gobt. of {1896} Madras.

PUBLIC WORKS.

Dated January, 18th.

Recd.

Encl.

G.O. No. 60 I., 18th Jan. 1896.

JANUARY.

Excess Expenditure

The Examiner of Public Works Accounts authorized to pass the — of Rs. 1,120 incurred on the work “closing breaches and strengthening bund of Yeldurty tank,” Kurnool division.

No. 60 I., 18TH JANUARY 1896.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers:—

From Lieutenant-Colonel D. McNEIL CAMPBELL, R.E., Superintending Engineer, III Circle, to the Chief Engineer for Irrigation, dated Bellary, 1st November 1895, No. 2435.

I have the honour to request that you will be good enough to obtain the sanction of Government to the excess outlay of Rs. 1,099 incurred in closing breaches and strengthening bund of Yeldurty * tank in the Kurnool division for which an estimate amounting to Rs. 7,610 was sanctioned in G.O. No. 17 I. of 4th January 1892.

2. Extra expenditure was incurred as a layer of sand was met with when a trench was cut on east side of the breach, and it had to be prolonged for 20' or 30' till all danger was considered past; hence the excess.

To the Superintending Engineer, III Circle, dated 6th November 1895, No. 25 K.R.

From the Executive Engineer, Kurnool Division, to the Superintending Engineer, III Circle, dated 25th November 1895, No. 3586.

With reference to your No. 2559, dated 13th November 1895, I have the honour to forward, herewith, a detailed completion report for the work "closing breaches and raising and strengthening the bund of Yeldurty tank," and to request that you will be good enough to obtain sanction of Government to the excess outlay incurred on the work.

The work was completed in March 1893 and included in the completion statement sent on 20th May 1893, with the cause of excess explained therein, and it cannot now be traced as to why the requisite sanction of Government to the excess outlay incurred was not applied for.

No. 2747.

Copy forwarded to the Chief Engineer for Irrigation for information with reference to his memo. No. III/25 K.R., dated 6th November 1895. The completion statement that was returned by the Examiner, Public Works Accounts, was mislaid and was found after careful search and submitted with this office No. 2435 of the 1st instant for favour of sanction to the excess outlay.

(Signed) D. McNEIL CAMPBELL, Lt.-Col., R.E.,
Suptg. Engineer, III Circle.

3rd Dec. 1895.

No. 60 I., 18TH JANUARY 1896.

Office-note to the Examiner, Public Works Accounts, dated 6th December 1895, No. 334.
 „ from the Exr., Public Works Accounts, dated 18th Dec. 1895, No. 4463 D./A.

No. 3 I.

Submitted to Government.

(Signed) R. R. E. DRAKE-BROCKMAN, Col., R.E.,
 7th January 1896. Chief Engineer for Irrigation.

ORDER—No. 60 I., dated 18th January 1896.

The Examiner of Public Works Accounts is authorized to pass the excess expenditure of Rs. 1,120 incurred on the work "closing breaches and strengthening bund of Yeldurty tank."

2. This sanction is registered as No. 176 I. of 1895-96.

(True Extract.)

Under Secy. to Govt., P.W.D.,
 Irrigation Branch.

To the Chief Engineer for Irrigation.
 „ Superintending Engineer, III Circle.
 „ Examiner, Public Works Accounts.
 „ Revenue Department.

Exd. T. K. Narayana Aiyangar.
 Spare Copies

PUBLIC WORKS DEPARTMENT,
 IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the

Read the following

From Supp Engr. to Chief, No. 2435 of 1. 4. 95
 To do. 25KR of 6. 11. 95
 From do. 2747 of 3. 12. 95
 Office Note LC No. 334 of 6. 12. 95
 O. from C. 4463 of 18. 12. 95
 No. 3 I of 7. 1. 96

Submitted to

Govt.

Order thereon
 No. 60 I. of 18th January 1896
 The Examiner of

P.W.A. is authorized

to pass the excess
 expenditure of Rs. 1,120
 incurred on the work "Closing
 breaches & strengthening
 bund of Yeldurty
 tank"

2. This sanction is
 registered as No. 176 I
 of 1895-96.

To
 The Chief Engineer
 Supp Engr. to
 Ex. P.W.D.
 P.W. Dept.

10/1/96

Wm. P. 7/1

P. W. CURRENT No. 192

Excess expenditure incurred
in closing breaches &
strengthening bund of Yeldusty
tank, Kurnool Dist.

Dec: 9. 1. 96

Enclosures. /

Hide estimate No. 2
173 of 1891-92 in
the enclosed Comple-
tion statements.

7.2.9
17/11
1891

Issue

BDE

MR. J

D. J. signed

15/1/96

15/1/96

5.20 P.M.
16/1/96

No. 2435

8 NOV 1895

Superintending Engineer's Office,

3RD CIRCLE.

Bellary 1st November 1895.

FROM

Lieut. Col. D. McNeil Campbell R.E.

SUPERINTENDING ENGINEER,

IIIrd CIRCLE,

To

THE Chief Engineer
for Irrigation,
Madras.

Sir,

I have the honor to request that
you will be good enough to obtain the sanction
of Government to the excess outlay of Rs. 1099/-
incurred in closing breaches and strengthening
bund of Yeldusty tank in the Kurnool Division
for which an estimate amounting to Rs. 7,610 was
sanctioned in G. O. No. 17 I. of 4th January 1892.

2. Extra expenditure was incurred as a
layer of sand was met with when a trench
was cut on East side of the breach and it
had to be prolonged for 20 or 30 till all
danger was considered past. Hence the excess.

I have the honor to be,

Sir,

Your most obedient servant,

D. McNeil Campbell Lieut. Col. R.E.

Deputy Engineer, III Circle.

H.

31-10.

From *Wm. H. D. McKillop*
The Superintending Engineer,
IIIrd Circle,
Bellary.

To The *Chief Engineer*
for Irrigation
Madras

Dated *1st November* 1895.


Received

Enclosures.

No. *2435*

Subject.

Requesting to obtain
the sanction of Govern-
ment to the excess
outlay of Rs 1099/-
incurred in closing
breaches & strengthen-
ing the bund of



to for verification
of the excess outlay
incurred on the
works referred to
and early return

Rs. 3958 2/4 13.11.95
R 195
Excess outlay checked and
found correct.

To the Supy Engr
11/11/95

Memorandum
No 2574 96-458
With reference to letter
No 2435, of 1st Nov, from
the Supy Engr, to Chief,
the undersigned has the
honour to request that
he will be so good as
to report at an early
date, the cause of
the final delay in
applying for the sanction
of Govt to the excess
outlay incurred in
closing breaches &
strengthening the bund
of *Ududurti* tank, a
work which was com-
pleted so long ago as
March 93.

Wm
5/11
11/11

Letter No. 3546 dated 25th November 1895
from the Executive Engineer Karnool
Du to the Superintending Engineer III
Circle Bellary.

11 DEC 1895


With reference to your No. 2559 dated
13th November 1895, I have the honour to
forward herewith a detailed completion
report for the work "closing breaches and
raising and strengthening the bund of
Yeldurty tank" and to request that you
will be good enough to obtain sanction
of Government to the excess outlay incurred
on the work.

The work was completed in March 1893
and included in the Completion State-
ment sent on 20th May 1893 with the
cause of excess explained therein and it
cannot now be traced as to why the re-
quisite sanction of Govt. to the excess
outlay incurred was not applied for.

No. 2747 Enc 1
3-12-95
Copy forwarded to the Chief Engineer
for Irrigation for information with reference

to his Memo to ^{III}_{25RR} dated 6-11-95.

The completion statement that was
returned by the Examiner P. W. Accounts
was mislaid and was found after
careful search and submitted
with this Office No: 2435 of the 1st Instant
for favor of sanction to the excess
outlay.



J. M. W. ^{III} L. Col. R. E.
Superintending Engineer,
^{III} Coile.

25/11

244403 1/2
for favor of sanction to
the excess outlay
for favor of sanction to
the excess outlay

CHIEF ENGINEER
FOR IRRIGATION.
4-DEC-95
No. 4211

N^o 334 dy 6th December/95

To C

for verification
of the excess outlay shown
in the completion report.
It is observed that the
outlay shown in the pre-
sent report differs from
that shown in the comple-
tion report returned at
the office N^o 3958 ^B/_A dy 13-11-95
here with forwarded.

From
Lt Col D Mc Neil Campbell
Superintending Engineer
3rd Circle Bellary

To
The Chief Engineer
for Irrigation
Madras

Dated 3-12-95
No 2747 Encl 1 R

Closing breaches &
raising & strengthening
the bund of field No 1
192/95 Encl 1

Forwarding comple-
tion statement for
for favor of sanction to
the excess outlay.

Wk
6/12
D.E.D
107
609
J.A. 4463 ^B/_A dy 18 Nov 95
R 221

To I.
The outlay Rs. 8730 as entered
in the present completion report is
correct. The original completion state-
ment has been corrected accordingly.

11/12/95
J.E. J. Wk
19/12
13/11/95 mli
10/12