

Public Works (1896) Department.

G.O., No. 406, I

DATED 9-5-96

[Despatch Abstract.]

Excess Expenditure: The Examiner, P. W. Accounts, authorised to admit the — of Rs 880 incurred on the construction of a pipe siphon under the Tungabhadra straight cut at Badami, Krishna Delta system.

Ex1. Shaik Karim.
Spare Copies

IRRIGATION.

Gobt. of {1896} Madras.

PUBLIC WORKS.

Dated May, 9th.

Recd. Encl.

G.O. No. 406 I., 9th May 1896.

MAY.

Excess Expenditure

The Examiner, Public Works Accounts, authorized to admit the — of Rs. 880 incurred on the construction of a pipe syphon under the Tungabhadra straight cut at Budam, Kistna delta system.

A ²² ~~22~~ No 406 I. dy 9th May 1896

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the

Read the following

From Suppl. Genl. No 2793 K. 31. 3. 96.
Office note to C. No 146 of 7 April 196.
D. from C. 1050 ²/₄ of 14 do.
No 101 Idy 4. 5-96
Submitted to

Govt.
order thereon.

The Examiner
of P.W.A. is authorized
to admit the outlay
incurred on the
work referred to,
the excess expenditure
of Rs 880 being met
from the provision
made for item 76
of the comparative
statement printed
in P.W. No 857. I,
of 11 Octr. 193.
2 This sanction

To
The Chief Engineer
Superintendent
of D.W.R.
This Dept.

2.2
11/5

NAME OF WORK— *Cantg Pipe Syphon under Tangalkhara straight cut at Nuddam*
FUND— *49 Capital expenditure on Public Works, not charged to Rev.*
DEPARTMENTAL HEAD— *1 Works*
SERVICE HEAD—
MAIN HEAD OF CLASSIFICATION— *4 Dr & Cr. Dks*
SUB-HEAD OF CLASSIFICATION— *3 Wks*
ARM OF THE SERVICE—
REFERENCE TO LAST SCHEDULE DOCKET SUBMITTED— *No. 105, for the month of January 1896.*
AUTHORITY— *Sd/- R no 203 of 9/1/95*

* Excesses to be entered in red ink; Savings in black ink.

1st Allan Agmalt ^{3/3}
Executive Engineer

Caledonian Steam Pkg. Co.—No. 342 P W—14-11-92—18,000

NAMES.	Period of incumbency.	
	From	To
Chh. M. Lal Singh & Sons	June 94	Jan 95
S. T. Mohan Singh & Sons	do	do
W. H. K. Mohan Singh & Sons	do	June 95
Bahad. N. K. Mohan Singh & Sons	Feb 95	Dec 95
W. H. K. Mohan Singh & Sons	Dec 95	June 96

- EXPLANATION OF DIFFERENCES.
- (1) The 4 ccs is probably due to the
inference of materials between date of purchase
of price & order for supply of paper.
- (2) To ensure efficient pumping, it
was advisable to provide an engine
not contemplated by the Estimate.
The carriage of this, & filling of the
cisterns, & as there was practically
no labor market at the locality,
labor had to be paid for at
a higher rate.
- (3) 3 ccs due to labor rate being
high. / 50 / Ach. Malet

Completion report of Original works
and Special Repairs.

No. 100
 DIVISION—Water & Sewerage
 NAME OF WORK—County Pipe Siphon
under Langabharu bridge at
at Budhau
 Amount of estimate—Rs. 1000

Expenditure	"	7560	£10 48
Difference	"	880	13 30

Percentage of excess (if any)— 13.47

Date of commencement—June 94

Date of completion—*12/1/20*

Record plan No.—

Forwarded to the Examiner, P. W. Accounts,
Madras for verification, as this Office
No. *44x*, dated *4 March* 1896.

Documents accompanying.
but *

181 Allan Avenue
Executive Engineer,
Kutna Waters Division.

Transmitted to the Superintending Engineer,
 _____ Circle, duly verified as
 this Office No. _____, dated _____ 189 _____

Examiner, P. W. Accounts.

Transmitted to _____
for record as this Office No. _____, dated
189 .

Superintending Engineer.

* Here note "Completion certificate" granted by the Civil or Military authority concerned, report, specification, drawing and detail of quantities, when necessary.

Superintending Engineer's Office,

II CIRCLE.

Dated 31 March 1896.

No. 2793 KS

From,

Major W. L. C. Baddeley Esquire, R.E.
Superintending Engineer,

II Circle.

To.

The Chief Engineer
For Navigation
Madras.

1. Enclosure Sir,

Sir,

I have the honour to bring to your notice that the work of constructing a pipe system under the Eingalhadra straight cut at Pandam for which a revised estimate amounting to Rs 6680 was sanctioned in G. O. no 529 D. 27 16th July 1894 has been completed and the Engr. has sent the Completion Certificate to the Hon. Secy. 2. The work has been finished with an excess of Rs 880 over the revised estimate and the cause of excesses has been explained by the Engr. in the Completion report.

3. I therefore beg you will kindly obtain the sanction of Govt. for the excess of Rs 880 being passed from the balance available for unforeseen works of the R. & T. Delta System.

30/3 Dr ^{Lea} ~~Northbrook~~ Meeting
Amos for super on the Camp

CHIEF ENGINEER
FOR IRRIGATION.
2-11-96
No. 1050

From

The S. E. II Circle

To

*The Chief Engr for
Madras*

No 2793 MS

Dated 31 March 96

Circle 1

*Pipe system under the
Muzhahara straight
Cut at Buddam -
Inform that the work
of Circle - was completed
and Completion Certificate
sent to Secy. &c.
& requests to obtain sanction
for the excess expenditure
incurred on the same.*

From,

The Superintending Engineer.

H Circle.

To,

The

Dated

Received

18

Enclosures.

NO.

No 146 of 7 April 1896

SUBJECT.

*for verification
of excess and early return*

[Signature]
S. E. I
7/4

KEEP-WITH

CURRENT No.

dated

189 .

E. No. 27.
1,000-9-12-95.

GOVT.
OF MADRAS.

1896.

P. W.
DEPT.

EXAMINER, P. W. ACCOUNTS,

Madras, 14 April 1896.

OFFICE NOTE No. 1050 *8/A*

To

W.

Your O.N. No. 146 dated 7th.

April 1896.

Verified.

2. The Completion Report is here-
with returned.

[Signature]

C.
[Signature]

