

19-9-49 VI

Public Works (1897) Department.

G.O., No. 149

DATED 12 February 1897

13/2/97

[Despatch Abstract.]

Expenditure: Authorizing the Engineer P. W. and
to pass the — shown in the completion reports.
to have been incurred on the Nandya Channel
extension, Trichinopoly &c

90/4

12/2/97

P.W. 52
1897 02-11-97

Indexed.

13/2

Authorizing the Examiner of Public Works Accounts to pass the — shown in the completion reports to have been incurred on the Nandyar channel extension, Trichinopoly division.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following paper:—

From Lieut.-Colonel O. V. BODDY, R.E., Superintending Engineer, VI Circle, to the Chief Engineer for Irrigation (through the Examiner of Public Works Accounts), dated Trichinopoly, 19th January 1897, No. 103 T.C.

With reference to your memo. No. VI/42 T.C., dated 19th October 1896, I have the honour to forward herewith the completion reports for Nandyar channel extension in Trichinopoly division.

2. An estimate of Rs. 42,500 was sanctioned in G.O., No. 663 I., dated 12th September 1894, but the work was completed at an outlay of Rs. 43,487 or Rs. 987 in excess of the sanctioned amount which is within 5 per cent.

No. 255 D/A.

Forwarded to the Chief Engineer for Irrigation duly verified.

25th January 1897.

(Signed) R. WHITE,
for Exr., Public Works Accounts.

No. 25 I.

Submitted to Government.

5th February 1897.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

ORDER—No. 149 I., dated 12th February 1897.

The Examiner of Public Works Accounts is authorised to pass the expenditure shown in the completion reports forwarded by the Superintending Engineer, VI Circle, to have been incurred on the Nandyar channel extension, the net excess being only Rs. 987 or below 3 per cent. on the sum of Rs. 42,500 sanctioned under works in G.O., No. 275 I., dated 23rd March 1895.

2. This sanction is registered as No. 177 I. of 1896-97.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, VI Circle, with four enclosures.
" Examiner, Public Works Accounts.

Exd. P. Seetharam.

Public Works (1897) Department
PROCEEDINGS OF THE MADRAS GOVERNMENT.

Current No. 1491

Recd: 10.2.97

UNDER date the

Encls. 5

READ the following

From Supg Eng, VI Circle. No. 103 T.C. of 19. Jan 97
Indorsement by C. No. 255 D/A of 25 Jan 97
No. 25 I of 5.2.97
Submitted to Govt.

30

Order No. 149 I. of 12.2.97

The Examiner of

P.W.A. is authorised

to pass the expenditure

shown in the completion

reports forwarded by

the Supg Eng, VI Circle,

to have been incurred

on the Nandyar

channel extension,

the net excess being

only Rs 987 or below

3 per cent on the

sum of Rs 42,500

sanctioned under

works in G.O. No. 275 I.

104

9.2.97

8297

of 23rd March 1905.
2. This sanction is
registered as No 177 I
of 1896-97.

W.H.
5.2.97
2/2/97

To The Chief Eng for I.
Supp Eng VI with 4 encls.
7.5.97
22/2/97
14/1/97
12/2/97

29/1/97
10/11/97
5/2 R 8/2

EXAMINER,
P. W. ACCOUNTS.
21 JAN 1897

Public Works (1896) Department.

CURRENT No.

CHIEF ENGINEER
FOR IRRIGATION.
20 JAN 97
No. 6. L. C.

Order

From
The Supg Engineer
to Chief

No. 103 TC

Dated 19 January 1897.

Received

Enclosures 3

Spare copies

SUBJECT.

Handing over Channel
Extension — Submitting
Completion Reports for —

Thro' The Examiner

BACK PAPERS.

FURTHER PAPERS.

G.O.	No.	Department.	Date.
------	-----	-------------	-------

G.O.	No.	Department.	Date.
------	-----	-------------	-------

I 42.T.C. 2/19.10.96

OFFICE OF THE SUPERINTENDING ENGINEER,
P. W. ACCOUNTS.

6TH CIRCLE, 21 JAN 1897

Trichinopoly, 19 January 1897

From Lieut: Col. O. V. Boddy Rb
The Sperintending Engineer,
6th Circle.

To The Chief Engineer, for Irrigation

SIR, Thro: the Examiner of P.W.

ENCLOSURES.

With reference to your
Memorandum No. $\frac{VI}{42.T.C}$ dated 19th
October 1896, I have the honor to
forward herewith the Completion reports
for Nandyar channel extension
in Trichinopoly Division.

2. an Estimate of Rupees 42,500
was sanctioned in G.O No. 6639
dated 12th September 1894, but
the work was completed at an
outlay of Rupees 43,467 or
Rupees 967 in excess of the
sanctioned amount which is

within

within 5 per cent.

CHIEF ENGINEER
FOR IRRIGATION
JAN 97
B. J. C.

I have the honor to be

Sir

your most obedt servt

J. C. Waddy Lieut: Col: Rb

Superintending Engineer
to write.

20

No 2557/A dated 25th Jan 1897

Forwarded to the Chief Eng
for info: duly verified.

R. H. White
In charge P. W. accounts
Madras.

Assn

mark
25.1.97

Dec 1911

Ans. E. 5
149/47