

G.O., No. 1945 W

DATED 17 July 1897

[Despatch Abstract.]

Silechar Cinerator. Encl from S.E. IV
Circ. forwarding explanation from
~~S.E. IV~~ Encl. to the West Coast &c in
regard to the delay in the construction of a - for
the latent municipality. Contd to the
L & C. Dept. with remarks

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

L. & M. sept. 1779

R 14/9

FURTHER PAPERS

[illegible]

In reply to your no. $\frac{315}{W.C.}$ of 18th June 1897, I have the honor to state that the estimate for the Silchar Cinerator for the Calicut Municipality was submitted in November 1895 and sanctioned by you in your no. 8 W.C. dated 8th January 1896. It was completed and handed over on 27th March 1897.

2. The Site was handed over on 25th April 1896 so that the period of Construction was less than 12 months and not two years as stated by the Collector.

3. The delay in Construction was due to the fact that owing to the absence of detailed working drawings of the iron work there was some difficulty in fitting up the roof and

furn

urnace door.

2. Messrs J.E. Thompson & Co. of Calcutta who supplied the iron work to the order of the Municipality were asked to furnish Explanatory drawings and Specification, but although subsequently reminded by wire they failed to comply with my request.

3. Finally the iron work had to be fitted up in the best way that could be devised without working drawings.

N^o 363 d/5-7-97
w

Copy forwarded to the Chief Engineer Public Works Department with reference to G.O. No. 1619 w dated 14th June 1897.

W. M. M. M.

Superintg. Engineer
4th Circle.

S. S. S.