

Public Works (1897) Department.

G.O., No. 80 W

DATED 1. January

[Despatch Abstract.]

Excess Outlay: Authorizing the Examiners
to admit the - of Rs. 3191 incurred on the
labour office at Wanduwood.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Public Works (1896) Department.

CURRENT No. 11343

Order *No. 84 of 8th Aug 1897*
29.12.96

The Examiner of P.W. Accounts is authorised to admit the outlay of Rs 3191 incurred in excess of the sanctioned Estimate of Rs 34,850 for the Taluk office at Wandiwash

From The Examiner P.W. Accts. Madras.

No 4289 of A

Dated 12th December 1896.

Received 14.12.96

Enclosures 19-12-96.

Spare copies

SUBJECT.

Taluk Cutchery with out house at Wandiwash — Returns duly verified to amount amounting to

To The Suptg. Engr. *with 1 incl.* Rs. 38041 for Conty. —
" Exr. P.W. Accts.

9/11/97

FURTHER PAPERS.

G.O.	No.	Department.	Date.
	4682C	P.W.	8-12-96
	198X	-	18-5-96
	2197C	--	18-5-96
	2016C	-	21-4-96
	557C	-	13-2-95
	4072C	-	14-12-96
	~~1033W~~	-	
	1033W	-	24-6-94
	1448C	-	3-4-96
	1102C	-	12-3-94
	1109C	-	12-8-94
	1110C	-	12-3-94
	551W	-	28-2-94
	925W	-	26-2-94
	694W	-	21-2-94
	649C	-	13-2-94
	1027W	-	13-4-93

Current No. 10374
Letter No. 572
Dated 13 November 1896
From the SE. IV Bird

NOTE BY TECHNICAL SECTION.

Name of work Revised Estimate for
Talug: Cutcherry with Outhouses at
Wandiwash.

Rs.
Amount of Revised Estimate: - - 38.04
Amount of Original Sanction - - 34.85

Excess Rs. 3.19

Excess Represents 9.16 % on the Sanction
Estimate.

Estimated.
The work was commenced in August
and completed in July 1896. The revised
Estimated now submitted therefore takes
the form of a Completion Report.

The Excess amount Rs. 398 is in
 Rs 4 as follows: —

Excuses admissible to increased ratio: - 2.
 - do - - do. excess quantized - -
 - do - - do. grouped Subheads in }
 which cause of excess is not detailed } ...

Deduct Savings from
various causes

The principal items under Savings.

Contingencies.	Rs 603.
Compensation for land.	146
Grassed Subroads.	273.
Planked Casing.	176.

The work was carried out by contract. The contractor having originally tendered for the work at $2\frac{1}{2}$ per cent below Estimate rates. the Estimate rates being the Schedule rates for the District. (vide S.E.S No. 117 dated 7 March 1896)

The cause of the Excess appears to be that the work was commenced before a proper agreement was made with the contractor. The Executive Engineer's explanation for this omission is given in his No. 692 dated 2.3.96. (vide concluding para)

It is not clear why the Excess was not foreseen, and the revised Estimate submitted before the work was completed.

JWL
2.12.96

The excess seems already to have been reported & the extra rates approved of in this Office No. 195 D dated 18th May 1896 (File G).

The excess may be sanctioned

1107
3.11.96.

Sanctioned
3/12/96

B 3/12

No. 572
15

From,

J. Hannan, Esq.,

Supg. Engineer, & Circle,

To,

The Chief Engineer,

P.W. Department.


Sir,

Adverting to G.O. No. 2703 W, dated 23rd September 1896 on the statement of Objectionable items for April 1896, I have the honor to submit for favour of obtaining sanction of Government a revised estimate in the form of completion report, amounting to Rs 38,041 for constructing a first class Talug Cutcherry with outhouses at Wandiwash.

2. The Original estimates amounting to Rs 34,850 were sanctioned in G.O. No. 1027 W and 1033 W, dated 13th April 1893 and 21st April 1894 respectively. The excess over this estimate viz. Rs 3,191 is due to some extra work carried out beyond those provided for in the sanctioned estimates, and to certain extra rates sanctioned by me and approved of in your

Memorandum

Supg. Engineer's office, & Circle,
Coimbatore 13th November 1896.



Enclosures
1 Completion Report.

Gr 8087, Encl 6
18-1-96

Memorandum No. 198 D, dated 18 May 1896.

I have the honor to be,

Sir,

Your most obedt. servt.

W. H. H. H.

Supg. Engineer, & Co.

18

Public Works (1896) Department.

CURRENT No. 1037H

11343 attached

No. 4682 of 8th December 1896.

Order

To C

Please verify the completion report and return the same as early as practicable.

From

The Superintending Engineer
Fourth Circle

No. 572

Dated 13th November 1896

Received 16.11.96

Enclosures (1) one Completion Report.

Spare copies

SUBJECT.

Saluk Catchery with
out houses at Wandiwash.

Summands for Sanction
estimate amounting to Rs.
38041 in the form of Com-
pletion report for Constructing

No. 4289 of 12.12.96

To W.

Verified & returned

11/12/96

11/12/96

11/12/96

C

PO

C.W. 11343/96

BACK PAPERS.

FURTHER PAPERS.