

Public Works (1897) Department.

✓ G.O., No. 3113 W

DATED 8th November 1897

[Despatch Abstract.]

Deputy Tahsildar's Office at Ambur:

Authorizing the Engineer to admit the
excess outlay of Rs. 1659 incurred
on the construction of a — in North
Arcot D. W.

✓

28.11.97

p 14

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

H.E. 14-9-97 R4-11-97

W 1050 1050

Public Works Department.

Current No. 7998

Letter No. 451 W

Dated 6th August 1897

From the Super. Engineer W. C. C.

NOTE BY TECHNICAL SECTION.

Name of work Deputy Tahildars Office with out buildings at Ambur, North Arcot District.

The SE IV Circle submits a completion report showing an expenditure of Rs 18,209 for constructing Deputy Tahildars Office with out buildings at Ambur in the North Arcot District, with a request that the sanction of Govt. be obtained to the excess outlay incurred, viz. Rs 1659, or 10.02% over the estimate of Rs 16550, sanctioned in G.O. No. 2606 W dated 13th Oct 1893.

The cause of excess is due to deviation in design and to insufficient estimate even provision entered in the original estimate.

The deviation in the design, being in accordance with a letter from the State Works, may be passed as necessary. Compensation for land right, perhaps, have been more carefully estimated in the first instance but to have due to rights have caused delay by correspondence with the Revenue Department. If we may judge by the difficulty very frequently experienced in the acquisition of land from that department.

(a) Deviation in design	-	Rs 639
Compensation for land	"	974
Fencing the compound	"	213
Increasing wall	"	159
Supervision	"	91
Defunct drawings	"	2096
What excess	"	1659

For outlay -
draft of
submitted
since this note
was written by
I. the completion
report has been to
the Govt. please

6/8/97

P. W. 60

14-9-97

Item (a). The original estimate was based on the design circulated with G.O. No. 3122 dated 20th Nov. 1891 for tiled roofing throughout; the deviation is in terracing the portion of the building occupied by the Police Guard & the Sub-jail wards, as per modified design circulated with G.O. No. 2381 dated 26th Sept. 1895.

Item (b). The lump sums entered in the estimate for the items which were found to be insufficient.

Item (c). Due to the completion of the work having taken longer time than originally contemplated.

The saving is mainly due to the provision of "Contingencies" not having been utilized.

The completion report has not been verified by the Examiner P. W. Accounts.

19.8.97

B

Public Works (1897)

Department.

CURRENT No. 7978

No. 3668 C d/ 27th August 1897
To C
Order

For favour of verifying the outlay shown in the completion report -

From The Supg. Engineer
4th Circle

No. 431
W

Dated 6th August 1897

Received 10.8.97

Enclosures Two -

Spare copies ✓

No. 2817 B/A d/ 3rd September 1897

W

Outlay Verified.

18
1.9.97

Accd
2-9-97

18/9/97

26/9 25448

SUBJECT.

Deputy Tahsildar's Office
at Ambur

Submits a Complete Report
amtg. to Rs. 18,209 for Construction
a - & requests to obtain
Sanction of Govt. to the extent
outlay of Rs. 1,509 for reasons
explained.

BACK PAPERS.

FURTHER PAPERS.

Letter from the Executive Engineer
North Areal Division No 392 SE dated
29th July 1897 to the Supt. Engineer 4th Circle

EXAMINER,
P. W. ACCOUNTS.
30 AUG. 1897

With reference to your Memorandum no. ³⁴⁶_{N.A.} dated 21st July 1897, returning the Completion report for Ambur Deputy Tahsildar's office for further explanation, I have the honor to state that almost all the deductions were based on the substitution of terraced for tiled roof and this Substitution had been sanctioned by my predecessor in his no. $\frac{1042}{s. d}$ of 11th July 1895 to the Sub-Division officer, as it was thought that the work would be completed with a saving of Rs: 195-.

2. I have inserted in the Completion report wherever possible, the Authority for the derivations, but as the work was almost Completed when I took charge, I regret I am unable to offer any further explanation.

3. As regards the excess on item Compensation for land, it does not appear that Rs. 1,000 was entered in the estimate


estimate after Consulting with the Collector beforehand. It was only a probable amount estimated by this Department, while framing the estimate. From a perusal of the Correspondence in Connection with the acquisition of land, it would appear that the owners concerned were not in the first instance, willing to accept the terms proposed by the Collector and that their lands had therefore, apparently to be acquired, by payment of a higher sum than was estimated.

(True Copy).

Hannan
Supt. Eng. 4th Circle

J.H.S.

2015.2
2998/57
8898



No. 431
W
Supt. Engineer's office 4th Circle
24 August 1897.

From,

J. Hannan Esq.
Superintending Engineer
4th Circle.

To,

The Chief Engineer
P. W. Department.

Encls. 2

Sir,

1. Completion Report
1. Copy of letter
- 2

I have the honor to submit a completion report amounting to Rs 18,209 for constructing a deputy Tahsildar's office with out-houses at Aukhar and request you will be good enough to obtain sanction of Government to the outlay of Rs 1659 incurred in excess of the estimate of Rs 1650 sanctioned in G. O. No. 2606 W dated 13th October 1893.

The cause of excess is explained in the completion report and in letter No. 392 SE dated 29th July 1897 from the Executive Engineer, North Arcot District (copy enclosed)

I have the honor to be
Sir,
Your most obedt. servant
Hannan
Supt. Engineer 4th Circle

J.H.S.