

Public Works (1898) Department.

G.O., No. 2099

DATED 14th March 1898

16/3/98

[Despatch Abstract.]

Excess Expenditure: Authorizing the Examiner
of P.W. Accounts to pass the - Appraisal Rs 144
incurred on certain works in Kistna Eastern
Division.

//

90/IX

781
14.358
14/3/98

15/3.

Authorizing the Examiner of Public Works Accounts to pass the — aggregating Rs. 141 incurred on certain works in Kistna Eastern division.

No. 209 I., 14TH MARCH 1898.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers:—

EXTRACT of completion reports already submitted to the Examiner, Public Works Accounts.

No.	Name of work.	Amount of estimate.	Expenditure to date.	Excess.	Percentage of excess.	Explanation of excess.
		RS.	RS.	RS.		
1	49. Capital Expenditure on Public Works. Excavating Chorampudi channel of Buntumilli canal.	3,246	3,336	90	2-77	The execution of this work extended over three years; the channel having passed through swamps, the bank had to be made up every year as it breached, which caused an excess of Rs. 90.
2	Constructing tail escape to Krossur south branch.	200	204	4	2-00	Excess trifling.
3	Constructing sluice No. 4 to Basamanna side channel on the left bank of Kykalar channel.	204	225	21	10-29	Owing to heavy rains the foundations had to be dug and slush removed twice and baling was kept up for a longer period than it would otherwise have been necessary till the foundation was completely filled with concrete work. Hence excess.
4	Constructing ramp at Vurivi crossing Buntumilli canal extension.	790	798	8	1-01	The excess is trifling and it is due to earthwork done in making up approaches.
5	Compensation for land for China Kommileru affluent.	86	87	1	1-16	Excess trifling.
6	43. Minor Works and Navigation, Agricultural Original Works. Constructing rest-house and out-houses on river embankment at Avanigadda.	5,051	5,068	17	0-34	This is a revised completion report. Rs. 17 subsequently charged to the work in September 1897 represent the amount paid by the Civil department on account of compensation for land.

No. 425 K.E.

Forwarded to the Chief Engineer for Irrigation for favour of sanction of Government being obtained to the excess over estimates.

2. These excesses may be met from the balance of the provision of item No. 760 of the statement printed with G.O., No. 857 I., dated 11th October 1893.

BEZWADA,
11th February 1898.(Signed) W. M. ELLIS,
for Superintending Engineer, II Circle.

No. 209 I., 14TH MARCH 1898.

To the Examiner, Public Works Accounts, dated 18th February 1898, No. 54.

For verification of outlay and early return.

(Signed) F. J. WILSON,
Asst. Chief Engineer for Irrigation.

From the Examiner, Public Works Accounts, dated 24th February 1898, No. 535 B./A.

Verified and returned.

No. 66 I.

Note by the Chief Engineer for Irrigation.

The excesses incurred on the works enumerated in the foregoing extract submitted by the Superintending Engineer, II Circle, aggregate Rs. 141 and are chiefly attributed to the execution of the Chorampudi channel, which passes through swamps having extended over three years necessitating the bank being made up every year as it breached, and to the longer time taken in filling the foundation of sluice No. 4 of the Basamanna side channel on account of heavy rains.

2. The excesses may be passed.

7th March 1898.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

ORDER—No. 209 I., dated 14th March 1898.

The Examiner of Public Works Accounts is authorised to pass the excess expenditure incurred on the works referred to, the excess of Rs. 141 being met from the balance of the provision made for item 760 of the statement printed in Proceedings of Madras Government, No. 857 I., dated 11th October 1893.

2. This sanction is registered as No. 176 I. of 1897-98.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, II Circle.
" Examiner, Public Works Accounts.

Exd. P. Seetharam.

Public Works (1898) Department.

CURRENT No. 2309

From *The Chief Engineer
to Chief*

Order

No. 668

Dated 7th March/98

Received }
Registered } 12.3.98

Enclosures 2

Spare copies

SUBJECT.

*Excess over certain estimates
of Kistna Eastern on —
hope recommending
that the — may be
passed.*

BACK PAPERS:

FURTHER PAPERS.

No.	Date.
143 of 24.2.98	
148/15 of 11.2.98	

No.	Date.

His Excellency the Governor.

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

UNDER date the -

READ the following

From the Supy. Engineer, Second Circle. (H.E. No 425-K.E. dated 11.2.98).
To the Examiner of P.W. Accounts. (H.E. No 54 dated 18.2.98).
From do do do (H.E. No 585 & 1/4 dated 24.2.98).
Note by the Chief Engineer for Irrigation.

x vide Int. Officer F.

Issue

MT

11.5.98

10/11/98

The excesses incurred on the works enumerated in the foregoing extract submitted by the Supy. Engineer, Second Circle, aggregate Rs 141 and are chiefly attributed to the execution of the Chorampudi Channel, which passes through swamps having extended over three years ^{necessitating} the bank ^{being} made up every year as it breached, and to the longer time taken in filling the foundation of sluice No 4 of the Basamanna side channel on account of heavy rains.

2. The excesses may be passed.

5/3/98

No 209 of 14-3-98
Order thereon.

The Examiner of Public Works Accounts is authorized to pass the excess expenditure incurred on the works.

Public Works (1898) Department.

CURRENT No. 43.

Order

From The Examiner, P. W.
Accounts, Madras

No. 585 B/A

Dated 24th February 1898

Received 25 — Do —

Enclosures 1

Spare copies

SUBJECT.

Excesses over certain
Estimates of Krishna Baskern
Do. — Returns duly veri-
fied extracts of Completion
Reports for —

works referred to, the excess of Rs. 141.
being met from the balance of the
provision made for item 760 of the
statement printed in P.W. No. 857-1,
dated 11 October 1893.

2. This sanction is registered as
No. 176 J. of 1897-98.

[Signature] 3/3/98
W.A. 7.3.98

7.5.98
12.3.98
11/3

The Chief Engineer for Impadri.
" Super. Engineer, Second Circle.
" Examiner, P.W. Accounts.

[Signature]
2/3/98

4/8/98 Reto 11/3

Pls-290

BACK PAPERS.

FURTHER PAPERS.

Extracts of Completion Reports already submitted to the Examiner P.W. Account.

No.	Name of work	Amount of expenditure to date	Excess	Percentage of Excess	Explanation of excess.
49	Capital expenditure on Public works				
52.5/1	Excavating Chorampudi channel of Banturatti canal	32463336	90	2.77	The execution of this work extended over 3 years, the channel having passed through swamps the bank had to be made up every year as it breached, which caused an excess of Rs 90.
52.5/2	Constructing tail escape to No. - 58 or South branch	200204	4	2.00	Excess trifling.
52.5/3	Do - Shree at 2 1/4 to Basamanna channel on the left bank of Kyp. Kalar channel	204225	21	10.29	owing to heavy rains the foundation had to be dug and slush removed twice and being otherwise have been necessary till the foundation was completely filled with concrete work. Hence excess.
52.5/4	Constructing Ramp at Virivi cross.				The excess is trifling and it is due to earthwork done in making up approaches.
52.5/5	Constructing Canal Extension	790798	8	1.01	
52.5/6	Compensation for land for China. Kummil em. affluent.	8687	1	1.16	Excess trifling.
52.5/7	43 animal works of Navigation				
52.5/8	Agri cultural Original works				
52.5/9	Consty. Rest houses and houses on River embankment at Awa. nigaadda.	50515068	17	0.34	This is a revised completion report. Rs 17 subsequently charged to the work in Sept 1911. Present the amount paid by the Civil Department on account of compensation for land.
52.5/10	425 KE				
52.5/11	11.2.98				

Forwarded to the Chief Engineer for Irrigation for favour of sanction of Government being obtained to the excess over estimates.

2. These excesses may be met from the balance of the provision of item No 760 of the statement printed with G.O. No 887 D of 11-10-93

W. G. 10/2

Supd: Engr's office Civil.
Bengaluru dated 11.2.98

W. G. 10/2
for Supd: Engineer
to Civil

Handwritten text at the top of the page, partially obscured by a horizontal fold.

Handwritten text in the upper middle section of the page.

Handwritten text in the lower middle section of the page.

Handwritten text in the lower left section of the page.

CHIEF ENGINEER
FOR IRRIGATION.
14 FEB. 1898
No. 248 M