

Public Works (1898) Department.

G.O., No. 2297 W

DATED 3rd September 98

[Despatch Abstract.]

Success on day

Authorizing the Surveyor-General to account
to the — of Rs 1301 incurred on trip made to
to the Govt House & subsidiary buildings at Ootacamund

B.

Indexed.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

H.E. 26.5.98 $\left[\frac{P. W. A.}{500-17-6-98.} \right]$ R 30.8.98

P. W. Dept.

Note by the Chief Engineer P. W. D.

In G 6 No 2141W, dated 6th August, 1897, an estimate of Rs 8.370 for improvements to ~~the~~ Government House and subsidiary building at Costacamund, was sanctioned. The amount was subsequently increased to a total of Rs 10.065 by two separate supplemental estimates sanctioned by the Suptg Engineer. The actual outlay incurred on the work amounted to Rs 11.306 or Rs 1301 in excess of the sanctioned estimates.

The excess is made up as follows: -

(a) Increase in rates - Rs 573

(b) Extra work - 728

Total Rs 1.301.

Item (a). The excess on this item is due to extra rates paid for certain portions of the wood work ^{which were} executed by the Consulting Architect division. Night labour was employed for the purpose, as the work had to be done hastily.

Item (b). The excess under this head is attributed chiefly to the extra work done in panelling ^{the} dining room and in constructing a

a lavatory. These were found necessary when the work was in progress.

2. The outlay on this work was not kept by sub-heads, the expenditure having been first incurred against several minor estimates, which were subsequently consolidated into one estimate.

3. The excess is recommended for sanction.

ACK
26.8.98.

W. H. H.
E. W. 26.8.98

CW

P. K. S.

Public Works (1898) Department.

CURRENT No. 6916

From

The Supg. Engineer
To the Circle

Order

No. 443
W

Dated 14th August 1898

Received }
Registered } 18.8.98

Enclosures One.

Spare copies ✓

SUBJECT.

Government House at
Ootacamund.

Requesting to obtain sanction
of Government to the excess
outlay Rs. 1,301 over the sanctioned
estimates for improvements to—

525329
12/9

BACK PAPERS.

No.	Date.
2141. W.	6-8-97 (SC)

FURTHER PAPERS.

No.	Date.

Letter from C. H. B. Burdon Esq Executive Engineer Coimbatore Division to the Superintending Engineer 4th Circle dated 9th August 1898 No 3351.

With reference to the final orders of Government regarding item No 14 in the Provincial Questionable Item Statement for March 1898, which dealt with the excess over outlay on the work "Improvements to Government House and all subsidiary Buildings at Coimbatore." a work completed in March 1898, I have the honour to forward herewith a completion report for the work in question and to state that the excess of Rs 1301 thereon is due to the following causes.

(1) Certain portions of the wood work had to be executed by the Consulting architect Division for which extra rates had to

to be paid for night labour being employed for the purpose, as the work had to be done hastily. The excess paid on this account comes up to Rs. 573.

2. The difference of the excess is chiefly due to extra work done in panelling Dining room and on constructing Lavatory which was found necessary when the work was in progress.

3. The outlay on this work was not kept by Subheads as the expenditure was first incurred against the several individual ~~minor~~ estimates all of which were subsequently consolidated into one estimate, and the excess on each individual estimate cannot therefore now be shown separately.

4. Under these circumstances, I have the honour to request that sanction of Government may be obtained for the excess

excess expenditure over the estimate

Encls. 1.

Comp: Report.

& with.

no 6446/98

Ref. O.S. 15/11/98

for April with B.

Rs. 443
15

Copy submitted to the Chief Engineer P.W.D. with reference to G.O. No. 1560 W dated 22nd June 1898 on Provincial objectionable items statement for March 1898 for favor of obtaining sanction of Government to the excess outlay viz Rs. 1301 over the sanctioned estimates.

Campore and
14th August 1898

Approved.

Supg. Engineer
4th Circle.

11/8/98.