

Public Works (189^d) Department.

G.O., No. 2317 W

DATED 6th September 88

[Despatch Abstract.]

Light Keepers' Quarters at Point Calumiere

Communicating to the Marine
Dept. with remark, letter from the S. L. V. Circle
explaining the cause of delay in commencing the
construction of —

W.C.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

R2/a

BACK PAPERS.

No.	Date.
1549W	21-6-98

FURTHER PAPERS.

No.	Date.

Copy of letter from Mr. R. Dy. K. Ratuasa -
 - Papati Pillai Aungal, Rai Sahib,
 Executive Engineer, Negapatam S^{rs},
 to the Superintending Engineer V. Leirick
 dated Negapatam, 15 July 1898, No: 26544

With reference to your No: ²²⁰⁸⁴ 28-6-98

I have the honour to state that in March
 only the foundations were put in. The
 bricks required for the work have since
 been burnt and carted to site. As the
 want of fresh water is badly felt, the
 contractor promises to start work as
 soon as a couple of showers fall.

(True Copy)

Amranda Colonel R.E.
 Offs: Supt. Engineer,
 V. Leirick

Chepák, August 1898.

No.

From

Colonel. A. W. Smart R.E.
Offs. SUPERINTENDING ENGINEER,

V CIRCLE,

To

THE Chief Engineer.
P. W. D.

Madras.

SIR,

Adverting to para 3 of G. O.

no: 1549 W of 21-6-98, I have the honour to forward herewith copy of letter no: 265 of 15-7-98, from the Executive Engineer, Negapatam, explaining the cause of delay in the commencement of the work "Constructing Light keepers' quarters at Point Calimere".

2. The Executive Engineer, has been informed that his explanation is not considered satisfactory, and he has been asked to report the name of the subordinate in charge of the work.

I have the honour to be, Sir,

Your Most Obedt. Servant

A. W. Smart Colonel R.E.

Offs. Suptg. Engineer, V Circle

Enclosures /

1 Copy of Letter.

GWS /
2026/28