

Public Works (1898) Department.

G.O., No.

285

DATED

2-4-1898

[Despatch Abstract.]

Excess Expenditure. Authorising the Examinee
of P.W. Accounts to pass the — incurred on "Con-
structing a foot bridge at the infall of Vickraman
drainage into Vennar" Cauvery Delta System.

[Handwritten signature]

Registered

102
24-98

Indexed

Authorizing the Examiner of Public Works Accounts to pass the — incurred on “constructing a foot bridge at the infall of Vickramanar drainage into Vennar,” Cauvery delta system.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation,
Account.

READ—the following papers:—

From Colonel C. C. RAWSON, R.E., Superintending Engineer, V Circle, to the Chief Engineer for Irrigation (through the Examiner, Public Works Accounts, Madras), dated Chepâk, 11th March 1898, No. 93 E.I.

Referring to orders passed in G.O., No. 113 I., dated 9th February 1898, against item 6 of the Provincial statement of objectionable items in the accounts of Executive Engineers remaining unremedied to end of October and November 1897, Irrigation Branch, I have the honour to request that sanction of Government may be accorded to the Examiner, Public Works Accounts, passing the excess outlay of Rs. 307-5-0 incurred over the estimate of Rs. 1,186 for constructing a foot bridge at the infall of Vickramanar drainage into Vennar, sanctioned in G.O., No. 909 I., dated 1st November 1895.

2. The cause of excess is explained in the accompanying completion report.

ENCLOSURE.

CONSTRUCTING a foot bridge at the infall of Vickramanar drainage into Vennar.

Sub-heads of estimate.	As estimated.			As executed.			Differences.			Reference to paragraphs overleaf explaining differences.
	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	
Concrete ..	2,458	RS. A. P. 12 8 0	307	2,458	RS. A. P. 12 8 0	307 4 0	..	RS. A. P. ..	RS. A. P. 0 4 0	(1)
Brick in mortar ..	2,589	14 1 0	364	2,599	14 1 0	365 7 9	10	14 1 0	1 7 9	(1-A.)
Surki plastering, 2 coats.	1,442	2 8 0	36	671	2 8 0	16 12 5	771	2 8 0	19 3 7	(1-A.)
Ashlar work ..	9	2 0 0	18	9	2 0 0	18 0 0	..	..	..	(1-A.)
Rolled steel joists ..	134	9 0 0	121	..	..	595 7 5	..	..	286 7 5	(2)
Teakwood work ..	62	4 0 0	168	..	..	89 10 1	..	..	69 10 1	(3)
Iron straps and screw nails.	..	..	20	..	..	50 0 0	..	..	20 0 0	(4)
Excavating foundations..	..	..	20	25,609	3 8 0	98 10 1	..	..	50 0 0	(4)
Baling ..	..	..	30	..	..	44 11 4	..	..	1 4 8	(4)
Contingencies ..	..	..	50	..	..	..	..	..	..	(4)
Petty supervision ..	..	..	46	..	..	..	..	..	..	(4)
Total ..	..	..	1,180	..	..	1,487 5 0	..	..	307 5 0	(4)

(1) Slight. (1-A). Not required.

(2) Rs. 168 is erroneously entered in the original sanctioned estimate for Rs. 248. If the correct amount is entered the total amount of sanctioned estimate would be Rs. 1,260.

(3) Includes workshop debit for wood and iron articles, Railway fare loading and unloading and carriage by road to work spot.

(4) Lump sum provision in estimate is insufficient.

17th December 1897.

(Signed) E. DADY,
Sub-division Officer, Tanjore.

Endorsement, No. 907 B./A.

Forwarded to the Chief Engineer for Irrigation.

(Signed) E. A. DENNYS,
Exr., P. W. Accts., Madras.

18th March 1898.

No. 112 I.

Note by the Chief Engineer for Irrigation.

The Superintending Engineer, V Circle, applies for sanction to an excess of Rs. 307 incurred on the work, "constructing a foot bridge at the infall of Vickramanar drainage into Vennar," Cauvery delta system, sanctioned in G.O., No. 909 I., dated 1st November 1895. Part of the excess of Rs. 286 for iron and woodwork is reported to be due to an error in the entry of the value of teakwood in the sanctioned estimate. The balance of this item is due to the workshop charges being heavier than provided for. The only other important item of excess is in foundations.

2. To regularise expenditure on this work, the excess may be sanctioned.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.
26th March 1898.

ORDER—No. 285 I., dated 2nd April 1898.

The Examiner of Public Works Accounts is authorized to pass the excess of Rs. 307, or Rs. 378 including the charge for establishment, incurred on the work referred to.

2. This sanction is registered as No. 2 I. of 1898-99.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, V Circle.
" Examiner, Public Works Accounts.

Exd. P. Seetharam.

His Excellency the Governor

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Constructing a foot bridge at the infall
of Vickramanar drainage into Vennar. Cauvery
Delta System. Excess of Rs. 307 incurred on the
work of — Note recommending for sanction the —

UNDER date the

READ the following

From the Suptg. Engineer, Fifth Circle (H.E.No:931 E. I, d/11-3-98).
From the Examiner of P.W. Accounts (H.E.No:907 B/A, d/18th March 1898)

Note by the Chief Engineer
for Irrigation.

The Superintending Engineer,

Fifth Circle, applies for sanction to

an excess of Rs. 307 incurred on the

work, "Constructing a foot bridge at

the infall of Vickramanar drainage

into Vennar", Cauvery Delta System,

sanctioned in G.O.No:909 I, dated 1st

November 1895. Part of the excess

of Rs. 286 for iron and woodwork is

reported to be due to an error in

the entry of the value of teak-

-wood in the sanctioned estimate.

The balance of this item is due to

the workshop charges being heavier

than provided for. The only other

important item of excess is in found-

-ations.

2. To regularize expenditure on

this

Vide letter flagged E

* Flagged G

Isone

30.3.98 W.H.

10/12/98

this work, the excess may be sanctioned.

Order thereon.

The Examiner of P.W. Accounts is

authorized to pass the excess of Rs. 307

or Rs. 343 including the charge for

Establishment incurred on the work

referred to.

2. This sanction is registered as

No: 2 I of 1898-99.

29.3.98

25/3
58

25.3.98

7.2.98

To,

The Chief Engineer for Irrgtn:

Suptg: Engineer, Fifth Circle

Examiner, P.W. Accounts.

1 Enclosure
2/4/98

28/3

Public Works (1898) Department.

CURRENT No. 2958

From the Chief Engr for Irrg

Order

No. 112 I

Dated 26-3-98

Received

Registered

Enclosures 2


Spare copies

SUBJECT.

Constructing a foot bridge
at the infall of Deekra -
Inada's drainage into Venar
- Canvery delta system
Excess of Rs 307 incurred
on the work of - note
recommending for sanction
the -

Public Works (1898) Department.

CURRENT No. 32 FL



Order

From

The Supy Engineer
of Fido.

Thro C No 907 $\frac{B}{A}$ x 18 $\frac{B}{98}$
No 9382.

Dated 11th March 1898.

Received

Enclosures /

Spare copies

SUBJECT.

Constructing a foot bridge
at the confluence of the Kram and
drainage into Kemer.

Requesting that sanction
of Govt. may be accorded
to the Examiner P.W. Acker
passing the excess outlay of
Rs. 304-5-0 incurred over the Estt.
of Rs. 1180 for—

F. E. J.

HS
915
58

19/3/55

BACK PAPERS.

FURTHER PAPERS.

NOTES.

Reference to P. W. D. Code.

Chapter III, para. 80; and Chapter IX,
paras. 38 to 43.

1. This form should be submitted to the Examiner of Accounts within the month in which the work is reported to be completed. It is only intended to be used for works, the outlay on which is recorded by sub-heads or items of work and which have exceeded the sanctioned estimate by more than 5 per cent.

2. When work has been executed for the Civil or Military department, the countersignature of the Civil or Military authority concerned should be obtained to the form of Certificate, (Form No. 45B. or 45D.), and the Certificate should be attached to the Completion report.

3. The entries in the Completion report must accord with the closing entries in the Register of Works, and the last Schedule docket submitted to the Examiner.

4. In the case of contribution works, proposals should be submitted as to the disposal of the unexpended balance, if any.

Names of Engineers and Subordinates by whom the work was supervised, giving the dates of their several incumbencies, *i.e.*, the dates of taking and making overcharge in connection therewith.

NAMES.	PERIOD OF INCUMBENCY.	
	From	To
overseer Mr. Abby Dyer	March 97	April 97
Superintendent Mr. Ramakrishna Ayer	May 97	July 97
Mr. E. Dady Subby	March 97	November 97

EXPLANATION OF DIFFERENCES.

(1) Slight (1A) Not required

(2) Rs 168 is erroneously entered in the original Sanchemid Este for Rs 248. If the correct amount is entered the total amount of Sanchemid Este would be Rs 1260

(3) Includes workshop debit for iron and iron articles, Rs fare loading and unloading and carriage by Road to Workshop.

(4) Lump sum provision in Est. is insufficient idea
17/12/99 S. D. T. A. S. H.

EXAMINER, CIVIL ENGINEER'S OFFICE
P. W. ACCOUNTS

6 - JAN. 1898

18 DEC. 97

Completion report of Original works and Special Repairs.

EXAMINED
W. ACCOUNT

U.S.
DIVISION—

Tanjore

NAME OF WORK— *Constructing a foot
bridge at the infall of Vickramanas
Drainage into Uernat.*

Amount of estimate—Rs. 118

Expenditure " 1487-5-0

Difference " 307-5-0

Percentage of excess (if any)—

Date of commencement— *March 1897*

Date of completion— *November 1899*

Record plan No.—

Forwarded to the Examiner, P. W. Accounts,
Madras for verification, as this Office No.
 , dated 5-1-1898.

Documents accompanying.

* *phil*

Chas. F.
Executive Engineer

Lanzare Division.

Transmitted to the Superintending Engineer,
_____, Circle, duly verified as
this Office No. _____, dated _____ 189 .

Examiner, P. W. Accounts.

Transmitted to _____ for
record as this Office No. _____, dated _____
189 .

Superintending Engineer.

* Here note "Completion certificate" granted by the Civil or Military authority concerned, report, specification, drawing and detail of quantities, when necessary.

Caledonian Stm. Pg. Co.—No. 344 P W—26.10.92—18,000

Name of work— *Constructing a foot bridge at the infall of Velluram*
Fund— *49 Capital and Drainage into Vennar Est No 239*
Departmental head— *49 Capital -* *2 of 96.778*
1180.
Service head— _____
Main head of classification— *4 Drainage & Protective works*
Sub-head of classification— *3 Works.*
Arm of the service— _____
Reference to last schedule docket submitted— *No. 26, for the month of September 1894.*
Authority— *G.O. No. 909 of 1-11-95*

[illegible]

* Excesses to be entered in red ink; Savings in black ink.

[illegible]

* Excesses to be entered in red ink ; Savings in black ink.

104
1/10/15

B

- manar drainage into Venmar, sanctioned
- ed in G. O. No: 909 J of 1st Nov: 1895.



2- The cause of excess is explained
in the accompanying completion report.

I have the honour to be,

Sir,

Your Most Obedt. Servt.


Ch. Lawrence

11.3.98

Colonel R.E.

Suply. Engineer R. Kircle.

Eny No 907 B/A of 18th March 1898.



Forwarded to the Chief Engr of
Irrigation.

E. a. Denny

Enam. & W. C. S.
Madras

Ans.
17.3.98

Ans.
16.3.98

Or 5.2
2558/98

2103/98

3073
21
914
307
378