

Public Works (1898) Department.

G.O., No. 2993 W

DATED 23rd Nov 98

24/11/98

[Despatch Abstract.]

Salutary spirit of patriotism

Authorising the Manager of P.W.
Accounts, to the extent of Rs. 3965 incurred in the execution of the works, aggregating
Rs 36270, for constructing a — in the Aurangabad district.

24/11

7/13

24/11

Authorizing the Examiner of Public Works Accounts, with remarks, to admit the outlay of Rs. 3,965 incurred in excess of the estimates, aggregating Rs. 36,270, for constructing a — in the Anantapur district.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Buildings and Roads.
Civil Works.

READ—the following papers :—

From Lieut.-Col. W. L. C. BADDELEY, R.E., Superintending Engineer, III Circle, to the Chief Engineer, Public Works Department (through the Examiner, Public Works Accounts, Madras), dated Bellary, 26th September 1898, No. 2396.

I have the honour to submit a completion report for the new Taluk cutcherry at Tadpatri, and request that you will be good enough to obtain the sanction of Government for the outlay of Rs. 3,965 incurred in excess of the original estimate sanctioned in G.Os., Nos. 1457 W., dated 1st June 1893, and 2388 W., dated 18th September 1893.

2. A revised estimate could not be submitted to Government as it was too late to prepare one.

3. A comparative statement was submitted by the officer in charge of Bellary division in March 1897, and this was returned to him sanctioned by Mr. W. B. deWinton, while Superintending Engineer of this circle, for Rs. 40,210 in June 1897, with instructions to settle finally the contractor's claim and submit completion report explaining fully the cause of excess. The report could not be completed earlier than this owing to the great pressure in the Division office caused by the recent famine.

4. A brief memorandum explaining the differences between the original estimate and the work as executed is attached to the report, and also the comparative statement sanctioned by Mr. W. B. deWinton. The building has been constructed according to the type design sanctioned in G.Os., Nos. 3023 W., dated 11th November 1891, and 1409 W., dated 28th May 1889, and there have been no modifications of any importance. No separate drawings of the work as completed are therefore required.

From the Examiner, Public Works Accounts, dated 6th October 1898, No. 3402 B./A.

Note by the Chief Engineer, Public Works Department.

An estimate, amounting to Rs. 32,860, for constructing a Taluk office at Tadpatri, in the Anantapur district, was sanctioned in G.O., No. 1457 W., dated 1st June 1893, and a supplemental estimate, amounting to Rs. 3,410, for providing ceiling and record-racks in G.O., No. 2388 W., dated 18th September 1893, the total of both estimates being thus Rs. 36,270. The Superintending Engineer, III Circle, with his letter No. 2396 of 26th September 1898, now submits a completion report for the work, verified by the Examiner, Public Works Accounts, showing an outlay of Rs. 40,235, i.e., an excess of Rs. 3,965, or 11 per cent., over the estimates sanctioned in the orders quoted above.

The long delay in the submission of the completion report is said to be due to great pressure of work owing to the recent famine.

2. The excess is due to the following causes :—

	RS.
(a) Increase in rate	1,089
(b) Increase in quantity	2,415
(c) Errors and omissions in estimate	2,327
(d) Lumped items costing below Rs. 500	1,177
Petty supervision	3
Total	7,011
Deduct savings	3,046
Net excess	3,965

3. The increase due to (a) is as below :—

Sub-head.	Rate in sanctioned estimate.	Rate as executed.
	RS. A. P.	RS. A. P.
Coursed rubble stone, 2nd sort, in chunam for foundations and basement	14 13 0	16 12 0
		33 0 0
		and stones, first sort, for plinth.
Coursed rubble stone, 1st sort, in chunam for superstructure ..	25 15 0	28 0 0

These increased rates were sanctioned by the Superintending Engineer, and were necessary for the superior class of work executed.

4. Item (b).—The increase is principally due to insufficient provision in the original estimate for cutstone work and iron work, as detailed below :—

	As per estimate.	As executed.
	RS.	RS.
Cutstone work	211	1,514
Iron work	213	769
	424	2,283
Excess		1,859

and in a less degree to insufficient provision for other items.

Item (c).—The excess is mainly due to the omission in the original estimate of any provision for the following two items :—

	Actual cost.
	RS.
Gravelling	753
Wire fencing	860
	1,613

and in a less degree to errors and omissions, other than those above specified, in the original estimate.

Item (d).—The excess is comprised of a variety of minor items.

5. The excesses on these last three items would not have occurred if greater care had been taken in the preparation of the original estimate. Repeated orders, commencing with circular No. 4327 C., dated 26th October 1897, have been issued on this subject during the past year, which will, it is anticipated, obviate all such excesses in estimates prepared in the current and future years. They must, however, be expected to occur in older estimates for sometime to come, and those now under review are recommended for sanction.

17th November 1898.

(Signed) W. B. DEWINTON,
Chief Engineer.

ORDER—No. 2993 W., dated 23rd November 1898.

The Examiner of Public Works Accounts is authorized to admit the outlay of Rs. 3,965 incurred in excess of the estimates, aggregating Rs. 36,270, for constructing a Taluk office at Tadpatri in the Anantapur district, sanctioned in G.Os., Nos. 1457 W., dated 1st June 1893, and 2388 W., dated 18th September 1893.

2. Attention is drawn to the Chief Engineer's note read above, and to circular No. 4327 C., dated 26th October 1897. Officers of the department are informed that personal responsibility for the accuracy and adequacy of estimates will be enforced from the commencement of the present calendar year.

(True Extract.)

Under Secretary to Government.

To the Superintending Engineer, III Circle, with enclosures.
 „ the Examiner, Public Works Accounts.
 „ other Superintending Engineers.
 „ the Consulting Architect to Government.
 „ the Superintendent of Works, Lighthouse division.

Erd. T. K. Narayana Aiyangar.

Papers to be read in Proceedings:—

Again G.O., dated

189 , No.

Again G.O., dated

189 , No.

Print Current No.

of 189 , dated 26th September 1898, from The S.E. III circle

Print „ „ 8358 „ 1898, „ 6th October 1898, „

Print „ „

„ 189 , „ November 1898, „ The Exam P.W. Accts No 3402 B
 „ The Chief Engineer P.W.D.

ORDER.

No. 2993 W of 23-11-98.

The Examiner of P.W. Accounts is authorized to admit the outlay of Rs 3,965 incurred in excess of the estimates, aggregating Rs 36,270, for constructing a Taluk Office at Tadpatri in the Anantapur District, sanctioned in G.O. No 1457 W, dated 1st June 1893, and No 2388 W, dated 18th September 1893.

Attention is drawn to the Chief Engineer's note read above, and to

APK
 4.11.98.

Maj

P.K.S

Note. The Causes of excess are explained in the Chief Engineer's note read

APK
 4.11

The

+ Circular No 4327 C dated 26 October 1897. Officers of the Dept. are informed that personal responsibility for the accuracy and adequacy of estimates will be enforced from the commencement of the present calendar year

Var

To The S.E. III circle with enclos
 Exam P.W. Accts
 Other Deputy Engineers

28
Note by the Chief Engineer,
Public Works Department.

An estimate, amounting to Rs. 32,860, for constructing a Taluk office at Tadpatri, in the Anantapur District, was sanctioned in G.O. No. 1457 W, dated 1st June, 1893, and a supplemental estimate, amounting to Rs. 3410, for providing ceiling and re-surfacing in G.O. No.

2388 W, dated 18 September, 1893, the total of both estimates being thus Rs. 36,270.

The Supdg. Engineer, III Circle, with his letter No. 2396 of 26th September, 1898, now submits a completion report for the work, verified by the Examiners, P.W. Accounts, showing an outlay of Rs. 40,235, i.e. an excess of Rs. 3,965, or 11 per cent, over the estimates sanctioned in the orders quoted above.

The

The long delay in the submission of the completion report is said to be due to great pressure of work owing to the recent famine.

2. The excess is due to the following Causes:—

(a) Increase in rate — Rs. 1089
 (b) Increase in quantity — 2,415
 (c) Errors and omissions in estimate } — 2,327

(d) Lumped items costing below Rs. 500 } — 477
 Petty supervision — Total Rs. 7,011

Deduct savings — 3,046

Net excess Rs. 3965

3. The increase due to (a) is as below:—

Item	Subhead	Rate in sanction estimate	Rate executed
Coursed rubble stone 2nd sort in chuanam for foundations and basement		16-12-0	
		14-13-0	
		33-0-0	
		↓	↓
		stones first sort for plinth	
Coursed rubble stone 1st sort in chuanam for superstructure		25-15-0	28-0-0

These increased rates were sanctioned by the Supty. Engineer, and were necessary for the superior class of work executed.

4. Item b. The increase is ~~mainly~~ ^{principally} due to insufficient provision in the original estimate for cut stone work and iron work, as detailed below:—

	as sanctioned Rs.	as executed Rs.
Cut stone work —	211	1,514
Iron work —	213	769
	424	2,283

Excess Rs. 1859, and in a less degree to insufficient provision for other items.

Item c. The excess is mainly due to the omission in the originally estimate of any provision for the following 2 items:—

	actual cost
Gravelling	753
Wire fencing	860
	1613

And in a less degree to errors and omissions, other than those above specified, in the original estimate.

Item d. The excess is comprised of a variety of minor items.

5. The scenes in these
last 3 items would
not have occurred if
greater care had been
taken in the preparation
of the original estimate.

Repeated orders, commencing
with Circular No 4327 C
dated 26 Oct 1887, have

been issued in this subject
during the last year, which
will, it is anticipated, obviate
all such scenes in estimates

prepared in the current &
future years. They
must, however, be expected
to occur in older estimates
for some time to come.

Those now under review
are recommended for
sanction.

W. H. H.
17. 11. 87

24934

8358

W

As you have personal
knowledge of this work,
I have left it to you to add
remarks regarding scenes
in (b), (c), (d) and the
responsibility for them.

2. It is apparent
that for a long time to
come we shall have to
review scenes caused
by indifferent preparation
of estimates, & that the
recent orders calling
personal attention to the
necessity for greater care
can only be expected
to take effect from the
date of promulgation of
those orders. I suggest
that a para be added
to the C.O. stating that
personal individual res-
ponsibility for the
preparation of estimates
will be strictly enforced
in the case of all esti-

Current No. 8358

Letter No 3402 B/A

Dated 6th October 1898

From the Examiner P.W. Accounts.

NOTE BY TECHNICAL SECTION.

Name of work.

Completion report for constructing a first class Salug Catcher at Sadpatre in the Anantapur District.

Noted by 2. W

An estimate amounting to Rs 32860, for constructing a Salug Office at Sadpatre in the Anantapur District was sanctioned in G.O. No 1457 W dated 1st June 1893 and a supplemental estimate amounting to Rs 3410, for providing ceiling and record racks in G.O. No 2388 W of 18th September 1893. ^{the total of both estimates} both for Rs 36270. ~~being thus Rs 36,270.~~ The

The Supt Engineer 3rd Circle, with his letter No 2396 of 26th September 1898, now submits a Completion report, verified by the Examiner P.W. Accounts, for the above work showing an outlay of Rs 40235 i.e. an excess of Rs 3965 ~~(+ 93 P.C.)~~ over the estimates sanctioned in the orders quoted above.

Sanction given in a G.O. & paid entry note, leaving a space for W to fill in remarks in last para.

ACK

7-11-98

W.H.S. 17-11-98

Flag A

P. W. 60.
[250-5-9-98.]

P.T.

note prepared after the beginning of the official year, & that the G.O. be circulated to all S. P.s

ACK

7-11-98

When did the first note come in this subject, naming the Dept. Order that General estimate of 1st future be enforced?

W.H.S. 17-11-98

R.K. Papers please
17/11/98We order 4327 C 26-10-97
(W.H.S.)

D.W.

Please see Memo: No 4327 C of 26-10-97 which is said to be the first order on the subject

17/11/98

W. Please see Memo 4327 C of 26 Oct/97. I have not seen it before, & drafted yesterday a Memo very much in the same lines. The calendar year might now take instead of the official year, as proposed above

ACK 17-11-98

With addition

W.H.S. 17-11-98

The causes of excess are explained in Memo Flagged B and there has been a long delay in the submission of the completion report which is said to be due to great pressure of work owing to the recent famine.

The excess is grouped under the following main heads

(A) Increase in rate	Rs 1089
(B) Increase in quantity	Rs 132 2415
(C) Errors and omissions in estimate	Rs 744 2327
(D) Items costing below Rs 500 as given in lump in the completion report	Rs 5076
Increase in Petty Supervision	Rs 3
Total	Rs 7011

Deduct sum due to savings by the alteration in the standard design from tiled roof to terraced roof for the portion of the jail wards, and addition of terrace below tiled roof in the case of Treasury, Contingencies and two petty items - Rs 3046

Net Excess Rs 3965

The increase due to (A) is as below

Item	Sub head	Rate in estimate	Rate as sanctioned	Causes of increase
	Coursed rubble stone 2 nd sort in Chunam for foundations and basement	14-13-0	16-12-0	The increased rate of Rs 16-12-0 was sanctioned by P.E. in his letter No 2975 of 4 th March 1895.
		33-0-0	33-0-0	As 10" thick stones running right thro' the wall were difficult to be procured the rate was passed by P.E.
	Coursed rubble stone 1 st sort in Chunam for Superstructure	25-15-0	28-0-0	The increased rate was sanctioned by P.E. in his letter No 2201 of 10 th October 1895.

These increased rates were sanctioned by the inadequate rates ^{were} allowed and the ^{that} were necessary for the execution of a superior class of face work in the class of work executed for plinth course ^{were} the causes of excess.

4. Item (b). The increase is at ~~least~~ most ^{entirely} due to ^{inadequate} provision in the original estimate for outside work & inside work, as detailed below

	As per est.	As executed
(1) Outside work	211	1574
(2) Inside work	212	769
	424	2283
Excess	Rs 1859	

Item (c). The increase is due to height of masonry being ~~now~~ taken to top of rafters instead of bottom as allowed in the estimate and painting as such ^{to various openings in the} original estimate for actual measurements and paving to wells and drains not provided for in the original estimate.

Item (d). The main excess is comprised under the numerous items lumped together as costing less than Rs 500. Of the total excess of Rs 5076, the bulk is included in the following 4 items

	As per est.	As executed
(1) Outside work	211	1574
(2) Inside work	212	769
(3) Paving		753
(4) Wire fencing		860
Total		3896

Item (e). The greatest excess is under this item and is all lumped as will be seen on reference to memo of explanation for h Flagged B

The P.E. in para 2 of his letter under reference says that the submission of a revised estimate was not possible as it was too late to prepare one and the comparative statement submitted by the Officer in Charge of Bellary in March 1894 was returned to him sanctioned by Mr W. B. de Winton the then P.E. of the 3rd Circle with instructions to settle finally the Contractor's claims, and request sanction of Government authorizing the Examiner P.W. Accounts to pass the excess outlay of Rs 3965 incurred in the execution of the work.

Item e. The excess is mainly due to the omission in the original estimate of any provision for the following 2 items

Paving	753
Wire fencing	860
Total	1613

And in a last despatch to the ~~other~~ ^{other} ~~above~~ ^{above} specified, in the original estimate

12/10/98
27-10-98 S.D.

5

CURRENT No. 8358
8313

From The Examiner, P. H. A. Co.,
Mass.

Order

No. 3402 ^{B/A}

Dated 6-October 1898

Received {
Registered 7.10.98

Enclosures 4

Spare copies

SUBJECT.

Taking Cutcherry at Tadjanhi —
 Liowards duly checked the
 Completion Report for —

7
 2000
 2-10-98

No.	Date.
2969C	21.6.98
4327C	26.10.97
1457W	1.6.93
566W	2.3.94
853C	16.1.94
1388W	18.9.93
802W	19.3.91

Bellary 26th September 1898.

Lieut. Col. W. L. C. Baddley R. E.
Esq.

SUPERINTENDING ENGINEER,
THIRD FLOOR,
BELLARY

To

THE

P. W. Deharter

Thro the Examiner P. W. Acersento.

Sir,

L Enclosures.

- 1 Completion Report
 - 1 D.O. certificate
 - 1 memo of Completion
for differences 2 sheets
 - 1 Comparison statement
- (18 sheets)

I have the honour to submit a completion report for the new Salug Latchery at Sadpostry, and request that you will be good enough to obtain the sanction of Govt for the outlay of Rs 3965 incurred in excess of the original estimate sanctioned in G.O. Nos 1457 W dated 1st June 1893 and 2388 W dated 18th September 1893. for Rs. 36,270

2. A revised estimate could not be submitted to Government as it was too late to prepare one.

3. A comparative statement was submitted by the Officer in charge of Billary Division in March 1897 and this was return'd to him sanctioned by Mr. W. B. de Winton, while Suptg. Engineer of this Circle

Circle for P. 40,210 in June 1897 with instructions to settle finally the contractor's claim and submit completion report explaining fully the cause of excess. The report could not be completed earlier than this owing to the great pressure in the Division Office caused by the recent famine.

4. A brief memo explaining the differences between the original estimate and the work as executed is attached to the report, and also the comparative statement sanctioned by Mr W.B. de Winter. The building has been constructed according to the type design sanctioned in G. O. Nos 3023W & 1409W and there have been no modifications of any importance. No separate drawings of the work as completed are therefore required.

I have the honor to be,

Sir,

Your most obedient servant,

Luc Baddley Lieut. Col. R.E.

Deputy Engineer, III Circle.

24.9.98

Circle for P. 40,210 in June 1897 with instructions to settle finally the contractor's claim and submit completion report explaining fully the cause of excess. The report could not be completed earlier than this owing to the great pressure in the Division Office caused by the recent famine.

A brief memo explaining the differences between the original estimate and the work as executed is attached to the report, and also the comparative statement sanctioned by Mr W.B. de Winter. The building has been constructed according to the type design sanctioned in G. O. Nos 3023W & 1409W and there have been no modifications of any importance. No separate drawings of the work as completed are therefore required.

I have the honor to be,
Sir,
Your most obedient servant,
Luc Baddley Lieut. Col. R.E.
Deputy Engineer, III Circle.

From

The Superintending Engineer,
IIIrd Circle,
Bellary.

To

The

Examiner

P.O. Accounts
Madras

Dated 28

Received

September 1898.

Enclosures. 4 (Lent by post)
No. 2396

Subject.

Taking Catching at
Zadpatri

Submitting a completion
report for the same and
requesting to obtain Govt.
Sanction for the excess
outlay of Rs: 3965.

SL