

Public Works (189 &) Department.

G.O., No. 3159 W

DATED 9th Dec '98

[Despatch Abstract.]

Central Jail at Villupuram

From: Judicial Dept. regarding letter from the
Inspector of Prisons reporting that the construction
of 100 cells at the ——— has been completed & the
Jail Dept. that a saving of not less than Rs 10,000
has been effected, recorded.

1/15

[illegible]

CURRENT No. 9886

From
The Judicial Dept

Order No. 345-942 9.12.98

Recorded

No. 1848

ACK
J. 12. 98.

Dated 25. 11. 28

Received }
Registered } 30.11.58

Registered

Enclosures

Spare copies

May

To The S. E. IV Circle

29/11/77

SUBJECT.

SUBJECT.
According to a letter from the
Inspector General of Prisons, stating
that the work of constructing 100
cells with enclosing walls at the
Bellone Central Jail has been
completed by the Jail Dept
and that a saving of not less
than 10,000 Rs has thus been effected.

BACK PAPERS.

FURTHER PAPERS.

Judicial Department.

[G.]
1,000-12-11-98.



PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following paper:—

From the Inspector-General of Prisons, No.C.1191,
dated 15th October 1898:—

With reference to G.O.No.260 Judicial, dated 22nd
February 1897 sanctioning the Public Works Estimate of Rs.31440
for constructing 100 cells, with enclosing walls, at the
Vellore Central Jail, I have the honour to state that the
work has been completed by the Jail Department and that a
saving of not less than Rs.10,000 has been effected.

2. A statement is enclosed showing the value at Public
Works rates of the work done as originally estimated by the
Public Works Department, and as actually carried out by the
Jail Department. Owing chiefly to the substitution of cement
for asphalt flooring, the revised estimate (at Public Works
rates) for the entire work amounts to Rs.30,716-9-0 or Rs.723-7-0
less than the original Public Works estimate of Rs.31440.

3. The total amount placed at Mr.Cloney's disposal from
time to time for the execution of the work has been Rs.20,300.
The saving effected by the execution of the work by the Jail
Department has thus been as follows:—

Saving on original Public Works Estimate	Rs.11140-0-0
Saving on revised estimate framed on	
Public Works rates for works actually	
done.	Rs.10416-9-0

4. As was stated in paragraph 11 of my letter No.C.2373, dated 29th October 1897, when Mr.Cloney took charge of the Vellore Central Jail in October 1897, hardly any progress had been made with the construction of this important cellular extension, and the whole burden of the work has fallen on him, and its successful and economical completion is entirely due to his careful and energetic supervision.

5. The work has been from time to time inspected by the Executive Engineer Public Works Department and has been reported to be properly carried out.

O R D E R:-No. 1848 dated 25th November 1898.

R e c o r d e d.

(True Extract.)

Adm. Secy.

for Chief Secretary.

*C.O.
25.11.98.*

To

The Public Works Department.

" Inspector-General of Prisons.