

Public Works (1898) Department.

G.O., No. 443

4448

DATED

8 June 98

[Despatch Abstract.]

Kali Vokkal, an offshoot of Veeramana
river. The date of completion of the
work of improving the —, Mysore Dn,
extended to 31 March '99. A copy of the
Govt. order to be forwarded to the Govt of India.

Forwarded,

Dr

Indexed

246

The date of completion of the work sanctioned in Govt. 1086-I, of 23rd Dec/96, is extended to 31st March/99.

2. Ordered that a copy of these Pwos. be forwarded to the Govt of India for information.

No. 187 8.9

Dated $\frac{12}{20}$ May 1898

Received

Enclosures

Spare copies

SUBJECT.

P/23 5-9

BACK PAPERS.

FURTHER PAPERS.

From - H. H. O'Connell Esq^r, Executive Engineer,
Tanjore Division, to the Supt: Engineer & Civil
dated 10th May 1898, No: 2053 -

I have the honour to report that the estimate of Rs 2610/- for "improving the Kalki nalkal, an offtake of Viceramondar river", sanctioned in G.O. No: 1086 I of 23-12-96, has not been completed, as the land required has not yet been handed over to this Department.

2. The Collector of Tanjore was written to in this office No: 1855 of 29-4-98, to make necessary arrangements for handing over the land to this Department. The whole work could be completed soon after the land is made over. I request therefore that sanction of Govt. may be obtained for the extension of the date of completion till 31st March 1899, as the sanction already accorded in the G.O. quoted above expired on the 31st March 1898.

No 187 82.

Copy submitted to the Chief Engineer
for Irrigation, with the request that, in the
circumstances reported, sanction may be obtain-
ed for the extension of the date of completion
of the work from 31st March 1898 to 31st March 1899.

Arthur Colonel R.E.
Offs: Suprs: Engineers & Clerks

19
20 May 1898

RECEIVED
23 MAY 1838
No. 668

