

Public Works (189) Department.

✓ G.O., No. ⁴⁶⁵~~565~~ 9

DATED 17 June '98

[Despatch Abstract.]

Incurred on day : The manner of P.W. Accounts
Authorized to pass the — incurred on
certain works of the Krishna Delta
system

90/11 for

Government {1898} of Madras.
PUBLIC WORKS.

Regd.

Spare copies

1898.

G.O., No. 465 I., 17th June 1898.

JUNE.

GOVERNMENT OF MADRAS.
PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following paper:—

No. 168 I.

Note by the Chief Engineer for Irrigation.

The Superintending Engineer, II Circle, in his endorsement No. 1364, dated 6th May 1898, requested sanction to the excess outlay incurred on the following works of the Kistna delta system:—

Capital expenditure not charged to Revenue.

	Estimate.	Outlay.	Excess.
	RS.	RS.	RS.
1. Nallur channel: Excavating No. 2 branch of— ..	290	348	58
2. Extension of Nizampatam canal: Excavating west side channel ..	3,340	4,669	1,329
3. Bank canal: Excavating Nallur channel ..	1,400	1,866	466

The excess on the first work is due to land compensation, amounting to Rupees 77-10-4, not having been provided for in the estimate. The excess on the second work is attributed to—

- (1) bed fall having been reduced from 9" to 6" per mile, as it was found difficult to command land at end of channel and more earthwork had to be done for banks;
- (2) removing prickly-pear and lock-spitting which were not provided in the estimate but were found necessary during the execution of the work.

Of the excess on the third item, Rs. 224 represents the expenditure on fixing pipe sluices for which no provision was made in the estimate, and the balance was incurred on earthwork owing to the channel having been taken straight for $2\frac{1}{2}$ furlongs across paddy fields where heavy embankment was necessary.

In the circumstances stated, the excesses may be passed.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

7th June 1898.

ORDER—No. 465 I., dated 17th June 1898.

The Examiner of Public Works Accounts is authorized to pass the excess outlay incurred on the works referred to.

(True Extract.)

(Signed) W. HUGHES,
Joint Secy. to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, II Circle.
" Examiner, Public Works Accounts.

Exd. T. K. Narayana Aiyangar.

Public Works (1898) Department.

CURRENT No. 5063

No. 465 I. 17.6.98
From the Chief Engineer for Irrigation

Order

No. 168 I

Dated 7-6-98

Received }
Registered } 16.6.98

Enclosures 24

Spare copies

SUBJECT.

Excess outlay incurred
on certain works of the
Kistna Delta system —
note recommending for
sanction the —

PUBLIC WORKS DEPARTMENT,
IRRIGATION BRANCH.

Authorizing the Ex. & P. W. A. to pass excess
expenditure on certain works in Kistna Western Division
Note by the Chief Eng. for Brighton. No. 1689
d. 7th June 1898

The Subg Engr, Trich,
in his endorsement,
No. 1364, of 6 May/90,
requested sanction to
the excess outlay incurred
on the following works
of the Kistna Delta
System: —

Capital Expenditure not charged
to Rev:

	Estimate Rs.	Outlay Rs.	Excess Rs.
1. Kallur channel, excavating W. 2 branch of	290	348	58
2. Extension of Nizampetam Canal, excavating West side channel.	3340	4669	1329
3. Bank Canal, excavating Kallur channel	1400	1866	466

The excess on the first work is due to land compensation, amtg to Rs 77. 10. 4, not having been provided for in the estimate. The excess on the second work

is attributed to —

(1) Mud full having been reduced from 9" to 6" per mile as it was found difficult to command land at end of channel & more earthwork had to be done for banks.

124 Removing prickly pear & lock spitting which were not provided in the estimate but were found necessary during the execution of the work.

Of the excess on the third item No 224 represents the expenditure on fixing pipe sluices for which no provision was made in the estimate, & the balance was incurred on earthwork owing to the channel having been taken straight for $2\frac{1}{2}$ furlongs across paddy fields where

heavy embankment was necessary.

In the circumstances stated the excess may be passed.

Order thereon

The Examiner of P. W. Accounts is authorized to pass the excess outlay incurred on the works referred to.

6/6/88

7/6/88

To The Chief Engineer
Superintending
Ex. P.W.D.

1008
4/6/88

Public Works (1898) Department.

CURRENT No. 107

From the Examinee, P. M.
Accounts, Newcas

Order

No. 1715 ¹⁵/₈

Dated 21 May 1898

Received 23 - 50 -

Registered

Enclosures 2

Spare copies

SUBJECT.

Statement of excesses
under 1, 9 Capital Works
in L. S. Western In

Returns with remarks
the — duly verified.

F. E. J.

Recd
23/5/98

23/5/98

BACK PAPERS.

FURTHER PAPERS.

No.	Date.	No.	Date.
9146	11.5.98		

EXAMINER,
W. ACCOUNTS.
16 MAY. 1898

Letter from W. C. Lewis Esquire
Executive Engineer, District Western Div.
- vision to the Superintending Engineer,
2nd Circle, No. 33 S, dated 21-4-98.

I have the honor to resubmit the
with the following explanation the
statement received with your N^o 200 and
26.398
Item N^o 1:- The excess of Rs 58 on this work
is as already stated in the remark
column of the statement due to land
compensation of Rs 77-10-4 not having
been provided in the estimate sanctioned
for the work.

Item N^o 2, 3, 4, 5:- The excesses on these
works are trifling.
Item N^o 6:- The excess of Rs 303 on this
work is due to the estimate having
been prepared with an average rate
of Rs 60/- per mile. There were on an
average not less than 60 ant. hills
for every furlong and taking each
anthill on an average to be 1 cubic
yard, its cost was 2/- each for removing
and

and filling in. This itself gives a rate of Rs 60/- per mile. The number of ant. hills to be removed was in fact greater than the average of 60 per furlong and jungle clearing had also to be done. The above facts were as already stated brought to your notice in this office no 381, dated 2-12-96 and sanctioned in your no 2843/K.W., 9-1-97.

Item no 7:- The excess of Rs 1329 is due to the following reasons.

(1) Bed fall having been reduced from 9" to 6" per mile as it was found difficult to command land at end of channel and more earthwork had to be done for banks.

(2) Removing prickly pear and locust spitting were not provided for in the estimate but was found necessary during the execution of the work.

These facts were brought to your notice in this office letter no 1, dated 1-4-95.

Item no 8:- Rs 224 have been spent for fixing pipe sluices, Rs 13/- for removing

removing jungle and Rs 305 on earthwork making the excess over the estimate, Rs 466 after deducting the savings under petty supervision and contingencies. The first two items were not provided in the estimate. The excess in earthwork is on account of channel having been taken straight for 2 1/2 furlongs across paddy fields where heavy embankment was necessary. Please see this office no 1, dated 1-4-95. There is nothing on record to show whether Mr. Malet obtained sanction for the deviation.

No 1364 K.W.
6-5-98

Encl 1

Forwarded to the Chief Engineer for Irrigation for favour of sanction of Government being obtained to the excesses over estimates.




2. The works have^{all} been completed before 31st March 98 and completion reports sent to the Examined & Accounts.

3. This may be met from the balance


balance of the item n^o 410 of the
statement printed with G.O. n^o
8572 dated 11th October '93.

Thos. H. Hannan

Superintending Eng^r
H. C. C. C.



045.1
5063/98



85/3905
2570

Handwritten notes on the right page, including "The following..." and "The following..."

Handwritten notes on the bottom right page, including "The following..." and "The following..."

EXAMINER,
P. W. ACCOUNTS.
16 MAY. 1898.

CHIEF ENGINEER
FOR IRRIGATION.
23 MAY. 1898.

From
The Superintending
Engineer.
II Circle.

No. 1364 K.W.

Dated 6.5.98

Enclosure 1

Excess under 49
Capital works in Kistna
Western Dn. — forward
explanation of the
Ex-Eng. K. W. Dn for
the — and request
to obtain the sanction
of Govt for the excess
over estimate.

Public Works (1898) Department.

CURRENT No. 111 K.S.

CHIEF ENGINEER
FOR IRRIGATION.
23 MAY. 1898.

EXAMINER,
P. W. ACCOUNTS.
16 MAY. 1898.

From The Superintending Engineer
Second Circle

Order

To C for verification
of excess and early return

No. 1364 K.W.

Dated 6-5-98

Received } 9-5-98

Registered

Enclosure 1

Spare copies

SUBJECT.

Excess under 49 Capital
works in Kistna Western Dn. —
forwards explanation of the
Ex-Engineer K. W. Dn for the —
and requests to obtain the
sanction of Govt for the excess
over estimate.

CHIEF ENGINEER
FOR IRRIGATION.
23 MAY. 1898
No. 107

254
063/58

28