

Public Works (1899) Department.

✓ G.O., No. 1618 W

DATED 17 June 1899.

[Despatch Abstract.]

Road Roads

The Progress Report of — for March 1899, recorded

~~Received MS 16 Nov~~

LS. 176 + 276. 214/6. 214/6

BACK PAPERS.

FURTHER PAPERS.

Statement showing the strength of labour employed on Karivarakuman Kalikaroo Road from 1st to 31st March 99

Month and Date	Department			Piece work			Total		Probable cost	Remarks
	Moplahs	Hindus	Carts	Moplahs	Hindus	Carts	Labour	carts		
1899 March	1 st	"	"	10	"	2	10	2		
	2 nd	"	"	10	"	2	10	2		
	3 rd	"	"	13	"	2	13	2		
	4 th	"	"	12	"	2	12	2		
	5 th	"	"	30	"	6	30	6		
	6 th	"	"	40	"	8	40	8		
	7 th	"	"	40	"	8	40	8		
	8 th	"	"	40	"	8	40	8		
	9 th	"	"	47	1	7	48	7		
	10 th	"	"	47	1	7	48	7		
	11 th	"	"	42	2	7	44	7		
	12 th	"	"	52	2	5	54	5		
	13 th	"	"	52	2	7	54	7		
	14 th	"	"	52	2	7	54	7		
	15 th	"	"	52	2	8	54	8		
	16 th	"	"	51	2	6	53	6		
	17 th	"	"	51	2	6	53	6		
	18 th	"	"	49	3	5	52	5		
	19 th	"	"	49	3	6	52	6		
	20 th	"	"	49	3	4	52	4		
	21 st	"	"	49	3	2	52	2		
	22 nd	"	"	47	3	2	50	2		
	23 rd	"	"	51	3	2	54	2		
	24 th	"	"	51	3	2	54	2		
	25 th	"	"	52	3	2	55	2		
	26 th	"	"	43	2	2	45	2		
	27 th	"	"	42	2	"	44	"		
	28 th	"	"	42	2	"	44	"		
	29 th	"	"	40	2	"	42	"		
	30 th	"	"	"	"	"	"	"		
	31 st	"	"	"	"	"	"	"		
				1205	48	125	1253	125	484-40	

(Signed) P. A. Desouza
Sub overseer P.W.
23-4-99.

Wooden bridge at $\frac{2}{5} + 20$. Parapet walls built and guard stones fixed and approaches completed. Only pointing and plastering remain to be done.

Wooden skew bridge at $\frac{7}{7}$ and 260. The foundations are dug partially and about 350 cft of concrete metal and 75 cft of sand are ready at site.

Nilamboor Kalikavoo Road.

The minor culverts have all been nearly completed. The 10 feet wooden bridges at $\frac{7}{5}$, $\frac{7}{2}$ and $\frac{2}{5}$ completed. Concrete and flooring have been finished for the 15 ft bridge at $\frac{7}{7}$ and materials collected for the two twenty feet bridges at $\frac{8}{7}$ and $\frac{9}{2}$.

Out of the 113 masonry works of the above road with the exception of the two 20 feet bridges and one 10 feet bridge all the rest 110 works are now nearly finished and will be completed by end of April 1899.

Karivarakundu

Karivarakundu Kalikavoo.

The side walls of the 6 feet culvert at 11.5.230 completed and wing walls being built, covering slabs one half carted to site. The approaches of the 3 feet culvert at 11.5.150 have been filled in and the parapet walls completed. The road dam at $\frac{8}{2}$, pipe sluice at $\frac{8}{7}$ and the 3 feet culvert at 11.5.150 have been completed. The earthwork to the approach of causeway at $\frac{11}{4}$ mile on Karivarakundu side completed and the earthwork on the Kalikavoo side just started.

(Signed) F. Hennig

Assistant Engineer
17.5.99

(Signed) C. J. Ussher

Executive Engineer
22.5.99

Encl. 2

Copy. Submitted to the Chief Engineer

P. W. D.

Camp Ootacamund

17.5.99

29th May 1899

Supg Engineer 4/10/99