

G.O., No.

821

9

DATED

28 September 89

[Despatch Abstract.]

Rest house and outhouses at Vadali

Authorizing ^{the Exr. P.W. Dept.} to admit the excess
expenditure of Rs 1672 incurred on the
construction of a — in the Kistna
delta system.

2
22/9/9

90 files
H

Authorizing the Examiner, Public Works Accounts, to admit the excess expenditure of Rs. 1,672 incurred on the construction of a — in the Kistna delta system.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers :—

Endorsement from the Supg. Engineer, II Circle, dated 2nd Dec. 1898, No. 3889 K.E.
Office-note to the Examiner, P. W. Accounts, " 6th " " " 369.
" from the " " " " " 16th " " " 4250 B./A.
Memorandum to the Supg. Engineer, II Circle, " 11th Jan. 1899, " II/11 K.S.

From Captain W. M. ELLIS, R.E., Superintending Engineer, II Circle, to the
Chief Engineer for Irrigation, dated Bezvada, 28th August 1899, No. 306 I.

With reference to your memo. No. II/11 K.S., dated 11th January 1899, . . .

2. I have made enquiries regarding the queries in your memorandum and a note
of extra expenditure incurred divided under three heads as below :—

	RS.
(a) Extras due to faulty preparation of estimate	441
(b) Extras due to other absolutely necessary deviations	158
(c) Extras due to deviations desirable but not absolutely necessary	355
(d) Workshop charges considered excessive	100
(e) Excesses on petty supervision and contingencies partly due to delays in carrying out work	106

3. The small rate for timber work generally allowed is the chief cause of excess
on the first item and I think it may be that the officer preparing the estimate intended
to use country wood but that by oversight teak was specified in the estimate.

The omitted items are no doubt due to oversight.

The extra items not absolutely necessary are all desirable, but the Executive
Engineer should have obtained sanction for their execution.

Regarding the workshop charges considered excessive, an enquiry will be made.

4. There are four other rest-houses on this design in the same division. The
average cost of them is Rs. 4,090.

No. 174 I.

Note by the Chief Engineer for Irrigation.

The Superintending Engineer, II Circle, in his No. 3889, dated 2nd December
1898, applied for sanction to an excess expenditure of Rs. 1,672 on the construction of a
rest-house and out-houses at Vadali in the Kistna delta. From enquiries made it would
appear that, although the use of teak was specified in the estimate, the rate allowed
was insufficient for this kind of wood and that teak was used. Certain deviations from
the original design were made and other extra items introduced which were all either
absolutely necessary or desirable. The work has been in hand a long time and there

have been many changes of officers during its execution. The insufficient rate pro-
vided in the estimate should have been noticed in the office of the Superintending
Engineer when it was submitted in 1894, and the Executive Engineers responsible
for the execution of the work should have brought to notice the deviations considered
necessary or desirable before or at the time of executing them as laid down in the
Code.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

15th September 1899.

ORDER—No. 821 I., dated 28th September 1899.

The Examiner of Public Works Accounts is authorized to admit the excess
expenditure of Rs. 1,672 incurred on the construction of a rest-house and out-houses
at Vadali in the Kistna delta system, sanctioned in G.O., No. 9 I., dated 9th January
1894.

The attention of the Superintending Engineer and Executive Engineers concerned
is drawn to the remarks of the Chief Engineer for Irrigation.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, II Circle.
" Examiner, Public Works Accounts.

Exd. T. K. Narayana Aiyangar.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Excess of Rs 1672 incurred on the
Construction of Rest House at Vadali
1 Duadi

UNDER date the

READ the following

From the Supg: Engr, II circle, Endorsement N° 3889 K.E. d/2nd Dec 1898
To the Examiners, P. W. Accounts, Office note N° 369 d/6th Dec 1898
From — do — do — do N° 4250 $\frac{B}{A}$ d/16th Dec 1898
To the Supg: Engr, II circle, Memo N° $\frac{II}{11 Ks}$ d/11th Jan 1899
From ~~Chief Engr~~ do letter N° 306 I d/28th Aug 1899

Printed
marked with

Noted by this Chief Engineer for Irrigation
N° 174 I dated 15 Sept 1899

Order thereon

N° 821. L d/28-9-99

The Examiners of Public Works
Accounts is authorized to ^{admit} ~~pass~~
the excess expenditure of Rs 1672
incurred on the construction of
~~a~~ rest house and out-houses at
Vadali in the Kistna delta
system, sanctioned in G.O. N° 9 I
d/9th Jan 1894.

The attention of the Sup Engr. & Ex.
Engineers concerned is drawn to
the remarks of the Chief Engr.
for Irrigation

Issue

48

10-9-99

WA

J

11/18/99

To.
The Chief Engineer for Irrigation
" Supg: Engr, II circle
" Examiners, P. W. accs.

10/10/99
14/9

WAH

15-9-99

74-9-99

Public Works (1899) Department.

CURRENT No. 7826

8249

From

The Chief Engineer for Irrigation

Order

No. 174 I

Dated 15-9-99

Received

Registered

Enclosures

Spare copies.

SUBJECT.

Construction of a rest-house
at Vadali - excess of Rs 1692
incurred on the - note
recommended on the.

CS/

15/9/99 Recd 18/9/99

FURTHER PAPERS.

No 174 I of 15-9-88

Waco Tex.

~~But~~ He Ld. II in
his No 3889 d. 2.12-88
applied for Sanctions to
an excess expenditure of
Rs 1672 in the construction
of a rest house and
one house at Vadali
in the Krishna delta.

From Enquiries made it
would appear that although
the use of seals was
specified in the estimate
the rate allowed was
insufficient for the kind
of work ~~of the~~ and
that seals were used -

Certain alterations from the original design were made and other extra details introduced which were all either absolutely necessary or desirable. The work has been in hand a long

time and then have been
many changes of officers
during its execution
The circumstantial note provided
in the estimate should have
been noticed in the office
of the S.E. when it was
submitted in 1884 and
to Executive Engineers
responsible for the execution
of the work should have
brought to notice the
deviations considered necessary
or desirable before or at
the time of executing them
as laid down in the
Code —

[Signature]
W.H.
15/9/99
4/9/98

Public Works (1898) Department.

CURRENT No. 282 K.S.

EXAMINER,
P. W. ACCOUNTS.
8-DEC-1898

From

The Superintending Engineer
II Circle

Order No 369 of 6/12/98

To C for verification
of excesses & early return

No. 3889 K2.

Dated 2-12-98

Received 5 Dec 98

Registered

Enclosures two

Spare copies

SUBJECT.

Certain Completion Reports
of works — Submits — for
obtaining sanction of Govt
to excesses over estimates

[Signature]
19 DEC 1898
298

No. 4250 B/A of 16-12-98

To

W.E.D.

Checked and found correct.

[Signature]
K.C.

12.12.98
16.12.98

7826/98

18/12/98

FURTHER PAPERS

**EXAMINER,
P. W. ACCOUNTS.
8 - DEC. 1898**

Items 21 + 22. Completion reports included in the statement for March 1898 and copies herewith sent for obtaining the sanction of Government to the excess.

Encls: 2. completion
reports.

$\frac{388948}{2-12-98}$

(True extract).

CHIEF
FOR INFORMATION
19 DEC. 1898
No. 298

Forwarded to the Chief Engineer
Public Works Department for sanction of excesses.
These are due to (1) careless preparation of original
estimates and (2) unauthorized deviations and (3)
to the very long time these little works were in
hand.

Hammer

Superintendent Engineer Heirle.

Western Eastern Division.

Copy Monthly report of *Work* completed during the month of *March 1898.*

Item No.	Name of estimate.	SANCTION.			Amount of estimate.	Expended.	Saving.	Excess.	Percentage of excess, if any.	REMARKS.
		Authority.	No.	Date.						
<i>881/91</i>	<i>Capital</i> <i>Constructing a Rest house at Nadol.</i>	<i>DE II</i>	<i>575</i>	<i>93-94</i>	<i>2470</i>	<i>3526</i>		<i>1056</i>	<i>42.75</i>	<i>Depth of foundation increased. Rate allowed for wood work was too low. Cement plastering of floor not provided for in estimate. Workshop charging under estimate. No provision in original estimate for painting wood, oiling and tarring etc.</i>

7822/99

NOTES.

Reference to P. W. D. Code.

Vol. I, Chap. III, para. 80 and Chap. IX, paras. 38 to 41 and 43.

1. After the despatch of the monthly accounts a report should be submitted to the Examiner of all works and repairs completed during the month for which detailed reports in Form No. 45 A. or 45 C. are not required.




2. Separate forms should be used for works and for repairs.

3. The amount expended should be entered to the nearest rupee (omitting annas and pies), and should accord with the up-to-date outlay shown in the Schedule of Expenditure of the month in question and with the closing entry in the Register of Works.

4. In the case of contribution works, proposals should be submitted as to the disposal of the unexpended balance, if any.

5. When work has been executed for the Civil or Military Department, the countersignature of the Civil or Military authority concerned should be obtained to the form of certificate, Form No. 45 B. or 45 D., and the certificate should be attached to this monthly report.

6. In the case of petty works executed on requisitions (Form No. 8A), the completion certificate at foot, takes the place of the completion report.



P. W. D. Form No. 45E.

Historical Eastern Division

Monthly report of *Works*

Completed during the month of *March 1898*

Forwarded to the *Supg Engineer II Circle*
for *for favour of sanction to the excess* for verification as this
Office No. _____ dated _____ 189 .

M. S. S. S.
Executive Engineer.


Transmitted to the Superintending Engineer,
duly verified as this Office
No. _____, dated _____ 189 .

Examiner of Accounts.

Transmitted to _____ for record as
this Office No. _____ dated _____ 189 .

Superintending Engineer.

Here enter works or repairs as the case may be.



3

Public Works (1898) Department.

IRRIGATION BRANCH.

ISSUE No. *11/18*

To

The Supg Engineer, 2 of Circle

(Reply to letter No. _____, dated _____)

Dated *11-1-99*

Despatched *12-1-99*

Enclosures *

* Particulars of Enclosures.

SUBJECT.

Constructing a rest and a house at Vadali - States that before accepting the charge of cashewes against an officer in the preparation of estate for - the SE requested to furnish certain information on the points noted and to report who is responsible for the unauthorized deviations and which of the deviations the SE considers to have been unavoidable.

Sub. Index

BACK PAPERS.

No.	Date.
Go. 225 L. 9. 3. 99	

Sent to Government with No. I.,
dated 189 .
Printed with G.O., No. I.,
dated 189 .

REMINDERS ISSUED.

No. 1, dated	189 .
" 2 "	
" 3 "	
" 4 "	
" 5 "	

KEEP-WITHS.

FURTHER PAPERS.

No.	Date.
R 203 K 7 28-8-99	

Papers-
R 298/98
9369/98
R 782 75/98
Go. 93 d/9. 1 94

II
R 203 K 7 28-8-99

S.E. II.

In his enclosed to 3009/18
21298.
the Sup^d L. J. attributes the
excess of R 1666 in estimates
of R 3290¹¹ to carelessness in
the preparation of the list -
(2) to unauthorized deviations
and (3) to the long time the work
was in hand.

2. Before accepting the charge of
carelessness against an officer who
is no longer in a position to be asked
for an explanation the undersigned
desires to know in what the
imputed carelessness consisted,
how the rates allowed in the
estimate compare with those paid
for the buildings which were
taken as models, and how the
workshop charges compare with
ordinary contract rates for similar
work -

3. It should be reported also who
is responsible for the unauthorized
deviations and how far which of
the deviations the S.E. considers
to have been unavoidable.

11.1.99 W.H.

Public Works (1899) Department.

CURRENT No. ~~203~~ 165

From
The Superintending Engineer
II Circle

No. 306 I

Order ^Q for order - an order
of Govt is required to
Sanction the excess outlay.
Information as to the Excess in
charge can be obtained from W.S.
Wise -

5/9/99.

Submits sanction
8/9

D.W. I should be obliged by you

informing me who were the officers
in charge of Sandur & Co. from
Jan 96 up to the abolition of the post.
Officers in charge Kishor Eastern
from that date to 1898.

6/9 M.H.

Please see this information

I
Please see the note overleaf

2.9.99

11/2/9

11/2/9

Dated 28th August 1898.

Received } 1 - 9 - 99

Registered

Enclosures

Spare copies

SUBJECT.

Rest House at Nadali.

Explains circumstances under
which excesses were incurred
in the —

11/2/9

11/2/9

2084
1826/99

BACK PAPERS.

FURTHER PAPERS.

No.	Date.	No.	Date.
211 K.S.	11-1-99		
R 298 919-12-98			
<u>Notes</u>			
(1) Gadivada Division (Abolished with effect from the 1 st April 1894)			
Mr. J. Traill (was in charge of this Division from October 93. to 31 st Jan. 94, and appears to have been succeeded by Supervisor (now Sub Engineer) N. Rajagopala Rajangar			
(2) Krishna Eastern Division:			
The undermentioned officers were in charge of this Division from 1894 to 1898:			
Mr. C.A. Smith	13.4.93	25.7.94	
" R.N.H. Reid	26.7.94	22.10.94	vice Mr. C.A. Smith on privilege leave
" C.A. Smith	23.10.94	13.7.96	
" Mr. Loam	14.7.96	26.9.96	
" L.L. Wickham	27.9.96	1.2.97	
" J.S. Wilson	2.2.97	upto date	

Superintending Engineer's Office, II Circle,

BEZWADA, 28th August 1899.

No. 306 J

From

Captain W.M. Ellis R.E.

SUPERINTENDING ENGINEER,

II CIRCLE,

To,

THE

Chief Engineer
for Irrigation.

SIR,

Enclosures.

In reference to your memo No. II dated 11 January 1899.

I cannot be sure of what Mr. Hannan had in his mind when writing his endorsement No. 3889 K.E. on the subject of the excesses incurred in the Rest House at Vadali.

2. I have made enquiries regarding the queries in your memo, and a note of the expenditure incurred divided under 3 Heads as below:-

(a) Extras due to faulty preparation of Estimate	Rs 441
(b) Extras due to other absolutely necessary deviations	158
(c) Extras due to deviations desirable but absolutely necessary	355
(d) Workshop charges considered excessive	100

54

(c) Excesses on Petty Supervision and Contingencies partly due to delays in carrying out work

	Rs.
	1052
	106
	1160

3. The small rate for timber work generally allowed is the chief cause of excess on ~~the first~~ item and I think it may be that the officer preparing the estimate intended to use country wood but that by oversight teak was specified in the estimate.

The omitted items are no doubt due to oversight.

The extra items not absolutely necessary are all desirable but the Executive Engineer should have obtained sanction for their execution.

Regarding the Workshop Charges considered excessive ^{an} enquiry will be made.

4. There are 4 other Rest Houses on this design in the same Division. The average cost of them is

Rs 40 90/-

The Bakali Rest House
area 1-
Rs. 3126
Outlay 1426

4962/13

I have the honour to be

Sir

Your most obedient servant

W. M.
Captain R. E.
Superintending Engineer
II Circle

11/20/99

Rs 6
7826/99

58