

(1) Number of pages 8

(2) Date of repair 10/3/46

(3) Initials of the Referencer

MADRAS RECORD OFFICE.

Government of Madras.

Public works DEPARTMENT.

G.O. No. <u>1177</u>	Press ~~Mis.~~
<u>59-60</u>	
Dated <u>4</u> <u>5</u>	<u>1870</u> .

Not to be folded or roughly handled

12

*Proceedings of the Madras Government, Public Works Department,
4th May 1870.*

No. 59. Read the following letter from the Acting Superintending Engineer, 7th Division, to the Secretary to Government, Public Works Department, dated Coimbatore, 21st April 1870, No. 14 :—

I HAVE the honour to submit a revised estimate of Rupees 2,425 for constructing the Chibbidaree bridge on the Buntwal and Kodekul Ghaut Road No. 11, showing an excess of Rupees 625 over the original estimate of Rupees 1,800, sanctioned in G. O., No. 3,136, of 3rd October 1866.

2. The chief excess appears under the heads of—		RS.	A.	P.
(1.) Laterite in chunam		204	2	2
(2.) Earth-work		44	11	0
(3.) Centring		78	12	0
(4.) Approaches... ..		182	1	9
(5.) Sundries and Superintendence... ..		55	13	7
Other items... ..		59	7	6
Total ...		625	0	0

The first two items are explained as due to deeper foundations having been found necessary than provided for in the sanctioned estimate; and to the fact that a good quarry did not exist within a reasonable distance from the bridge site, which caused an increase of Rupee 1 in the rate per 100 cubic feet for the first item. Item No. 3 is due to the insufficiency of sanctioned rate for centring. No. 4 was an omission; and No. 5 is accounted for by the percentage having been raised from three-and-a-quarter to five per cent. to cover the cost of superintendence, as also by the increase in proportion to the other excesses.

2. The expenditure up to end of the past official year being Rs. 2,231-10-4, a balance of Rupees 193 only remains to be laid out to complete the work this year; this sum being within the usual limitation of Rupees 500 does not require to be specially provided with funds.

No. 60.

ORDER THEREON, 4th May 1870, No. 1,177.

CIVIL WORKS, No. 5.

UNDER the explanations furnished in this letter, the Government sanction the revised estimate of Rupees 2,425 for the construction of the Chibbidaree bridge on the Buntwal and Kodekul Ghaut road, but His Excellency in Council considers that had proper care been taken in the preparation of the former estimates, the necessity for nearly the whole of the additional outlay of Rupees 625 would have been foreseen and duly provided for.

(True Extract.)

Colonel, R.E.,

Secretary to Government.

To the Superintending Engineer, 7th Division.
" Controller of Public Works Accounts.

Erd. E. C. Shunker.

Govt. of {1870} Madras.

PUBLIC WORKS.

THE SUPERINTENDING ENGINEER,

7TH DIVISION.

&c., &c., &c.

Dated May 4th.

Recd.

Encl.

G. O., 4th May 1870, No. 1,177.

MAY

Nos. 59-60

Chibbidaree bridge.—Revised estimate of Rupees 2,425 submitted by the Superintending Engineer, 7th Division, for reconstructing the Chibbidaree bridge on the Buntwal and Kodekul Ghaut Road No. 11 sanctioned with certain remarks.

N^o 14

Supg. Engineer's Office 7th Div.
Coimbatore 21st April 1870.

From The Ag. Superintending Engineer,
7th Division.

To The Secretary to Government. D.P.W.
Madras

Enclosure

1 Comparative
Statement.
2^o 1 of 1870-71.
Rupees 2,425.

Sir, I have the honor to submit a Revised Estimate of Rs. 2,425. for constructing the Chibbidaree Bridge on the Buntwal and Kodekul Ghaut Road No. 11 showing an excess of Rs. 625 over the original Estimate of Rs. 1,800 sanctioned in G.O. N^o 3136 of 3rd October 1866.

2. The chief excess appears under the heads of

1 Site in Chunnam—Rs. 204—2—2

2 Earth work—44—11—"

3 Centring—78—12—"

4 Approaches—182—1—9

5 Sundries & Superintendence—55—13—7

Other Items—59—7—6

Rupees 625—"

The first 2 items are explained as due to deeper foundations having been found necessary than provided for in the sanctioned Estimate, and to the fact that a good quarry did not exist within a reasonable distance from the Bridge site, which caused an increase of Rupees 1 in the rate per 100 cft. for the 1st Item. Item N^o 3 is due to the insufficiency of sanctioned rate for Centring N^o 4 was an omission, and N^o 5 is accounted for by the percentage having been raised from 3½ to 5 per cent to cover the cost of Superintendence, as also by the increase in proportion to the other excesses.

2. The expenditure up to end of past official year

year being Rs. 2231-10-4, a balance of Rs. 193 only, re-
mains to be laid out to complete the work this year.
This sum being within the usual limitation of
Rs. 500, does not require to be specially provided
with funds.

I have the honor to be

Sir,

Your Mt. Ob. Servant

W. H. M. A. Colonel

Sg. Superintending Engr. &c.

Proceedings of the

Madras Government

Under date the April/70

Read the following

From the Sup Engr
7th Dec.

N. S. No. 148/21st April/70

Under the expla-
nations furnished in
this letter, the Government
sanction the period es-
timate of Rs. 2425 for
the construction of the
Chibbidnee bridge on
the Bantval and
Kodikul Ghant road,
but His Excellency in
Council considers that
had proper care been
taken in the prepara-
tion of the former

No. 59

Dated 21st April/70

Enclosure 1

Submit Revised Estimate

of Rs. 2425 for recon-

structing the Chibbid-

nee bridge on the

Bantval and Kodikul

Ghant road m.

Dated 11/7 - 11/7

To the Secretary to Govt
Department of Works
Madras

No. 14

From the Sup Engr
(14) the Sup Engr
7th Dec.

C. 27. 1870 C. 28.

Recd. 5/5/28.

6209
C. No 1121

Govt. of 1870 Madras.

PUBLIC WORKS.

To
The Superintending Engineer
in the Division

Dated.

Recd.

Encl.

G. O. 4 May 1870, No. 1177

Nos. 59 & 60

Chippidare
Bridges - Revised
Estimate of Rs 2425
Submitted by the
Supty. Engr. J. H. G. J.
for reconstructing the
Chippidare Bridge
on the Bangalore and
Kodreul Ghaut
Road. No 11. Some marked
with certain remarks.