

Public Works (1896) Department.

G.O., No. 820-212

DATED 10<sup>th</sup> October 1896

[Despatch Abstract.]

Proposed Report: E. Horn - of the (Pamunja Salt) Madras D<sup>y</sup>, for August 1896, ordered to be forwarded to the Govt of India.

==

E. Form Progress Report  
of the Madeira Division  
for the month of August 1896:-

Order thereon

Copy of the above  
report will be forwarded  
to the Government of India  
for information.

Forwarded accordingly

29/12  
96

*Pneum.*  
 3079  
 96

peru  
11/7/07

9/11/4  
J. B. 2/10  
D. J. 1/6

1000  
24/5 BRL

# VI Circle.

Madura Division

Abstract of Progress Report for the month of August 1896

| Particulars                                       | Grant for the year | Expenditure during the year | Remarks showing the Progress of Works.                                                                                                                                                                         |
|---------------------------------------------------|--------------------|-----------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1                                                 | 2                  | 3                           | 4                                                                                                                                                                                                              |
| Capital Expenditure not charged to Revenue.       |                    |                             |                                                                                                                                                                                                                |
| 49. Irrigation.                                   |                    |                             |                                                                                                                                                                                                                |
| Periyar Project. Works                            |                    |                             |                                                                                                                                                                                                                |
| (1) Head Works                                    | 20,000             | 4,900                       | Rs. 10,000 transferred to (2)                                                                                                                                                                                  |
| (2) Main Canals & Branches and (3) distributaries | 1,10,000           | 23,517                      | short expenditure is due to there being no estimates sanctioned; this is now remedied to some extent but no very great improvement can be shown until work is commenced on the 12 <sup>th</sup> Branch channel |
| Tools and Plant                                   | 5,500              | 87,842                      | Rs. 90,000 surrendered.                                                                                                                                                                                        |

(Signed) J. W. S. Smyth  
Executive Engineer.  
Spl. Periyar Works.

Trichinopoly

24<sup>th</sup> Sept. 1896.

No 1193 In D.

Submitted to the Chief Engineer for Irrigation

(Signed) W. Hughes

Superintending Engineer  
VI Circle.

(True Copy)  
(Signed) R. R. E. Drake-Brockman Col. R. &  
Secretary to Govt. P. W. & Irrig. Branch