

Public Works (1896) Department.

G.O., No. 1076.

DATED 19 December

23/12/96

[Despatch Abstract.]

Excess Outlay. Authorizing the G.O.
to admit the — incurred on the
rest house at Erukakulam in the
Kistna Eastern D.C.

==

90/

L.C.
1912.

23/12

IRRIGATION.
ACCOUNT.

Government { 1896 } of Madras.
PUBLIC WORKS.

Recd.

Enclosures

1896.

Regd.

Spare copies

G.O., No. 1076 I., 19th December 1896.

DECEMBER.

Excess Outlay

Authorizing the Examiner to admit the — incurred on the rest-house at Sreeka-
kulam, in the Kistna Eastern division.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers:—

From L. L. WICKHAM, Esq., Executive Engineer, Kistna Eastern Division, to the Superintending Engineer, II Circle, dated 29th October 1896, No. 3047.

With reference to paragraph 34 of Chapter VII of Public Works Code, Volume 1, I have the honour to forward the accompanying completion report for constructing a rest-house at Sreekakulam sanctioned in G.O., No. 366 I., dated 1st May 1894, and request you will be good enough to obtain the sanction of Government for the excess over estimate.

No. 2098 K.E.

Forwarded to the Chief Engineer for Irrigation, through the Examiner, Public Works Accounts, for favour of sanction of Government being obtained to the excess of Rs. 638 over the estimate amounting to Rs. 3,030 for constructing a rest-house at Sreekakulam, Kistna Eastern division.

2. Explanation for the excess has been given in the completion report accompanying.

3. This removes the objection against item No. 82 in the Provincial objectionable items statement for May 1896.

3rd November 1896.

(Signed)

W. L. C. BADDELEY, Major, R.E.,
Superintending Engineer, II Circle.

No. 3879 D./A.

Forwarded. The completion report has been duly verified.

6th November 1896.

(Signed)

D. C. GORDON,
Examiner, P.W. Accounts.

Memorandum to the Superintending Engineer, II Circle, dated 11th November 1896, No. II/173 K.S.

With reference to endorsement No. 2098 K.E., dated 3rd instant, of the Superintending Engineer, II Circle, the undersigned has the honour to observe that the remarks made in the completion report therewith forwarded are very meagre, and to request that he will be so good as to furnish a fuller explanation of the circumstances under which the excess expenditure on the Sreekakulam rest-house was incurred and the reasons for substituting brick concrete and brick in mud for stone concrete and rubble in mortar.

(Signed)

W. HUGHES,
Chief Engineer for Irrigation.

From Major W. L. C. BADDELEY, R.E., Superintending Engineer, II Circle, to the Chief Engineer for Irrigation, dated Bezwada, 19th November 1896, No. 2326 K.E.

In reference to your No. II/173 K.S. of 11th November 1896, I have the honour to report that it was impossible to get bricks at a reasonable rate for the rest-houses at Valluru, Sreekakulam and Avanigedda (all on the river bank) and accordingly stone was used under my orders.

2. The two extra doors were eliminated from the plan by my predecessor, but I ordered them to be again inserted.

3. In your memorandum you refer to brick having been substituted for stone, but the reverse was the case, as detailed in the completion reports. The rest-houses on the river bank were difficult to complete on account of the difficulty of taking down materials.

No. 220 I.

Note by the Chief Engineer for Irrigation.

Submitted to Government.

The excess outlay of Rs. 638 is represented to be due to the substitution of stone for bricks owing to the impossibility of procuring the latter at a reasonable cost and to the provision of two extra doors. The excess may be passed.

CHERPÂK,

30th November 1896.

(Signed)

W. HUGHES,
Chief Engineer for Irrigation.

ORDER—No. 1076 I., dated 19th December 1896.

The Examiner of Public Works Accounts is authorized to admit the excess outlay incurred on the rest-house at Sreekakulam, in the Kistna Eastern division.

2. This sanction is registered as No. 152 I. of 1896-97.

(True Extract.)

(Signed)

W. HUGHES,
Joint Secy. to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, II Circle, with one enclosure.
" Examiner, Public Works Accounts.

Exd. Md. Pahlavan.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Under date the

Read the following

From Supp Engr, II Cutch, No 2098 K.R., 4 3. 11. 96
From G. P. W. N. No 3879 $\frac{D}{A}$ 6. 11. 96
To Supp Engr, II Cutch, No 173 K.R. 11. 11. 96
From do 2326 K.R. 19. 11. 96

Submitted to Govt.

The excess outlay
of Rs 638 is represented
to be due to the
substitution of stone
for bricks owing to
the impossibility of
procuring the latter
at a reasonable
cost & to the provision
of two extra doors.
The excess may be
passed.

Order thereon
The Examiner

of I.W.A. is authorized
to admit the excess
outlay incurred on
the rest house at
Sreekakulam, in the
Kistna Eastern Dy.

2. This sanction
is registered as no.
152 J of 1896-97.

W.H.
29/11
76

W.H.
30/11

F.S.D.
7/12

W.H.
19/12

W.H.
19/12

To
The Chief Engr. I.
Supd. Engr. II with enclosure.
Sd. I.W.A.

W.H.
26/11/96

His Excellency the Governor
Works (1896) Department.

CURRENT No. 11498

Order

W.H.
16-12-96

W.H.
16/12

The details of the estimate have been
reported from in a remarkable degree.
The total amount has been exceeded by
more than 20 p.c. In the case of
jungle wood, both quantity and rate
were exceeded, and no explanation
is given. Broken stone concrete was
substituted for broken brick concrete,
and this caused an excess of Rs. 170.
There was no provision in the estimate
for tanning wood.

The excess is mentioned, but the Sec.
is asked to say if he is satisfied with
the estimating for this work.

W.H.
8.12.96

I think the Sec. Engr. who made
the estimate in 1893 probably satisfied
himself, being a careful and painstaking
officer, principally in his work that brickwork
could then be done at the rate he allowed.
As he is on furlough an explanation cannot be
obtained. The excess in jungle wood is not more
as regards quantity than frequently occurs even when
estimates are carefully prepared and the allowance

From
The Chief Engineer for Ling.

No. 220 J

Dated 30th November 1896
Received 18.12.96
Enclosures 4
Spare copies

SUBJECT.

Rest House at Sreekakulam
Letter from the Supt. Engineer
Second Circle explaining the
circumstances under which
excess expenditure was incurred
over the estimate for — Submitted
for contingencies usually covers such
unforeseen work — The price is certainly
high but I think the Sec. Engineer's
explanation can be accepted as the
price varies a good deal — Tanning
was done instead of wood-working and is
probably better considering the situation
of the building.

W.H.
10.12.96

FURTHER PAPERS.

Public Works (1896) Department.

CURRENT No.

Order

From

Major W. L. C. Dudley R.E.
— Subgrps II Cuiā.

No. 2326 Hg

Dated 19 November 1896

Received 21-11-96

Enclosures /

Spare copies

SUBJECT.

Rest House at Preetkoteh
- Explaining the circumstances
under which excess ex-
penditure was incurred
on the estimate for —

May 11-96.

21-11-96

1846-47

HE. 5/12/56
Reinc HE. 12/12

BACK PAPERS.

G.O. Issue	No.	Department.	Date.
I	173	Ks	11-11-96

FURTHER PAPERS.

G.O.	No.	Department.	Date.

Superintending Engineer's Office,

Ozgun

II CIRCLE,

Dated 19 Nov 1896.

From,

Major W. L. C. Baddeley Esquire, *RE*

Superintending Engineer,

II Circle.

To,

The Chief Engineer,
For Irrigation,
Madrass.

Encl 1.

Sir,

In reference to your No. II/173 K.S. of 11 Nov 96, I have the honour to report that it was impossible to get bricks at a reasonable rate for the rest houses at Vallur, Sreeka Kulam, and Avanigadda (all on the river bank) and accordingly stone was used under my orders.

2. The two extra doors were eliminated from the plan by my predecessor, but I ordered them to be again inserted.

3. In your memo. you refer to brick having been substituted for stone, but the reverse was the case as detailed in the Completion reports. The rest houses on the river bank were difficult to complete on account of the difficulty of taking down materials.

I have the honour to be

Sir,

Yours most obedt. Servt.

W. L. C. Baddeley
Major W. L. C. Baddeley
Superintending Engineer, II Circle



From, The Superintending Engineer,
II Circle.

To, The

Dated } 18
Received }

Enclosures.

NO.

SUBJECT.

Public Works (1896) Department.

CURRENT No.

Order

From Major W. C. Bassett
Superintending Engineer,
II Circle.
No. 2098 K.E.

Dated 3 November
Received
Enclosures /
Spare copies

SUBJECT.

Rest House at Sirbadda
Forwards Completion re-
port for the Construction.

FURTHER PAPERS.

IRRIGATION.
ACCOUNT.

Government { 1896 } of Madras.
PUBLIC WORKS.

Enclosures

1896.

Spare copies

G.O., No. 1076 I., 19th December 1896.

DECEMBER.

Excess Outlay

Authorizing the Examiner to admit the — incurred on the rest-house at Sreekakulam, in the Kistna Eastern division.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Irrigation.
Account.

READ—the following papers:—

From L. L. WICKHAM, Esq., Executive Engineer, Kistna Eastern Division, to the Superintending Engineer, II Circle, dated 29th October 1896, No. 3047.

With reference to paragraph 34 of Chapter VII of Public Works Code, Volume 1, I have the honour to forward the accompanying completion report for constructing a rest-house at Sreekakulam sanctioned in G.O., No. 366 I., dated 1st May 1894, and to request you will be good enough to obtain the sanction of Government for the excess over estimate.

No. 2098 K.E.

Forwarded to the Chief Engineer for Irrigation, through the Examiner, Public Works Accounts, for favour of sanction of Government being obtained to the excess of Rs. 638 over the estimate amounting to Rs. 3,030 for constructing a rest-house at Sreekakulam, Kistna Eastern division.

2. Explanation for the excess has been given in the completion report accompanying.

3. This removes the objection against item No. 82 in the Provincial objectionable items statement for May 1896.

(Signed) W. L. C. BADDELEY, Major, R.E.,
Superintending Engineer, II Circle.
3rd November 1896.

No. 3879 D./A.

Forwarded. The completion report has been duly verified.

(Signed) D. C. GORDON,
Examiner, P.W. Accounts.
6th November 1896.

Memorandum to the Superintending Engineer, II Circle, dated 11th November 1896, No. II/173 K.S.

With reference to endorsement No. 2098 K.E., dated 3rd instant, of the Superintending Engineer, II Circle, the undersigned has the honour to observe that the remarks made in the completion report therewith forwarded are very meagre, and to request that he will be so good as to furnish a fuller explanation of the circumstances under which the excess expenditure on the Sreekakulam rest-house was incurred and the reasons for substituting brick concrete and brick in mud for stone concrete and rubble in mortar.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

From Major W. L. C. BADDELEY, R.E., Superintending Engineer, II Circle, to the Chief Engineer for Irrigation, dated Bezvada, 19th November 1896, No. 2326 K.E.

In reference to your No. II/173 K.S. of 11th November 1896, I have the honour to report that it was impossible to get bricks at a reasonable rate for the rest-houses at Valluru, Sreekakulam and Avanigedda (all on the river bank) and accordingly stone was used under my orders.

2. The two extra doors were eliminated from the plan by my predecessor, but I ordered them to be again inserted.

3. In your memorandum you refer to brick having been substituted for stone, but the reverse was the case, as detailed in the completion reports. The rest-houses on the river bank were difficult to complete on account of the difficulty of taking down materials.

No. 220 I.

Note by the Chief Engineer for Irrigation.

Submitted to Government.

The excess outlay of Rs. 638 is represented to be due to the substitution of stone for bricks owing to the impossibility of procuring the latter at a reasonable cost and to the provision of two extra doors. The excess may be passed.

CHEPÂK,
30th November 1896.

(Signed) W. HUGHES,
Chief Engineer for Irrigation.

ORDER—No. 1076 I., dated 19th December 1896.

The Examiner of Public Works Accounts is authorized to admit the excess outlay incurred on the rest-house at Sreekakulam, in the Kistna Eastern division.

2. This sanction is registered as No. 152 I. of 1896-97.

(True Extract.)

Under Secretary to Government,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, II Circle, with one enclosure.
" Examiner, Public Works Accounts.

REC'D
5 NOV 1898
Letter from L.L. Wickham Esq.
Executive Engineer, District Eastern
Division, to the Superintending Engr,
2nd Circle, No. 3047, dated 29th October 98

With reference to para 349
chapter III of P.W. Code volume 1,
I have the honour to forward the
accompanying Completion report
for constructing a rest house at
Sreekakulam sanctioned in G.O. No.
366 ¹⁻⁵⁻⁹⁴ and to request you will be
good enough to obtain the sanction
of Government for the excess over
estimate.

Enclosure 1 No. 2098K E
Completion report. 3.11.96
Forwarded to the
Engineer for Irrigation through the
Examiners, P.W. Accounts, for favour
of sanction of sanction of Govt
being

being obtained to the excess
of Rs 638/ over the estimate amount.
- viz to Rs 3030/ for constructing
a rest house at Trukakulam, Dis.
- And Eastern Division.

2. Explanation for the excess has been
given in the Completion report
accompanying.

3. This removes the objection
against item No. 82 in the Provin-
cial G. I. statement for May '96.

W. B. Badger
2/11

Major R. E.

Superintending Engr.

To Circle No. 3

No. 38792 dated 6 November 1896.

S. J.

Forwarded - The
Completion Report has
been duly verified.

D. C. Gordon

Examined P. M. Secy.
6/11/96 Madras.

Public Works (1896) Department.

CURRENT No.

Order

From The Chief Engineer for Suez

No. $\frac{11}{173}$ Rs.

Dated 11th November 1896

Received

Enclosures

Spare copies

SUBJECT.

Rest House at Trukakulam
Requesting to furnish fuller
explanation of the circumstances
under which the excess expenditure
on the — was incurred

Inc 1

and the losses of substitutes under which the excess
back credits and back expenditures on the
road for stone credits and Gravel & Stone cost
public in winter. Money was incurred.



W.H.
10/11.

2. Miss app Eng
lee
10/11 BRL

No. 32 I.

Submitted to Government. The amounts of the estimates for the rest-houses at Avanigedda and Vallur have been increased in this office by Rs. 10 each owing to no provision having been made therein by the Superintending Engineer for demarcation stones.

(Signed) R. R. E. DRAKE-BROCKMAN, Lt.-Col., R.E.,
21st February 1894. Chief Engineer for Irrigation.

From the Executive Engineer, Kistna Eastern Division, to the Superintending Engineer, II Circle, dated 23rd March 1894, No. 6090.

With reference to your No. 2937 K.S., dated 7th March 1894, I have the honour to state that a watcher will be necessary for the Vallur rest-house, but it will be possible to arrange, if necessary, for the other two to be looked after by the river bank mile coolies. As, however, none of the compounds have any trees in them at present, it will be advisable to plant trees and keep a man at each rest-house to look after them for the first two or three years at any rate. The cost of each watchman will be Rs. 60 per annum.

No. 3182 K.S.

Forwarded to the Chief Engineer for Irrigation with reference to his No. 37 K.S., dated 28th February 1894.

(Signed) J. W. MARTIN,
31st March 1894. Suptg. Engineer, II Circle.

ORDER—dated 1st May 1894, No. 366 I., Public Works.

The following estimates are sanctioned:—

Irrigation.
43. Minor Works and Navigation.
Agricultural Works.
River Embankments.
Original Works.
Kistna Eastern Division.

						RS.
1.	Constructing a rest-house at Vallur	...	...	...	...	3,100
2.	Do. at Sreekakulam	...	...	...	...	3,030
3.	Do. at Avanigedda	...	...	...	...	3,120
Total						9,250

2. This sanction is registered as No. 22 I. of 1894-95.

3. The proposal of the Superintending Engineer to plant trees and keep a watchman for two or three years at each rest-house is approved, but the Superintending Engineer should arrange as soon as possible to place the buildings in charge of the existing river bank maintenance establishment.

(True Extract.)

(Signed) R. R. E. DRAKE-BROCKMAN, Lt.-Col., R.E.,
Joint Secy. to Govt., P.W.D.,
Irrigation Branch.

To the Chief Engineer for Irrigation.
" Superintending Engineer, II Circle.
" Examiner, Public Works Accounts.
" Revenue Department.

Ed. C. A. Munisawmy.

Spare Copies.



IRRIGATION.
ACCOUNT.

Gobt. of {1894} Madras.
PUBLIC WORKS.

Dated May, 1st.

Recd.

Encl.

G.O., 1st May 1894, No. 366 I.

MAY.

Rest-houses

Estimate of Rs. 9,250 for constructing —
at Vallur, Sreekakulam and Avanigedda in
the Kistna Eastern division, sanctioned, and
the proposal of the Superintending Engineer
to plant trees and keep a watchman at each
rest-house, approved with remarks.