

Public Works (1897) Department.

G.O., No. 328R

DATED May 1897

[Despatch Abstract.]

Peralam Karikal Railway, letter to the
Govt of India forwarding proposed
Reports Forms A + B and Proposed Sections
for the — for quarter ended the 31st March
1897.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.
	167	R	16.3.97				
	918	R	26.10.96				
	914	R	24.10.96				
		File					

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.
	528R		3.8.97				

Form A
Peralam - Karikal Railway
Narrative Progress Report for the Quarter ending 31st March 1897.

I Preliminary Expenses	Completed
II Land	Completed
III Formation a - Earthwork	The total quantity done up to the end of the quarter is 60,27,500 Cft against an estimate of 88,94,877 Cft
IV Bridge work a - Major Bridges	3. Span of 25ft girders over the River Wanjiar West abutment. Flooring laid. Retain & drop walls to floor Pier No. 1 Completed Pier No. 2 To 1/2 ft above floor East abutment - Completed - Retain & drop walls built Excavation for drop walls in progress and floor partly laid in Vents No 1 and 2
IV Bridge work b - Minor Bridges & Culverts	There has been progress in 19 bridges during this quarter but masonry is still backward owing to scarcity of material
V Fencing &c a - Fencing	Nothing done except delivery of material
V - Fencing &c b - Road Crossings	One crossing completed, and Contract let for 50 others materials being delivered
V Fencing &c c - Inter Gradient Posts	Nothing done except delivery of material
VI Electric Telegraph	Completed - Offices opened at Karikal and Peralam

VII Baiter's Permanent
way

a - Baiter's

Nothing done.

VII Baiter's Permanent
d. Permanent way

Nothing done except delivery of Lygata sleepers

VII Stations & Buildings
a. Stations & offices

Nothing done except delivery of materials

VII Stations & Buildings
c. Staff quarters

Nothing done except delivery of materials

VII Stations & Buildings
d. Station machinery

Nothing done

IX Plan
a - Engineering

Nothing done

IX Plan
d. Station & office
Furniture

Nothing done

Chief Engr's office
Litchinghol
26th April 1897

Signed Francis F. Smith
Offg. Chief Engineer

Form B

Ivalam. Kasikab Railway
Table showing work done up to June 31st 1897

Main heads of Estimate	Subheads of Estimate	Per-centage done	Remarks
I Preliminary	a. Survey Expenses	1.00	
	b. Plant		
	c. Establishment		
II Land		1.00	
III Formation	a. Earthwork	.67	
IV Bridge work	a. Major Bridges	.30	
	b. Minor Bridges	.45	
V. Fencing &c	a. Fencing	.05	
	b. Road crossing	.05	
	c. Mile & Gradient Posts	.05	
VI Electric Telegraph		1.00	
VII Ballast & Permanent way	a. Ballast	.00	
	b. Permanent way	.05	
VIII Stations & Buildings	a. Stations & offices	.05	
	b. Workshop & stores buildings	1/2	
	c. Staff Quarters	.05	
	d. Station Machinery	.01	
IX Plant	a. Engineering	.02	
	b. Locomotives	1/2	
	c. Carriage & wagon		
	d. Station & office Furniture	1.02	
Total average		.29	

Note 1.00 signifies completion of work &c. No work done under this head

Chief Engineer's office
Trichinopoly
16th April 1897

Signed Francis F. Smith
Offg. Chief Engineer

No. 472

South Indian Railway Co., Ltd.

AGENT'S OFFICE,

Trichinopoly, 30th April 1897.

From

THE AGENT,
SOUTH INDIAN RAILWAY,

To

THE CONSULTING ENGINEER
FOR RAILWAYS,
MADRAS.

Sir,

Referring to your letter No. 3189 of the 10th October 1896 and in continuation of my letter No. 276 of the 11th March 1897, I have the honor to forward herewith the Progress Report Forms A and B and the Progress section for the Peralam - Marikol Railway for the quarter ended 31st March 1897.

I have the honor to be,
Sir,

Your most Obedient Servant,

W. G. Miller,

Capt. R. E.

Agent.

3 Enclosures by Railway parcel.

M. G. D.



R. FORM NO. 12.

No. 328.R

Government of Madras.

PUBLIC WORKS DEPARTMENT,
RAILWAY BRANCH.

To

THE SECY. TO THE GOVT. OF INDIA,

P. W. DEPARTMENT.

Scindia

Cotacmunda to the May 1897.

SIR,

*I am directed to
forward herewith Progress
Reports Forms A and B and
Progress Sections for the Pera-
lam-Karikal Railway
for the quarter ended the
31st March 1897.-*

FWS

5/5/97

*Documents accompanying:-
Progress Reports Forms A & B.
& Progress Sections referred to*

5/5/97

From
THE AGENT,
SOUTH INDIAN RAILWAY,
Tychinopoly.

To
THE CONSULTING ENGINEER FOR
RAILWAYS,
Madras.

Dated
189

Received
No.

ENCLOSURE.

18/

No 328. D. dated 6/5/97