

MADRAS RECORD OFFICE.

Government of Madras.

Revenue DEPARTMENT.

G.O. No. 2199

Press
~~Mis.~~

326.327

Dated

19-5-1867.

Not to be folded or roughly handled

*Proceedings of the Madras Government, Revenue Department,
19th September 1867.*

No. 326. Read the following Proceedings of the Madras Government in the
Public Works Department:—

Communicating Progress Report of the Junction }
Canal between Negapatam and Teroopoondy, } (Here enter 13th September 1867, No. 2,841.)
for July 1867.

No. 327. ORDER THEREON, 19th September 1867, No. 2,199.

Separate Revenue, No. 16.
Salt.

1. Communicated to the Revenue Board.
2. The Government trust that no exertion will be spared to complete the canal if possible by the time that the junction of the two lines of rail, the Great Southern of India and Madras South-West, is effected.

(True Extract.)

(Signed) F. H. WILKINSON,
Acting Under Secretary to Government.

To the Board of Revenue, with Proceedings Public Works Department, No. 2,841.
,, the Public Works Department.

Ed. S. T. Augustin

*Proceedings of the Madras Government, Public Works Department,
13th September 1867.*

No. 338.

Read the following:—

TANJORE DISTRICT.
Report of Progress of the Junction Canal between Negapatam and Teroopondy for the month of July 1867, called for in G. O. No. 1,780, dated 20th June 1864.

Description of Work.	Amount of Estimate.	By whom sanctioned.	Expenditure up to the end of past year.	Grant for the current year and date of Order authorizing it.	NET EXPENDITURE IN THIS YEAR.		Remarks explanatory of the state of progress.
					In this month.	Up to this month.	
Junction Canal from Negapatam to Teroopondy. Supplemental to do. ...	Rs. 22,565 1,600 24,165	G. O. No. 3,511 of 30th November 1863, and 1,051 of 20th April 1865.	Rs. A. P. 24,343 10 1		Rs. A. P.	Rs. A. P.	Owing to modifications in the original estimate, and to the fact that compensation for the land taken up has been paid for from the estimate under G. O. No. 3,691, dated 20th November 1866, though not included in the estimate, this estimate has been somewhat exceeded. Two sluices are still required to complete all the works in or connected with this section; but they will be provided for from the saving on the estimate of Rupees 70,410 for the completion of the Canal.
Completing the navigable Canal between Negapatam and Vedarniem. Supplemental to do. ...	64,000 6,410 70,410	G. O. No. 3,101 of 19th October 1865, and 2,736 of 29th August 1866.	15,719 5 11	Item No. 320 in 10 Budget of 1867-8, Rupees 30,000.	1,841 3 1	13,310 14 10	Northern section of Canal between Cadcooyanur and Vellayaur nearly completed. 300 coolies employed for finishing this reach. Arrangements made for deepening the Junction Canal. The excavations in Ramandam, Pappan Voical, and Codichutthur completed. Chundranady calingulah nearly completed. Under sluice in do., wings raised 8 1/2 feet, half of laterite work completed, six feet surplus sluice completed to floor level. Superstructure in progress.

(Signed) R. F. OAKES, Captain, R. E.
Superintending Engineer, 6th Division.

ANACORAN CHETTIYAR,
5th September 1867.

*Proceedings of the Madras Government, Public Works Department,
13th September 1867.*


No. 339.

ORDER THEREON, 13th September 1867, No. 2,841.

CIVIL WORKS, No. 34.

Communicated to the Revenue Department.

(True Extract.)



Colonel, R. E.,
Secretary to Government.

To the Revenue Department.

Ed. S. T. Augustin

18326023

18326023

Received 1807. Of the
to 19 Jan 1807. 24.49
Proceedings in the
C. M. of the Court.

Placed 1807 3 24.49
Received 1807 1003

1807-2844

Communication Pro-
posed Report of the Function
of the Court between the
Court and the Legislature
& the Judiciary, probably 1807

1807-299. 19.12.1807

1807

1807-299. 19.12.1807

1807-299. 19.12.1807

1807-299. 19.12.1807

1807

1807-299. 19.12.1807

1807-299. 19.12.1807

1807-299. 19.12.1807

1807