

Public Works (1896) Department.

RAILWAY BRANCH.

G.O., No. 683 R

DATED 15th Augt/96

[Despatch Abstract.]

General Stores Office, Negapatam. —
The expenditure of Rs 1685-5-8 incurred
in excess of the original estimate for
certain additions and alterations to the
—, S. I. Railway, sanctioned.

Indexed.

[278]
[10-10-96]

[illegible][illegible]

Government { 1896 } of Madras.
PUBLIC WORKS.

Spare copies

AUGUST.

The expenditure of Rs. 1,685-5-8 incurred in excess of the original estimate for certain additions and alterations to the —, South Indian Railway, sanctioned.

GOVERNMENT OF MADRAS.

PUBLIC WORKS DEPARTMENT.

Railway.

Read the following papers:—

From the Agent, South Indian Railway, to the Consulting Engineer for Railways, dated Trichinopoly, 5th December 1895, No. 1083.

Adverting to G.O., No. 128 R., dated 1st March 1894, sanctioning certain alterations and additions to the General Stores office at Negapatam, I have the honour to state that, owing to additional brickwork involved by enclosing a portion of verandah of the upper story, a stone instead of wooden stair case, the supply of 10 fan lights, 830 square feet of rattan mats, 447 square feet of rattan chicks, 625 square feet of bamboo mats, and punkahs with frills and wheels, not being provided for in the sanctioned estimate, an excess expenditure of Rs. 1,750, as detailed below, will be incurred to complete the work, and sanction is requested to this being admitted to audit pending the submission of a completion report:—

	Cash.	Stores.	Total.
Estimate sanctioned	Rs. 6,261	Rs. 2,142	Rs. 8,403
Outlay incurred and likely to be incurred to complete the work	6,851	3,302	10,153
Excess ..	590	1,160	1,750

From the Agent, South Indian Railway, to the Officiating Consulting Engineer for Railways, dated Trichinopoly, 27th July 1896, No. 661.

Referring to your letter No. 3983 of the 11th December 1895, I have the honour to forward, herewith (to be returned), a completion report No. 576, for the work of making certain additions and alterations to the General Stores office at Negapatam, from which you will see that, chiefly owing to the quantities of brickwork and woodwork being under-estimated, the actual expenditure has exceeded the sanctioned estimate by Rs. 1,685-5-8, to which your sanction is requested.

ORDER—No. 683 R., dated 15th August 1896.

The expenditure of Rs. 1,685-5-8 incurred in excess of the original estimate is sanctioned.

(True Extract.)

Offg. Under Secretary to Government,
Railway Branch.

To the Agent, South Indian Railway, with completion report No. 576.
" Examiner, Guaranteed Railway Accounts.

Exd. Md. Pahlvan.

No. 1083

South Indian Railway Co., Ltd.

AGENT'S OFFICE,

TRICHINOPOLY, 5th December 1895.

From

THE AGENT,

SOUTH INDIAN RAILWAY,

To

THE CONSULTING ENGINEER

FOR RAILWAYS,

MADRAS.


Sir,

Adverting to Government Order N^o 128 R, dated 1st March 1894, sanctioning certain alterations and additions to the General Stores Office at Negapatam, I have the honor to state, that owing to additional brickwork involved by enclosing a portion of verandah of the upper story, a stone instead of wooden stair case, the supply of ten fan lights, 830 sq. ft. of rattan mats, 447 sq. ft. of rattan chairs, 625 sq. ft. of bamboo mats, and purkhats with frills and wheels, not being provided for in the sanctioned estimate, an excess expenditure of Rs. 1,750 as detailed below will be incurred to complete the work, and sanction is requested to this being admitted to audit pending the submission of a Completion report.

	Cash	Stores	Total
Estimate sanctioned — Rs	6,261	2,142	8,403
Outlay incurred and likely to be incurred to complete the work } — Rs	6,851	3,302	10,153
Excess Rs	590	1,160	1,750

I have the honor to be, Sir,
Your most obedient servant
J. H. Measures
for Agent

M.S.



Letter to A in No 3983
11-12-95

No. 159
Dated
Received

To
THE AGENT,
SOUTH INDIAN RAILWAY,
Trichinopoly,
MADRAS.

No. 661

South Indian Railway Co., Ltd.

AGENT'S OFFICE.

TRICHINOPOLY, 27th July 1896.

From

THE AGENT,

SOUTH INDIAN RAILWAY,

To

THE CONSULTING ENGINEER

FOR RAILWAYS,

MADRAS.

Sir,

Referring to your letter No. 2983 of the 11th December 1895, I have the honor to forward herewith (to be returned) a Completion Report, No. 576, for the work of making certain additions and alterations to the General Stores Office at Secapalam, from which you will see that, chiefly owing to the quantities of brickwork, and woodwork being under estimated, the actual expenditure has exceeded the sanctioned estimate by Rs. 1685-5-8, — to which your sanction is requested.

I have the honor to be,
Sir,

Your most Obedient Servant

J. H. Meunier
for Agent.

1 Enclosure, by railway parcel,
to be returned.

3227

23/7/96

Encl off
Registered

GR
27/7/96

Dated 189
Received

No.

ENCLOSURE

To
THE AGENT,
SOUTH INDIAN RAILWAY,
Trichinopoly.

THE CONSULTING ENGINEER FOR
RAILWAYS,
Madras.

025402

(R.) Form No. 3.

No 683. Detail 15.8.96

PUBLIC WORKS DEPARTMENT,
RAILWAY BRANCH.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following

Letter from the Agent }
S. I. Railway ——— } H. No: 1083 of 5th Dec 1895
Letter from the Agent }
————— } 661 of 27th July 1896

The expenditure
of Rs 1605-5-0 incurred
in excess of the original
estimate is sanctioned.

C

W

R

To Agent S. I. Ry with
Completion Report No. 576
1. For 6th Ry. Sects

2/10/96

Af. No 683. Id dated 15.8.95