

1910
Educational (~~190~~) Department.

ORDINARY MS.

G.O., No. 77

DATED 15 — 2 — 10

[Despatch Abstract.]

*Building Grant — Extending up to 30th
September 1911 the time fixed in G.O. No. 656,
dated 20th Dec^r 1909 for the Completion
the building for the Sylvanus Stall
Memorial School for Girls at Guntur.*

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

[P. L.]
68
2,400-15-3-09.

EDUCATIONAL DEPARTMENT.

CURRENT FILE.

CONTENTS.

From	Number.	Date.	Pages.
[247] D. R. I.	587	7-2-00	1-4.

PAPERS PUT UP WITH CURRENT No. _____


Papers of the department to which the current belongs.

Number.	Date.	Original (=O.) or spare copy (=S. C.)	Remarks. (In this column such of the papers as have been removed for copying, printing, etc., should be marked with a cross.)	Initials of Referencer with date in token of return to Reference department.

Papers of other departments.

Department.	Number.	Date.	Original (=O.) or spare copy (=S. C.)	Despatcher to note the return of the papers to the departments concerned.

Stock Form No. 135.
4,000-1-8-08.



EDUCATIONAL DEPARTMENT.

Received

190

Registered

190

Subject.

Submitting a communication from the Manager, A.E.L.M.
Training School for mistresses, Guntur, requesting to extend
the time fixed for the completion of the building required for the
Sylvanus Stall Memorial School for girls, Guntur.

ENCLOSURES.

No.

Spare copies

N.C. No. 587/10

Station Madras, Dated the 7th February 1910

From (Name) The Hon'ble Mr. A.G. Bourne D.Sc.F.R.S.C.I.E.,

(Designation) Director of Public Instruction,

Madras.

To The Secretary to the Government of Madras,

Educational Department.

Su,

100
9/2

No. 103

Guntur, 20th January 1910.

From

Miss J. Brewer,

Manager A.E.L.M. Girls' Boarding & Secondary School
Schools & Training school for mistresses.

To

Mrs. Cecil Rhenius

Inspectress of Girls' Schools,

Northern Circle, Waltair.

Madam,

not received here,

In continuation of my letter No. 102 dated 19th January 1910, I have the honour to enclose a letter received from the Secretary of the Sylvanus stall Memorial School building committee. I am keeping a copy of the letter in our office and earnestly request that you forward this original letter to the Director of Public Instruction. Kindly note that this is not only the opinion of our building committee secretary but also of the P.W.D. Engineer. You fully understand how extremely anxious I am for the new building and that I will do all in my power to push it to competition because of the extreme need of the building. But in the face of the facts set forth in the enclosed letter, I cannot help but add my plea to his for at least six months more time in which to complete the erection of the building. Notwithstanding our urgent request for an extension of time, we are going ahead to let the contract and to get materials on the ground that the foundation may be laid as soon as the materials are collected.

I have the honour to be,

Madam,

Yours Respectfully,

/Sd/ J. Brewer.

/True Copy/

G. Krishnaswami

For Director of Public Instruction.

3/3
American Evangelical Lutheran Orphanage No. 34

Rev. Allen O Becker,
Superintendent,
Guntur, India January 20, 1910.

Miss J. Brewer,
Correspondent, S. S. Memorial School,
G u n t u r.

Dear Miss. Brewer:-

from 654 Sub
20-12-09
With reference to the letter of the Director of Public Instruction giving a grant of Rs. 10,000 for your school building and making one of the conditions the completion of the building by March 1, 1911, I have the honour to state that the estimate calls for 2050 cft dressed stone for arches. In consultation with the P. W. D. Engineer to-day, he informed me that this particular item would certainly take longer than one year to complete inasmuch as such stone are exceedingly difficult to procure here. I would strongly urge that you ask for at least six months more time in which to complete the building.

Very Sincerely,

/Sd/ *Allen O. Becker,*

Secretaty, Building Committee,
A. E. L. Mission.

/True Copy/

G. Krishnaswami
Director of Public Instruction.
For D

P. V. S.

W/4
6
R. C. No. 587/1910 dated 7th February 1910.
=====

A Submitted to Government with reference to G. O. No 654
Educational dated 20th December 1909 and recommended.

G. Krishnaswami

For Director of Public Instruction.

P. V. S.

Pl.

[60]

2,500-26-2-108

EDUCATIONAL DEPARTMENT

NOTES.

C. No. 247 From the Director of Public Instruction No. 587, dated 7th February 1900.

SUBJECT. Extension of time for the Completion of the
Sylvanus Stall Memorial School building, Guntur.

A. In G.O. 654 Dtd 20th December 1909 the Govt. sanctioned a grant not exceeding Rs 10,000 towards the Cost of Constructing a building for the Sylvanus Stall Memorial School, Guntur, subject to the following, among other Conditions; namely,
(1) that the work should be completed before the 31st March 1911; and

(2) that the Certificate of actual expenditure incurred on the work should be submitted before the 31st May 1911.

2. The Correspondent of the school now states that it is exceedingly difficult to procure dressed stone at Guntur of which 2050 c. ft is required for arches and requests that the time for the completion of the building may be extended at least by six months, that is, up to 30th September 1911. The D.P.O recommends the extension asked for.

3. A draft order accepting the Director's recommendation is submitted for approval. Please see G.O. 651 Dtd 16th December 1909 for a precedent.

C. December 1909 for a precedent.

PP
10.2.10
11.2.10
Sec
Cst
17/2

Issued
14.2.10

Page 3 of C.F.

Page 4 of C.F.

READ AGAIN G.O., No. 654 Edl, dated 20th December 1909.

” ” ” ” ” ” 19

READ ALSO:—

C. No. 247, From the Director of Public Instruction, No. 587, dated 7 - 2 - 1910

” ” ; ” ” ; ” ; ”

19

” ” ” ” ” ” ” ” 19

O R D E R .

No. 77, dated 15-2- 1910.

Miss.

A

The time fixed in Yono 654 Reddy
20th December 1909 for the completion of ~~the~~
building for the Sylvanus Stall Memorial
School for girls at Guntur and for the
Submission of the Certificate of actual
expenditure incurred on the work, will
be extended up to 30th September and
30th November 1911, respectively.

PP
40. 2. 10

11.2.11

Chs
12/2

Limo.
- 14.2-60

I.

The d.p. 9

" A. G.

16/2/10

When given for copying _____
 When copied _____ } 190 .
 When examined _____
 When signed _____

READ AGAIN G.O., No. _____, DATED
 190 .

CURRENT No.

ENCLOSURE TO C. No

ORDER OF GOVERNMENT.

A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
 IN ORIGINAL.

N.B.—
 A = Copy in full.
 B = Not to be copied.
 P = Copy abstract only.
 Q = Copy heading only.