

Educational (1900) Department.

ORDINARY MS.

G.O., No. 376

DATED 2-7-1910

(9)

[Despatch Abstract.]

Buildings Extending the time for the completion of the building for the St. John's Girls' High School and St. John's Training School for mistresses, Nazareth, Trinnevely Dt. and for the submission of the certificate of actual expenditure up to 15th Sep^r and 31 Oct^r 1910 respectively and permitting the managers of the school to postpone the construction of the out houses attached to the school.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

[H. & L.]
68
2,000-25-2-05.

LEGISLATIVE DEPARTMENT.

CURRENT FILE. ²

CONTENTS.

From	Number.	Date.	Pages.
[1259]	S.P. 9.	1291	23 rd June 1910. 1 2

PAPERS PUT UP WITH CURRENT No. _____

Papers of the department to which the current belongs.

Number.	Date	Original (=O.) or spare copy (=S. C.)	Remarks. (In this column such of the papers as have been removed for copying, printing, etc., should be marked with a cross.)	Initials of Referencer with date in token of return to Reference department.
6	6-1-10	SC		
565	18-10-09	O		
450	3-8-09	SC		

Papers of other departments.

Department.	Number.	Date.	Original (=O.) or spare copy (=S. C.)	Despatcher to note the return of the papers to the departments concerned.

Stock Form No. 135.
4,000-27-4-06.

EDUCATIONAL DEPARTMENT.

Received 24 JUN 1910 190 , Registered 27 6 190

Subject.

Requesting that the time allowed for the completion of the building for St. John's Girls' High School and St John's Training School for Mistresses, Nazareth be extended up to 15th September 1910.

ENCLOSURES.

No. _____

Spare copies _____

Ref on Current No. 1291/10

Station Madras Dated the 23rd June 1910

From (Name) The Hon'ble Mr. A.G. Bourne, D.Sc. F.R.S.C.I.E.,

(Designation) Director of Public Instruction,

Madras

To the Secretary to the Government of Madras,
Educational Department

Sir,

With reference to G.O. No. 565 Educational dated

T. 18th October 1909 I have the honour to request that the time fixed for the completion of the building for St. John's Girls' High School and St. John's Training School for Mistresses, Nazareth be extended up to September 15th, 1910. The Manager reports that owing to the failure of the carpenters and the difficulty in the way of getting wood, the work cannot be carried out within the time fixed in the above G.O.

2. I have also to request that the Government will be pleased to permit the manager to put off constructing the out houses towards the cost of which a grant of Rs 3,000/- was sanctioned in G.O. No. 6 Educational dated 6th January 1910 until the completion of the building referred to in the above para, as it is not possible in a small place like Nazareth to carry out both

the

2/

the works in question simultaneously.

4

I have the honour to be,

S i r ,

Your most obedient servant,

H. H. Munro

For Director of Public Instruction.

N.V.S.

N.V.S.

NOTES.

C. No. 1259 From the D.P.I. No. 1291, dated 23-6-1900.

SUBJECT. Extension of the time required for the completion of the buildings for the St John's Girls' High School + St John's Training School for mistresses, Nazareth.

The Director of Public Instruction requests,

(i) that the time fixed for the completion of the building for St John's Girls' High School and St John's Training School for mistresses, Nazareth, maybe extended up to 15th September 1910, and

(ii) that the authorities of the school maybe permitted to put off constructing the outhouses until the main buildings are completed.

V. 2. The grant for the building referred to in (i) above was sanctioned in G.O. 450 E.O. 3-8-09. The time for the completion of the building was then ^{given till the} fixed as 30th April 1910.

V. Subsequently on a representation made by the authorities of the school that "there was difficulty in procuring bricks + materials and the monsoon was near" the time was extended by three months, that is, up to 31st July 1910.

The D.P.I. now recommends a further extension of the time, up to 15th September 1910, on the ground that "owing to the failure of the Carpenters and the difficulty in ^{the way of} getting wood, the work cannot be carried out within the time" already extended by G.O.

3. There appears to be no objection to granting the further extension of time now applied for. Given if

p. 1 of C.F.

Clause (2) of para. 1 of the G.O.

p. 1 of G.O. 565 E.O. 18-10-09. T.

G.O. 565 E.O. 18-10-09. T.

p. 1 of C.F.

if the work is completed by the 15th September 1910 the D. P. I will have sufficient time for the payment of the Grant in the current official year, if funds were available.

4. The grant for the construction of the outhouses mentioned in item (ii) in para. 1 supra. was sanctioned

S. in Gono 6 vol 6th January 1910 and the time for the completion was fixed as 31st July 1910. The D. P. I now requests that the authorities of the school may be permitted to put off constructing the outhouses until the main buildings are completed "as it is not possible in a small place like Nazareth to secure workmen to carry out both the works in question simultaneously"

pp. 1+2 of CF.

p. 2 of notes with Gono 6 vol 6th Jan 1910.

S.

p. 1 of CF.

5. According to the Chief Engineer the work of constructing the outhouses can be completed in about six months. For the completion of the main buildings the school authorities require time up to 15th September 1910 only. It is therefore submitted that six months after that date may be allowed for the completion of the outhouses also. That is to say, the time fixed in Gono 6 vol 6th January 1910 may be extended up to 28th February 1911. This will admit of the Grant also being paid during the current official year.

S. Say, the time fixed in Gono 6 vol 6th January 1910 may be extended up to 28th February 1911. This will admit of the Grant also being paid during the current official year.

6. If the above view is accepted the draft order placed below may issue.

PP
1-7-10
AD
1-7-10

May issue
Smy
1/7

Issue
Lms
2/7/10

Sec 7

7

"	"	"	"	sbs cul,	"	18 -	co.	1909.
"	"	"	"	bed	"	6 -	1 -	1910.

READ ALSO:—

C. No. 1259, From the ~~8~~ 9. 9., No. 1291, dated 23. 6. 1900.

" " ? " " ; " , " 190

[illegible]

ORDER.

No. 376, dated 2. 7. 1900.

v

The time fixed in G.O. 450 Ecdy
3rd August 1909 for the completion of the
building for the St John's Girls' High School
and St John's Training School for Mistresses,
Nazareth, Trincerville St, and for the
submission of the certificate of actual
expenditure incurred on the work, will be
further extended up to the 15th September
¹⁹¹⁰
~~1909~~ and 31st October 1910, respectively.

2. The manager of the School will also be permitted to ~~put off~~ ^{postpone the construction} constructing the outhouses attached to the building occupied by the St John's Girls' High School and

without

S.

and the time fixed in Gove 6th Ed. by
6th January 1910 for ^{the} ~~its~~ ^{of the work} completion, and
for the submission of the certificate of
actual expenditure incurred ~~on the~~ ^{thereon}
work, will be extended up to the 28th
February ¹⁹¹¹ ~~1910~~ and 15th March 1911,
respectively.

To, the S.P. I.
" A.G.

✓
despatched
2/7/10

PP
1-7-10

10
1-7-10

Sun
1/7

Link.
2/7/10

[Faint, illegible handwriting in the left margin]

When given for copying _____
When copied _____ } 190 .
When examined _____
When signed _____

READ AGAIN G.O., No. _____, DATED
190 .

CURRENT No.

ENCLOSURES TO G. No

ORDER OF GOVERNMENT.

A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
IN ORIGINAL.

N.B.—
A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy heading only.