

26-5-22.B.U

[  $\frac{H. \& L.}{114}$  ]

1,000—30-1-11.

# Educational (191 / ) Department.

ORDINARY MS.

G.O., No. 767

DATED 2-11-1911-

[Despatch Abstract.]

Buildings.

& Extending up to 29<sup>th</sup> February  
and 30<sup>th</sup> April 1912 respectively the time fixed  
for the completion of the building for the  
Lyovannus Stall Memorial School for  
girls at Juntar and for the submission of  
the certificate of actual expenditure incurred  
on the work.

# BACK PAPERS.

| G.O. | No. | Department. | Date. | G.O. | No. | Department. | Date. |
|------|-----|-------------|-------|------|-----|-------------|-------|
|      |     |             |       |      |     |             |       |

# FURTHER PAPERS.

| G.O. | No. | Department. | Date. | G.O. | No. | Department. | Date. |
|------|-----|-------------|-------|------|-----|-------------|-------|
|      |     |             |       |      |     |             |       |

[  $\frac{H.L.}{60}$  ]  
1,000-21-2-04.

*Educational*  
LEGISLATIVE DEPARTMENT.

# CURRENT FILE.

## CONTENTS.

| From     | Number.  | Date.   | Pages.        |
|----------|----------|---------|---------------|
| [ 2623 ] | D. P. 2. | 7260/11 | 20 - 10 - 11. |

## Papers of other departments

## EDUCATIONAL DEPARTMENT.

Received

195

Registered

26. 10. 1911

*Subject.*

Submitting for favourable consideration  
of Government letter from the Correspondent  
A.E.C. & Training & Boarding Schools Committee  
requesting an extension of time for the completion  
of the construction of the Sylvanus Hall <sup>Annex</sup> ~~Hall~~

ENCLOSURES.

No.

Spare copies

Deponsur No. 7360 of 11

Station, Madrass, Dated the 20 October 1911

From (Name) Honorable Mr J. H. Stone, U. S. F. R. S.  
(Designation) Ag. Director of Public Health

To The Secretary to the Government of Madras,  
Educational Department,

Su,

No. 260 /S.B.C.

Guntur,  
8-9-1911.

From

Rev. Allen O. Becker, M.A.,  
Sec. Building Committee,  
A.E.L. Mission, Guntur.

To

Miss J. Brewer, Correspondent,  
Sylvanus Stall Girls High School,  
Guntur.

Dear Miss Brewer :

I believe that the time limit allowed by the Government for the completion of the Sylvanus Stall High School for Girls building is December 1st 1911. I have <sup>20 September?</sup> the honour to state to you that we have done all we could to finish the building by this time but have been unable to do so. The cut stone arches were exceedingly difficult to get and caused a great deal of delay. The cornice stone for all around the building have to be brought from Cuddapah and a special quarry. These were ordered more than six months ago but have just now come. The work is moving forward now at a very satisfactory pace, but we cannot finish by December 1st. May I request you therefore to communicate with Government and ask them for an extension of time at least up to February 29th 1912. I believe that we can finish by that date if nothing happens.

Yours very truly,  
OSdO Allan O. Becker,  
Secretary Building Committee.

True copy.

R. G. A. view

For Director of Public Instruction.

No. 57.

3  
Guntur, 8th September 1911

To

Mrs. M. A. Shreenivasa, B.A., L.T.,  
Acting Inspectress of Girls' Schools,  
Northern Circle, Vizagapatam.

Madam,

I have the honour to enclose a letter from the Secretary of our Mission building Committee under whose direction the building for the "Sylvanus Stall Memorial School for girls" is being erected. According to the Proceedings of the Director of Public Instruction No. 1441 dated 7th March 1910 the time fixed for the completion of the building and for the submission of the certificate of actual expenditure incurred on the work is the 30th of September and 30th November 1911 respectively.

I wish to affirm what the Rev. Allen O. Becker has noted in his letter to me and that everything in the power of Mr. J. Samuel the <sup>Contractor</sup> ~~Curator~~ has been done to push on the work upon the building.

Last month the Chief Engineer visited the site and was much interested in seeing to what extent the building was completed in the face of many local difficulties. Therefore I request that you kindly bring all these facts to the notice of the Director of Public Instruction with your hearty recommendation for an extension of time to attest <sup>lease</sup> the 29th of February 1912. You know our great need for the building and I can assure you that I also am doing all I can to have the work completed by the end of this year 1911.

I have the honour to be,

M a d a m,

Yours respectfully,

/Sd/ J. Brewer,

/True Copy/

R. G. Anive

For Director of Public Instruction.

A

b

R. C. No. 7360 of 11 dated 20th October 1911.

Submitted to Government with reference to G. O.  
No. 77 Educational dated 15th February 1910 and recommended.

*R. C. Arivu*

For Director of Public Instruction

P.V.S.

*PM*

[1.2.3]  
[4.5.6]  
[7.8.9]

*Educational*  
LEGAL AND MUNICIPAL DEPARTMENT

# NOTE FILE.

---

C. No. 2622 From the D. P. D. No 736/11, dated 20-10-1911.

SUBJECT.

Recommending extension of time for the completion of the Sullivan's Hall Memorial School for girls at Puntur.  
In G.O. 6574 Edl dated 20-10-09, sanctioning building grant for this school, it was ordered that the work should be completed before the 31<sup>st</sup> March 1911. In G.O. 77 Edl dated 15-2-11 the time for the completion of the building was extended to 30<sup>th</sup> September 1911.

2. The D.P.D. recommends now that a further extension may be given upto 29<sup>th</sup> February 1912. The difficulty in procuring cut stones and the delay in bringing corner stones from Buddapah are the reasons adduced by the correspondent for the failure to complete the work before 30<sup>th</sup> September 1911.

3. G.O. n<sup>o</sup> 226 dated 6<sup>th</sup> July 1910 recording the notes connected with the question of fixing a time limit for the completion of buildings is also submitted. In it the Secretary (Mr. Wynne) says "Unless the Director of Public Instruction wishes to press the point, I would leave matters as they are. We might, in future, allow larger margins in fixing the dates so as to obviate some of these applications for extension".

4. A draft order accepting the recommendation of the D.P.D is submitted for approval.

No  
1-11-11 Re  
1.11.11

✓  
2 M

[fo. No 767 mis 2-11-11]

A. G.

Re  
1.00.00

2000

When given for copying \_\_\_\_\_  
 When copied \_\_\_\_\_  
 When examined \_\_\_\_\_  
 When signed \_\_\_\_\_

191

HEAD AGAIN G.O., No.  
 191

DATED

CURRENT No.

ENCLOSURES TO O. No.

ORDER OF GOVERNMENT.

A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITO.

PAYERS NOT FILLED UP, BEING MEANT FOR DESPATCH  
 IN ORIGINAL.

N.B. —

A = Copy in full.  
 B = Not to be copied.  
 F = Copy abstract only.  
 Q = Copy Heading only.