

Educational (1912) Department.

ORDINARY MS.

G.O., No. 243

DATED 14. 3. 12 ✓

[Despatch Abstract.]

Buildings Extending up to 31st March 1914 and 30th April 1914 respectively the period fixed in G.O. No. 697 of 3. 10. 11 for the completion of the building for the Wesleyan mission High School, Triplicane, and for the submission of the certificate of the actual expenditure incurred on the work.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Stock Form No. 151.
5,000-30-6-11.

E d u c a t i o n a l LOCAL AND MUNICIPAL DEPARTMENT.

CURRENT No.

Received



191

Registered

12.3.1912

Subject.

Submitting for favourable consideration of Government a letter from the Correspondent, Wes. Mission High School, Triplicane, requesting that an extension of time be granted for the completion of the proposed to be constructed building ~~and~~ construction for the school.

ENCLOSURES.

No.

Ref on Cur No 1684/12

Spare copies

Station Madras Dated the 7th March 1912.

From (Name) The Hon'ble Mr. A. C. Bourne, D.Sc.F.R.S.C.I.E.,

(Designation) Director of Public Instruction,

Madras

To the Secretary to the Government of Madras,

Local and Municipal Department.

Sir,

PR

2 / Duplicate
dated 28 Feb 1912. 3

From

The Rev. J.S.M. Hooper, M.A.

Correspondent, W.M. High School,

Tripligan

To

The Director of Public Instruction,

M a d r a s

Sir,

Genl. 697 St C
3. 10. 11.

In connection with the Proceedings of the Director of Public Instruction, Dis No. 6587 dated 14th October 1911, with reference to the building grant sanctioned for this school, I have the honour to point ~~out~~ out that ^{subsequent} to the correspondence closing with your Dis No. 7879 dated 2nd December 1911 the plans were called for by the Executive Engineer, Presidency Division in December and were returned to me only yesterday. ⁽²⁷⁻²⁻¹²⁾ They have now to be submitted to the Municipality and it is therefore improbable that the work will be begun before the beginning of April. Under these circumstances, and in view of the fact that the building will have to be erected under conditions of special difficulty owing to the cramped space available, I fear that it is altogether impossible for the work to be completed by the date fixed in the proceedings quoted above, and I have therefore the honour to request that an extension of time to March 31st 1914 may be granted.

I have the honour to be,

Sir,

Your most obedient servant,

/Signed/ J.S.M. Hooper,

Correspondent.

Original date 30-4-1913.

3
Ref on Cur No. 1 6 8 4 /12 d/ 7th March 12

Submitted to Government with reference to G.Os.
Nos. 697 Educational dated 3rd October 1911 and 826 Educational dated
23rd November 1911. and recommended.

B
N. G. Arneve

For Director of Public Instruction.

S.V.S.

ORDER.

Miss

No. 243, dated 14-3- 1912

C. The periods fixed in Para 697 of
of 3- 10- 11 for the completion of the
building for the Wesleyan mission
High School, Triplicane, and for the
submission of the certificate of the actual
expenditure incurred on the work will
be extended up to 31st March 1914
and 30th April 1914, respectively.

Pr

13.3.12 Rg

LA.
31-
14.

NOL

It is in the interest of the School to

finish the work early. So long as the A.P.G
finds no inconvenience in postponing the pay-
ment of the Grant the Govt need not object to
the extension applied for.

13.3.12

When given for copying _____
 When copied _____
 When examined _____
 When signed _____

191

READ AGAIN G.O., No. 191

, DATED

CURRENT No.

ENCLOSURES TO G. No.

ORDER OF GOVERNMENT.

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
 IN ORIGINAL.

A A A A A A A

N.B.—

A = Copy in full.
 B = Not to be copied.
 P = Copy abstract only.
 Q = Copy Heading only.