

Educational (1912) Department.

ORDINARY MS.

G.O., No. 358

DATED 25.3.1912

DESPATCHED

[Despatch Abstract.]

S.P.G. High School, Nanyang

Dating the above despatch
in form 425 dated 1st July 1911 for the
completion of the extensions of the building
occupied by the — and for the construction of
the extension of the certificate of academic excellence
issued on 12th March 1912 and 3rd April 1912 respectively.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Stock Form N^o 51.
5,000-30

Educational

~~LOCAL AND MUNICIPAL DEPARTMENT.~~

CN^o 1160

CURRENT No.

Received 191 . Registered *17-4-12* 191

Subject.

Submitting with recommendation copy of
a letter from the manager, S. P. G. High
School, Nandyal, requesting extension
of time for the completion of the building
now in progress.

*Let
14.12.12*

ENCLOSURES.

No.

Spare copies

R.C. No 2918/12

Station *Madras*, Dated the *12th* April 1912

From (Name) *The Hon'ble Mr. H. Bourne, D.S.C. F.R.S.,*
(Designation) *Director of Public Instruction*

To the Secretary to the Government of Madras,
Educational Local and Municipal Department.
Sir,

S. P. G. High School, ✓
Nandyal R.S. March 28th 1912.

From the Rev. A. F. R. Bird,
Manager.

To the Director of Public Instruction,
M a d r a s.

Through the Acting Inspector of Schools,
Third Circle,
Bellary.

Sir,

I have the honour to forward an application from the contractor who is carrying on the extension of our High School buildings, together with the recommendation from the Sub-Divisional Officer of the Public Works Department for this sub-Division, asking for an extension of time.

g. A grant of Rs. 2,630 was sanctioned by Government for this work in G. O. No. 425 Edl. dated July 1st 1911, vide your Proceedings Dis. No. 3732 dated July 14th 1911. Herein it was stipulated that the work should be completed before April 30th 1912. I now have the honour to request that the time may be extended to July 31st 1912.

I have the honour to be,

Sir,

Your most obedient servant,

(Signed) A. F. R. Bird

R. C. No.

Submitted to Government and recommended.

R. C. Anur
For Director of Public Instruction.

ms
K.V.T.

Public Works Department.

Kurnool Division.

No. 763/462.

Nandyal Sub-Division Office

Dated 27th March 1912.

From

M. R. Ry. A. R. Subramani Aiyar,

Subdivisional Officer, in charge of

Nandyal Sub-Division.

To

The Manager,

S. P. G. High School,

Nandyal.

Sir,

In returning herewith the application for extension of time by the contractor, received with your letter dated 19th March 1912. I have the honour to inform you that at the present rate of progress it will take four months more to complete this work i.e., to end of July 1912. The difficulties complained of by ~~the~~ contractor in paras 2 and 3 of his petition are true, but those in para 1 require no consideration.

I would therefore suggest that timely application may be made for extending the date of completion up to 31st July 1912.

I have the honour to be,

Sir,

Your most obedient servant,

(Signed) A. R. Subramani Aiyer.
27-3-12.
Nandyal Sub-Division.

(True Copy)

RA Anive

For Director of Public Instruction.

mss
K.V.T.

S. Ambrose,
BUILDER & CABINET MAKER.

S. P. G. Mission
MILAN HOUSE
ROYALTY, GARDEN ST. W.

Mumbai, 18th Mar 1912.

Nandyal R. S.

The Revd A. F. R. Bird M. A.
Manager, S. P. G. High Schl
Nandyal R. S.

Dear Sir,

In connection with the time allotted to me for completing the High Schl Extension I beg to inform you that I am unable to fulfil same owing to reasons set below and I therefore request you to be kind enough to grant me an extension of four months time to complete and hand over the building.

Causes for delay:

1. In former days stones were quarried by Voders from the bed of the River at Pulimady at a depth of about 3 to 5 ft below. At present the Voders are not allowed by the Revenue Dept to quarry stones from the bed of the River, consequently they have to purchase fields along the banks of the River and quarry the stones from a depth of about 15 to 25 ft from ground level after making heavy excavations.

3.

will, I am sure, substantiate my statements
and recommend my request if he is consulted.

I beg to remain
Dear Sir,

Your most obedt Servt

S. Ambrose

2. There are several D.P.W and other large
private works going on at present in Nandyal
and the Pulimady Voders to whom I have
advanced money, are the same men who have
to supply stones for all the works going on in
Nandyal; Consequently they have to distribute
the stones quarried by them equally to their
employers. The difficulty of ^{procuring} stones may be
equally applied to the difficulty of procuring
good masons.

3. Owing to the recent harvest I was not
able to command sufficient numbers of laborers
even at the risk of enhanced wages. Even
Masons who get 8 as per day from my works
preferred to work in the fields for wages of 4 or
5 meas. of grain in preference to wages in cash.

The Sub Dist Officer P. W. D Nandyal
who is thoroughly conversant with the
difficulties that a Contractor has to meet
with in executing his work in these parts
will

READ AGAIN G.O., No. 425 Col, dated 1-7- 1911.

” ” ” ” ” 19

READ ALSO:—

C. No. 1160, From the ৩৭৭, No. 2918/12, dated 12-4-1912

)),)) ;)))) ;)) ;)) 19

[illegible]

O R D E R .

No. 35-3, dated 25. 6. 1912.

Mrs.

g

The dates fixed in Govt. L25 E-1, 1st July 1911 for the completion of extensions to the building occupied by the S. P. G. High School, Nandyal, and for the submission of the Certificate of actual expenditure incurred on the work, will be extended up to 31st July 1912 and 31st August 1912, respectively.

PA CA
20.4.12 21.4.12

Leh
24. 4. 1/2

To
H. G. Shepherd
" H. G. Shepherd
copy herewith

Dec 20 1912

207412

207412

When given for copying _____
 When copied _____
 When examined _____
 When signed _____

191

READ AGAIN G.O., No. _____, DATED _____
 191

CURRENT No. _____

ENCLOSURES TO C. No. _____

ORDER OF GOVERNMENT.

LETTER OF GOVERNMENT.

STATEMENT WITH DFTO.

PAPERS NOT FILLED UP, BEING MEANT FOR DESPATCH
 IN ORIGINAL.

A A A A A A A

N.B.—

- A = Copy in full.
- B = Not to be copied.
- P = Copy abstract only.
- Q = Copy Heading only.