

Ed. (1913) Department.

See SERIES.

G.O., No. 901

DATED 1. 10 1913

[Despatch Abstract.]

St. Philomena's high school, Bellary, Extending up to the 31st Oct 1913 & the 30th Nov 1913 respectively, the date fixed in G.O. No. 910 Dated 22nd Dec 1911 for the completion of the Budget abstracts for the submission of the certificate of actual expenditure incurred on the work.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.
Department (1)							
SERIES.							

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

[Despatch Abstract]

EDUCATIONAL LOCAL AND MUNICIPAL DEPARTMENT.

R.F.D - 80-1.

CURRENT No. 284387

Received 191 , Registered 249 1913

Subject.

Recommending for extension of time up to 31st October 1913, towards the construction of a kitchen attached to St. Philomena's High School, Bellary.



ENCLOSURES.

No.

N.E. No. 7147 of 1911

Spare copies

Station Madras, Dated the 18th September 1913

From (Name) The Hon^{ble} Sir Alfred Gibbs Bourne, D.Sc.
F.R.S., K.C.I.E.
(Designation) Director of Public Instruction, Madras.

To the Secretary to the Government of Madras,
Educational Local and Municipal Department.

Sir,

In G.O.No. 910 Educational, dated 22nd December 1911, Government were pleased to sanction a building grant not exceeding Rs. 2,680 towards the cost of construction of a kitchen attached to St. Philomena's High School, Bellary, and the time fixed for completion of the work was 30th June 1912. It was reported that the plans and estimates were lost in the Public Works Department Office at Bellary, and that the correspondent had to obtain copies of them from the Chief Engineer's Office. Owing to the above circumstances and to the scarcity of workmen, the building was not completed by the prescribed time. The correspondent expected

PR
Ca
209

3

expected its completion first by the end of March 1913,
and then by the end of June 1913. It has not^{yet} been completed
and the correspondent states that owing to default on the
part of the contractor the work was taken away from him
and that it is now progressing satisfactorily, and she
requests extension of time up to 31st October 1913. I
have the honour to recommend that the request may be granted.

I have the honour to be,

S i r,

Your most obedient servant,

R. A. Arne
18913

for Director of Public Instruction.

W. M.

READ AGAIN G.O. No. 910-802, dated 22 - 12 - 1911.

” ” ” ” ” 191

C. No. 2943, From the 2003, No. 7147/11, dated 18.9.1913

ORDER

Mrs

No. 901, dated 1-10-1913.

The dates fixed in G.O. 910 of
 22-12-11 for the completion of
 Kitchen attached to the St. Philomena
 high school, Bellary, and for the
 submission of the certificate of
 actual expenditure incurred on the
 work will be extended up to 31st
 October 1913 and 30th November 1913
 respectively

$\frac{0.17}{26.9 \cdot 13}$
 $\frac{0.2}{26.9 \cdot 13}$

Ms. 3010

To, the ~~2000~~
" A.G.

28

When given for copying
When copied
When examined
When signed

19

READ AGAIN G.O., No.
19

DATED

CURRENT No.

ENCLOSURE TO C. No.

ORDER OF GOVERNMENT.

LETTER OF GOVERNMENT.

STATEMENT WITH DUTY.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
IN ORIGINAL.

A A A A A A A

N.B.—

A = Copy in full.
B = Not to be copied.
P = Copy abstract only.
Q = Copy heading only.