

Col (1913) Department.

See SERIES.

G.O., No. 903

DATED 1. 10 1913

RECEIVED

[Despatch Abstract.]

St Mary's European Convent girls' school, Co. Dub.
 Extending up to 31st May 1914 + 30 June
 1914 respectively. A date fixed in p.m.
 36801 Adm. (1912) for completion
 of extension. B.M. building occupied by
 ———— & for submission of the certificate
 of actual expenditure incurred on the work.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

[Despatch Abstract]

Stock Form No. 161
10,500-4-1-07.

LOCAL AND MUNICIPAL DEPARTMENT.

CURRENT No. 2823 of

Received 190 , Registered 20/9/ 1903.

Subject.

Recommending, in the circumstances stated, further extension of time for the completion of the building for St. Mary's European Convent 'Girls' School, Cochin.

ENCLOSURES.

No.

Ref on Cur.

No. 6587/10,

Spare copies

Station Madras , Dated the 17th September 1903.

From (Name) The Hon'ble Sir Alfred Gibbs Bourne, D.Sc.,
F.R.S., K.C.I.E.,
(Designation) Director of Public Instruction.

To The Secretary to the Government of Madras,
Educational Local and Municipal Department
Sir,

In G.O. No. 36 Educational, dated 17th January 1912, Government were pleased to sanction a grant not exceeding Rs.10,400 towards the cost of enlarging the building occupied by St. Mary's European Convent Girls' School, Cochin, and the time fixed for completion of the work was 28th February 1913. But owing to the Chief Engineer's remarks regarding the thickness of the walls and the foundations contained in his note embodied in the G.O. mentioned above, the Correspondent proposed certain alterations and also applied for an extension of six months' time for completion of the work. The alterations were approved with certain modifications by the Superintending Engineer, who recommended also the extension of time requested by the

Correspondent. Since then, the Correspondent has represented further difficulties and requested that such further extension of time as may be recommended by the Public Works Department may be sanctioned. The Superintending Engineer was accordingly consulted on the matter and he recommends extension up to the end of May 1914. I have the honour to request that it may be sanctioned.

I have the honour to be,

Sir,

Your most obedient servant,

R. A. Arneve

For Director of Public Instruction.

S.S.

" " " " ?

191

No. 903, dated 1-10-1913

Miss

The dates fixed in G.O. 36 Dtd
17th January 1912 ~~towards~~ the com-
-pletion of the extensions to the building
occupied by St Mary's European
Convent girls' school, Cochin, and
for the submission of the certificate
of actual expenditure incurred on
the work will be extended up to 31st
May 1914 and 30th June 1914, respec-

26.9.13 26.9.13

Aczong

Recd +
Disb'd \$
2000

To, The ~~D O C~~
" A - G :

When given for copying _____
 When copied _____
 When examined _____
 When signed _____

19

READ AGAIN G.O., No.
 19

DATED

CURRENT No.

ENCLOSURES TO O. No.

ORDER OF GOVERNMENT.

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DISPATCH
 IN ORIGINAL.

N.B.—

A = Copy in full.
 B = Not to be copied.
 P = Copy abstract only.
 Q = Copy heading only.

A A A A A A A

13