

Edd (191 6) Department.

M SERIES.

G.O. No. *385 Edd*

DATED *5-21-16.*

[Despatch Abstract.]

Building grant Raising the amount of
the — sanctioned to the *Trinkathu*
palli High School from Rs 32,347
to Rs 34,073.

PAPERS PUT UP WITH CURRENT

Papers of the department to which the current belongs

In this column send the

date of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order

of the order


of the order

of the order

EDUCATIONAL

DEPARTMENT.

C. No. 130280



Registered 1. 4 1916.

Subject.

Recommending that an additional grant may be sanctioned towards the cost of extending the Tirukkattupalli High School buildings, Tanjore.

ENCLOSURES

No.

Spare copies

Ref on Cur No. 1834/1915.

Station Madras, Dated the 30th March 1916.

From (Name) The Hon. Mr. J. H. Stone, M.A., C.I.E., F.R.S.,

(Designation) Director of Public Instruction,

To The Secretary to the Government of Madras,

EDUCATIONAL Department.

Sir,

A maximum grant of Rs. 32,347/- was sanctioned in (A) G.O. No. 467 Educational, dated 1st May 1915 towards the cost of extending the Tirukkattupalli High School buildings, Tanjore. The Correspondent now submits a completion certificate and a comparative statement signed by the Executive Engineer and requests the sanction of a half grant on the additional cost involved. This officer estimates the excess cost at Rs. 2,037/-.

PR

DEPARTMENT



2

3

2.

In connection with the acquisition of sites, the Correspondent states that he has incurred an additional expenditure of Rs. 1,415/- as shown below :-

- (i) Rs. 455/- for 41 cents of poramboke land
& (ii) Rs. 960/- for raising the level of the sites to be acquired for the evicted panchamas.
It is reported that this amount has already been paid into the Tanjore Treasury as required by the Collector.

2037
1415
2 13452
1726

3.

The total additional expenditure incurred by the management thus comes to Rs. 3,452/- and I have the honour to recommend that an additional grant not exceeding one half of this amount may be sanctioned.

4.

The completion certificate and the comparative statement are enclosed.

I have the honour to be,
Sir,
Your most obedient servant,

R. A. Arive.

30.3.14

for Director of Public Instruction.

M. S. S.

32,347
1,726
34,073

Appendix N.

(Chapter VIII Rule 53)

Form of Completion certificate under Rule 53.

Name or nature of work:- Extending the High school, Tirukattupalli.

Certified that the above work, which has been inspected by me personally, has been carried out according to the approved plan and estimate in a satisfactory manner. The work as carried out is explained in detail in the deviation statement forwarded with my No. 262^C dated 7^{March} 1916. The deviations are not of such a nature as to affect the stability or the suitability of the building and in my opinion, they have resulted in excess cost of Rs. 2037 above the sanctioned estimate. The main structural deviations were all approved of as explained in the report accompanying the statement.

acilalakanda S.
Signature.

Designation of the Officer. *Executive Engineer*

9/3/16

Countersigned.

Director of Public Instruction

Report to accompany the Deviation statement for "Extension of the Tirukattupalli High School."

Amount of estimate { Revised Est. Rs. 41,900

Deviation statement Rs. 43,937.

In G.O.No.467 Educational, a revised estimate was sanctioned for Rs.41,900 in supercession of the original estimate amounting to Rs.36,000. When the work was in progress, it was ordered by the Chief Engineer in his Memo.No.174 D dated 9-6-1915 to adopt a flat terraced roof for the Library wing as originally proposed by this office and to provide pillars to support the girders of the 1st storey with a view to reduce the loads bearing on the walls. Subsequently the plans for the 3 towers were altered by the Consulting Architect (Vide tracing dated 29-10-1915). This was substituted for the one already sanctioned with the revised estimate.

The original estimate submitted by me amounted to Rs.43,400. The cost of the 8 pillars and the steel stanchions inside worked to Rs.397. The extra expenditure on the 3 towers was Rs.264. Thus the total cost will according to the sanctioned rates work to Rs.44061.

The actual expenditure for the whole work comes to Rs.43,937 as shown on the enclosed deviation statement.

The rates were readjusted according to actual payments made. Lower rates were paid for the following items but their quantities exceeded to the extra works referred to.

1. Ground moulded brick in ordinary mortar in foundation and basement
2. ---do--- --do-- in superstructure.
3. Archwork ground moulded brick in ordinary mortar

Higher rates had to be paid for the teakwood railings in the verandah as per actual cost. The rate for panelled windows with iron bars was also increased by 1 anna per sq.ft. to the increased cost of glass and steel bars.

The deviation referred to above may be sanctioned.

ac. Lilakanda &
Executive Engineer,
Cauvery Division.

8/3/16

573

44061
43400
661

OFFICE NOTE.

SUBJECT. Enhanced grant to Tirukhathupalli high school

From the app, Res No. 1834/15 dt the 30th March 1914

Register No. 1302.

The additional cost in connection with the Tirukhathupalli high school scheme for which a revised estimate is now submitted consists of -

(i) enhanced cost of materials etc.	<u>Rs.</u> 2,037.
(ii) Cost of an additional piece of land.	455.
(iii) Cost of raising the level of the site, acquired for the erected building	960.
Total	<u>3,452.</u>

2. The costs mentioned in (i) & (ii) are such as are usually admitted, that in item (iii) was specially considered when the question of acquiring the site was under consideration and the decision then come to was that the whole expense of providing the new extension of village site should be defrayed from the school funds and the grant-in-aid

- ① sanctioned in G.O. 166 Edd, dt the 10th Feb. 1914 -
- ② Please see G.O. 158 Rev, dt the 16th January 1915. The grant ^{originally} sanctioned ~~to the school~~ has been raised to Rs 29,397
- ③ in G.O. 444, Edd, dt the 23rd April 1914, and again to

(A) No 32,347 in G.O. 467 20th May 1915. It does not appear from the wording of G.O. 158

(T) Rev. of the 16th January 1915 that a grant on account of the cost of levelling the site is inadmissible, especially because levelling was part and parcel of the scheme of acquisition. The cost on that account also may therefore be admitted

3. As the revised estimate has been passed by the Executive Engineer, it need not be sent to the P.W.D. for sanction. ^{for a precedent} Please see G.O. 1315 D.P.

(Q) 2-12-15. ~~for a precedent~~

4. A draft order is submitted for approval.

P.D.
4.4.16
Jh
4416

J. J. and B. A. follow it up soon to go to Mr. Stone for approval of the order book

The G.O. has issued.

A draft D.O. to Mr. Stone is sent for approval.

Jh
5416

6/11

D.O. 1302-1 Edl
6.4.16

Dear Sir,

With reference to your official letter No. 1834/1913, dated the 30th March last, recommending an additional building grant for the Tirukkattuppalhi high school I am to inform you that orders have just issued sanctioning the additional half grant recommended therein and to request you to arrange for the early payment of the grant.

Yours sincerely

Jal
5.4.16

[Signature]
6/4/16

To The Honble Mr. J.H. Stone
M.A., C.I.E., F.R.H.S.

6.4.16

6/4/16

[Faint, mostly illegible handwritten text, possibly bleed-through from the reverse side of the page.]

READ ALSO:—

[illegible][illegible]

ORDER

No. 388, dated 191

The amount of the grant sanctioned in G.O. 359 Ed, dt the 24th April 1913, as modified by G.O. 467 Ed, dt the 1st May 1915 towards the cost of extending the Tirukkattappalli high school buildings will be raised from Rs 32,347 to Rs 34,073.

4.4.16

IL
4.4.16

70

The DFD with estimate red

 $\dot{A} \dot{e}$

Priz

sent 5/4/16

When given for copying
 When copied
 When examined
 When signed

191

READ AGAIN G.O. No.
 191

DATED

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT

A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BRING MEANT FOR DESPATCH
 IN ORIGINAL.

N.B.—

- A = Copy in full.
- B = Not to be copied.
- P = Copy abstract only.
- Q = Copy heading only.