

Home (1917) Department.
(Education)

Ordinary SERIES.

G.O. No. 1405.

DATED 8-11-1917.

[Despatch Abstract.]

Building grant.

Raising the amount of the ——— sanctioned towards the cost of constructing a building for the Sri Saraswati Mathasala for girls, Kumbakonam, from Rs.8,500 to Rs.12,500.

PAPERS PUT UP WITH CURRENT No. _____

Papers of the department to which the current belongs.

Number.	Date.	Original (= O.) or spare copy (= S.C.).	Remarks. (In this column such of the papers as have been removed for copying, printing, etc., should be marked with a cross.)	Initials of Referencer with date in token of return to Reference department

Papers of other departments.

Department.	Number.	Date.	Original (= O.) or spare copy (= S.C.).	Initials with date of (1) Referencer acknowledging returns of the paper concerned or (2) Despatcher to denote the return of the papers to the department concerned.

HOME (EDUCATION)

DEPARTMENT.

Received 22-00-1917 191 . Registered 191 .

Subject.

Requesting sanction of Government for an additional grant
equal to one-half of the excess cost.

ENCLOSURES.
No. _____
Spare copies _____

Station MADRAS., Date the 26th October 1917

From (Name) The Hon'ble Mr. J. H. Stone, M.A., F.R.S.,
C.I.E.,
(Designation) Director of Public Instruction.

To The Secretary to the Government of Madras,
Home (Education) Department.

Sir,

In G.O.No.192 Educational, dated 20-2-15, a grant of
Rs.8,550 was sanctioned towards the cost of acquiring
a site and constructing a building for the Sri Saras-
wati Mathasala for girls at Kumbakonam. In the course
of the construction of the building, the school authorities
reported that the additional verandahs on all the sides
was necessary. They were called upon to submit a revised
estimate including the additional verandahs. A revised
estimate and a comparative statement of differences
prepared by the Executive Engineer, Cauvery Division, and
approved by the Superintending Engineer, VII Circle, have
consequently been received and they are submitted here-

with, with a copy of the Superintending Engineer's letter No. 1565 M/105 B, dated 6-10-17 which explains the necessity for the revision. The amount of the revised estimate comes to Rs. 27,000; i.e., Rs. 9,900 in excess of the original estimate of Rs. 17,100. This excess is due to the increased cost of site and of certain materials and also the addition of verandahs on all sides of the building. I have the honour to recommend that an additional grant equal to one-half of this excess cost may be sanctioned, to be paid when funds become available.

2. The original plan and estimate are also herewith sent.

I have the honour to be,

Sir,

Your most obedient servant,

N. R. Ravi

For Director of Public Instruction.

8550
4950
13,500

Verandah 5000
Land Cost 2 1204
Rice at price 3582
+ 620
9906

T.H.S.

3 3

Copy of letter No. 1565 M/105 B dated 6th October 1917 from the Superintending Engineer, VII Circle to the Director of Public Instruction.

Subject:- Revised estimate for constructing Sri Saraswati Patsala for Girls at Kumbakonam.

I have the honour to forward herewith revised plans and estimate amounting to Rs. 27,000/- for constructing Sri Saraswati Patsala for Girls at Kumbakonam for favour of necessary action.

The original estimate amounting to Rs. 17,100/- was recommended for approval by the Chief Engineer, P.W.D., in his Memo No. 1144-C., dated 11th February 1915 and a grant of Rs. 8,550/- was sanctioned in G.O. No. 192-Educational, dated 20th February 1915.

The necessity for the revision of the estimate is mainly due to:-

(1) Provision of terraced verandahs on all the four sides of the main building:- The original estimate provided a tiled verandah in front only. The School authorities have not constructed terraced verandahs on all the sides for improving the appearance of the building and preventing the glare of the sun in summer from the main building. The excess on this account is about Rs. 9,000/-.

(2) Increased amount of land compensation:- The owner of the site appealed against the award passed by the land acquisition officer and the District Judge admitted the appeal and increased the award amount. The increased amount together with Court costs had to be paid to the owner and the excess on this score is Rs. 1,204/-.

(3) Increased prices of rolled steel girders:- Owing to War, the prices of rolled steel girders have risen very high. The amount put down in the revised estimate for the girders represents the actual cost incurred on the purchase of the girders and conveyance to the workshop etc. The excess on this account is Rs. 3,082/-.

Home (Edu) DEPARTMENT.

Retrieve.

Building Grant

Raising the amount of the — Sanctioned towards
the cost of constructing a building for the Sri Saraswati Patasala
for girls, Kumbakonam, from Rs 8,550 to Rs 13,500.

READ AGAIN G.O. No. 192 Sol, dated the 20. 2. 1915. (3)

” 12 ” ” ” 191 .

READ ALSO:—

C. No. 1314 B, From the 2-P9, No. 11195/13, dated th 26-10-1917.

[illegible]

” ” ” ” ” ” 191 .

ORDER.

Miss

No. 1405, dated 8. 11. 1917.

In the circumstances stated the maximum amount of the grant sanctioned in G.O. No. 192 Sd., the 20-2-15 towards the cost of constructing a building for the Sri Saraswati Patasala for girls, Kumbakonam, will be raised from Rs 8,550 to Rs 13,500.

note.

The revised estimate and the Plans were prepared by the Executive Engr. and approved by the Supt. Engineer. They need not therefore be further scrutinized by PWD - for ~~reference~~ ^{reference} please see G.O. No. 3852, S-4-16 and G.O. No. 3117.

To, she had with plans which
returned.
.. A.G.
" mld

(C) (D)

109

When given for copying _____
When copied _____
When examined _____
When signed _____

191

REAP AGAIN G.O. No.
191

DATED

CURRENT No.

ENCLOSURE TO C. No.

ORDER OF GOVERNMENT

A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DISPATCH
IN ORIGINAL.

N.B. -

A - Copy in full.
B - Not to be copied.
P - Copy abstract only.
Q - Copy heading only.