

590-12-5-96.

OS 2


2

Educational (190 5) Department.

ORDINARY PRINTED.

G.O., No. 477

DATED 12-7-05



INDEXED.

ORIGINAL

Desp in ltr.

[Despatch Abstract.]

Bond High School, Bapatla.

Extending to the 31st December 1906, the time
allowed for the completion of the construction
of a building for the — in the Krishna D^t.

7

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

Government of Madras.

EDUCATIONAL DEPARTMENT.

Recd.

Regd.

} 1905.

Enclosures

Spare copies

ORIGINAL

G.O., No. 477, 12th July 1905.

N. P.

Board High School, Bapatla.

Extending to the 31st December 1906, the time allowed for the completion of the construction of a building for the — in the Kistna district.

GOVERNMENT OF MADRAS.

EDUCATIONAL DEPARTMENT.

READ—the following papers:—

I

G.O., No. 272, Educational, dated 26th April 1905.

ABSTRACT.—Sanctioning, with remarks, a grant not exceeding Rs. 2,500 towards the cost of constructing a building for the Board High School, Bapatla.

II

Letter—from the President, Taluk Board, Ongole.

To—the Director of Public Instruction.

Dated—14th June 1905.

No.—Ref. on Cur. 749/O.T.B.

With reference to your Proceedings, Ref. on Cur. No. 3377 of 1904, dated 15th May 1905, informing that the Government of Madras has been pleased to sanction a grant of Rs. 2,500 towards the construction of a High School building at Bapatla out of the estimate of Rs. 11,540 subject to certain stipulations, I have the honour to point out that the completion of the building before 1st February 1906 seems impracticable as this is a big work.

2. I may also mention, for your information, that there is only a provision of Rs. 3,000 in the current year's budget and the financial condition of the Taluk Board does not at present permit the grant of Rs. 8,540, the balance of the estimate required for the completion of the work in the current year.

3. I therefore think it advisable that the current year's grant of Rs. 3,000 should be utilized chiefly in the collection of materials.

4. I will endeavour to make a provision of Rs. 8,540 in the next year's budget, taking of course into credit the contribution of Rs. 2,500 now sanctioned by Government. I request you will be good enough to let me know if I can count on this.

5. This course will do away with a danger of pushing through the work carelessly and also render it possible for the Taluk Board to provide funds. I request the favour of an early reply.

Endorsement of the Director of Public Instruction, Ref. on Cur. No. 3377 of 1904, dated 5th July 1905.

Submitted to Government with reference to G.O., No. 272, Educational, dated 26th April 1905, and recommended that in the circumstances stated sanction may be accorded for the postponement of the latest date for the completion of the work until the 1st February 1907.

A. G. BOURNE,
Director of Public Instruction.

Order—No. 477, Educational, dated 12th July 1905.

In the circumstances stated, the time allowed for the completion of the work will be extended to the 31st December 1906.

(True Extract.)

H. D. TAYLOR,
Ag. Secretary to Government.

To the Director of Public Instruction.

EDUCATIONAL DEPARTMENT.

NOTES CONNECTED WITH G.O., No. 477, EDUCATIONAL, DATED
12TH JULY 1905.

[SUBJECT.—*Construction of a building for the Board High school, Bápalla, in the Kistna district.*]

From the Director of Public Instruction, No. 3377, dated 5th July 1905.

There seems no objection, in the circumstance, to the grant of the proposed extension.

2. The grant cannot be actually paid till the completion of the work and the scrutiny of expenditure. 31st December 1906 would seem a better date to fix.

H. D. TAYLOR—8-7-05.

A draft is submitted below for approval.

R.N.—10-7-05.

T. KANAKASUNDARAM PILLAI—10-7-05.

A. GALLETTI—11-7-05.

H. D. TAYLOR—12-7-05.

[G.O., No. 477, Educational, dated 12th July 1905.]

EDUCATIONAL DEPARTMENT.

Received 8 - JUL 1905 1905, Registered 8-7- 1905.

Subject.

Requesting that in the circumstances explained the time allowed for the completion of the building for the Board High School, Bapatla may be extended until 1st February 1907.

ENCLOSURES.

No.

Spare copies

Ref on CurNo. 3 3 7 7 /04

Station Madras, Dated the 5th July 1905.

From (Name) The Hon'ble Mr. A.G. Bourne, D.Sc., F.R.S.,

(Designation) Director of Public Instruction,

To The Secretary to the Government of Madras,
Educational Department.

Sr,

[E.]
12

1,000-24-9-04.

EDUCATIONAL DEPARTMENT.

READ AGAIN G.O., No. 272 Est., dated 26-4-05.

190

" " " " " "

190

READ ALSO:-

C. No. 1256, From the D.P.J.

No. 3377, dated 5-7-1905.

" " " " " "

190

" " " " " "

190

ORDER

No. 477, dated 12-7-1905.

P.S.

In the circumstances stated,
the time allowed for the comple-
tion of the work will be extended to
the 31st December 1906.

Re
10/7/5
7/8
10-4-05

11.7.05

12.7.05

Suggested
21/7/5

2. The D.P.J. - 200.

Sup

15/7/5

First copy sent to Press.

Returned for signature.

Despatched in print.

HEAD AGAIN G.O., No.
198

I, DATED
272-264-05 A.

CURRENT No.

II
1286 A

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT

ORDER OF GOVERNMENT

STATEMENT WITH DUTY

LETTERS NOT FILED UP, BEING MEANT FOR DESPATCH
IN ORIGINAL.

N.B.—

- A = Print in full.
- E = Not to be printed.
- P = Print abstract only.
- Q = Print heading only.

Order complete. 35
Letter only.
Order complete with Letter.

Sanctioning with remarks a grant for
not exceeding Rs. 2500 towards the cost of
constructing a building for the Board's
High School Benapalla.

4
Notes 1

for notes

CMW
13/7/05