

Educational (1906) Department.

ORDINARY MS.

G.O., No. 737

DATED 14.11.06

INDEXED.

Works [Despatch Abstract.] Recording papers showing the progress made in the preparation of plans & estimates and the selection of sites for educational works provided in the Prov'd Budget for 1906-07.

BACK PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

FURTHER PAPERS.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

[E.]
1,500-12-11

EDUCATIONAL DEPARTMENT.

CURRENT FILE.

CONTENTS.

From	Number.	Date.	Pages.
memo.	221	13-5-06	1
memo.	247	30-6-06.	2
D.P.9.	5055	30-8-06.	

[1455]

PAPERS PUT UP WITH CURRENT No. _____

Papers of the department to which the current belongs.

Number.	Date.	Original (=O) or spare copy (=S. C.).	Remarks. (In this column such of the papers as have been removed for copying, printing, &c., should be marked with a cross.)	Initials of Referencer with date in token of return to Reference department.

Papers of other departments.

Department.	Number.	Date.	Original (=O) or spare copy (=S. C.).	Despatcher to note the return of the papers to the departments concerned.

Educational departt

memo 221 d/13-5.06.

disp
12/5/16

The attention of the D.P.P. is drawn
to the remarks against items 118 to 123 &
125 on page 57 of the Public Works
Budget for 1906-07 (Preliminary issue)
and he is requested to be so good as to
arrange for the early selection or approval
as the case may be
of the sites referred to.

de p
12/5/16

By issue Cls
7/11/16 12.5.16.

To H.O.P.P.

Handwritten notes at the top left of the page.

Handwritten notes in the upper middle section.

Main body of handwritten text on the left page, appearing to be a letter or report.

Handwritten signature or initials at the bottom left.

Handwritten date or reference at the bottom left.

701453/01

28/6/16

Page 1 of current file.

B. 104054 to 58-

2

Educational Department

Memo 297 of 30-6-06

The D.P. is requested to be so good as to submit an early reply to Memo. 40221 of 13th May 1906 and to state at the same time whether sites exist or have been acquired for works 102 to 115, 117, 126, 129, 131, 134 to 138 and 144 entered under Class B works in the Public Works Budget for the current year (Preliminary issue) and if not how the question of sites stands at present in the case of these works. He is also requested to state whether a cheaper site has been selected for work numbered 127 - Girls School, Karur, as ordered in G.O. 40223 of 27th March 1906.

2. Estimates for works 74, 75, 77, 86, 87 & 89 under Class A works are stated to have been forwarded through the D.P. He should ~~be requested~~ to see that their submission to Govt. is expedited.

Chd. 6.06
28.6.06

28/6/16

Desp. 30/6/16

Handwritten text at top left of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Handwritten text in the middle of page 1.

Stock Form No. 135
3,700-7-6-06.

Handwritten notes: 221/06, 297/06



3
CURRENT No. 1455

EDUCATIONAL DEPARTMENT.

Received 190 , Registered 1-9-1906

Subject.

Submitting particulars called for in regard to the selection or acquisition of sites for the construction of buildings for certain Government institutions.

ENCLOSURES.

No.

Ref on Current No. 5 0 5 5/06

Spare copies

Station Madras, Dated the 30 August 1906

From (Name) The Hon'ble Mr. A.G. FOURE, D.Sc., F.P.S.,

(Designation) Director of Public Instruction.

Madras

To The Secretary to the Government of Madras,
Educational Department.

Sir,

Ref 2. Cf.

Referring to Memoranda No. 221, Educational, dated 13th May 1906 and No. 297, Educational, dated 30th June 1906 I have the honour to furnish hereunder information as to what is being or has been done in regard to the selection or acquisition of sites for each of the works referred to therein.

P. W. BUDGET - CLASS B. WORKS.

102. Government Hindu Girls' School, Chatrapur.-The site selected is Government property and the Collector of Ganjam was required in G.O. No. 15, Educational, dated 12th January 1906 to reserve it for the use of this school. The officers of the P.W. Department may be instructed to submit an estimate for a building.

103. Government Hindu Girls' School, Aska.- Proposals for the reservation of a site in possession of the P.W. Department and for the preparation of plans and estimates were made to Government in my letter R. on C. No. 7400/04 dated 18th January 1905 and their orders are awaited.

104. Government Hindu Girls' School, Tekkali.- It was suggested that the present rented school building might be acquired and pulled down and that a new building might be constructed on the site thus acquired. The proposal was not complete and the further report of the Inspectress on a reference made to her is awaited.

105. Government Muhammadan Girls' School, Berhampur.-The site selected was pronounced by the Executive Engineer to be too small. The selection of another site is under correspondence.

106. Government Hindu Girls' School, Kasimkota.- A site has been selected but the submission of an estimate for its acquisition is delayed pending receipt of the Collector's report in regard to its cost.

107. Government Hindu Girls' School, Anakapalle.- A site has been selected and a valuation statement of the cost of its acquisition received from the Revenue Department. The Executive Engineer is being asked to furnish an estimate in the prescribed form.

108. Government Hindu Girls' School, Palakonda.- A site has been selected and the Inspectress is in correspondence with the Executive Engineer on the subject.

109. Government Hindu Girls' School, Parvatipuram.- The acquisition of the present rented school building was suggested and the necessary estimate has been called for.

110. Government Muhammadan Girls' School, Gunner's Street, Vizagapatam.- The Inspectress is in correspondence with the

Collector as regards the cost of the acquisition of the site which she has selected.

111. A carpenters' shed attached to the Arts Collere, Rajahmundry.-An estimate for this has been recently sanctioned by Government - please see endorsement No. 383, Educational, dated 15th August 1906.

112 and 113. Government Hindu Girls' Schools, Rajahmundry and Innespeta (Rajahmundry).-The Inspectress states that suitable sites are not available for either of these and promises to submit a special report on the subject. Necessary action will be taken on receipt of this report.

114. Government Hindu Girls' School, Cocanada (Jagannaick-pur).- The Inspectress suggested the acquisition of a site at a cost of Rs. 5392. She has been instructed that proposals for a less expensive site should be submitted if possible.

115. Government Hindu Girls' School, Amalapuram.-Proposals in regard to the acquisition of a site have been received. An estimate in the prescribed form is awaited.

117. Government Hindu Girls' School, Tanuku.- The Inspectress has submitted proposals in regard to a site. She has been requested to obtain and submit an estimate of the cost of its acquisition.

118. Government Hindu Girls' School, Chirala.- The Inspectress and the Executive Engineer are in correspondence with the Collector as regards the valuation of the site selected.

119. Government Hindu Girls' School, Gudivada.- In G.O. No. 2471 W dated 18th December 1905, the old Taluq office building was transferred to this Department for the use of this school. It has to be repaired and altered into a school building and an estimate for the purpose from the Executive Engineer is awaited.

120. Government Hindu Girls' School, Nellore.- An estimate for

I for the acquisition of a site for this school was sanctioned in
G.O. No. 1513 W dated 17th July 1906.

121. Government Hindu Girls' School, Mulabet, Nellore.- An estimate of the cost of the acquisition of a site for this school was submitted to Government for sanction and their orders are awaited - please see my letters R. on C. No. 1075/06 dated 23rd May 1906 and 25th July 1906. E.

A 122. Government Girls' School, Rayadrug.- The cost of the site selected has been estimated at Rs. 2,400. The question of a less expensive site is under correspondence.

123. Government Girls' School, Nandyal.-The Executive Engineer is in correspondence with the Collector as regards the valuation of the site selected.

125. Government Hindu Girls' School, Salem.- Nothing has yet been done towards the selection of a site. The Inspectress has been instructed to proceed to Salem and select one in consultation with the Collector.

126. Government Girls' School, Erode.- The buildings - 3 in no. - in which this school is at present located belong to Government and an estimate for Rs. 24,600 for the acquisition of a number of houses adjoining them and for the construction of a new building was received. As this scheme is out of all proportion to the needs of the school, the Inspectress has been instructed to investigate the matter personally and submit proposals for extensions and alterations to existing buildings.

129. Government Training School, Malapuram.- A site has been selected and an estimate for a building including the cost of site was received. It has been returned for revision as no provision was made in it for tiffin sheds, compound wall, well, and latrines.

131. Government Girls' School, Tellicherry.- In a separate communication

communication an estimate for the acquisition of a site for this school is being submitted to Government for sanction.

134. Government Girls' School, Cuddalore.- The Collector has been addressed in regard to the valuation of the site selected and on receipt of his report an estimate will be obtained and submitted for sanction.

135. Government Girls' School, Tirukoilur.-A site was selected by the officers of the Public Works Department but the Collector who apprehended difficulties in acquiring it suggested the desirability of selecting a fresh one. Proposals in regard to another site have been called for.

136. Government Girls' School, Karattattangudy.-The acquisition of a site was ordered in G.O. No. 320, Educational, dated 2nd July 1903. The Superintending Engineer informed me recently that an estimate for a building is being prepared and this estimate will include the cost of the acquisition of the site.

137. Government Girls' School, Mayavaram.- The condition of the school was reported some months ago to be unsatisfactory. The Executive Engineer has therefore been informed that the question of providing the school with a building may lie over for a time.

138. Government Girls' School, Pattukottai.- Proposals in regard to a site are awaited.

144. Teachers' College Laboratory.- The question of the construction of a separate building may lie over until such time as orders are passed in regard to the disposal of the laboratory of the College of Agriculture.

2. The orders of Government contained in G.O. No. 223, Educational, dated 27th March 1906 were conveyed to the Inspectress with

with a request to submit proposals for the acquisition of a less expensive site for the Government girls' school, Karur. Her report on the subject is awaited.

3. In para 2 of the second of the two memoranda referred to above I am required to expedite the submission to Government of certain estimates stated to have been forwarded to me. None of these estimates are at present with me and in the subjoined remarks will be found an explanation as to what has been done with each of them.

C L A S S A . W O R K S .

74. Government Girls' School, Tenali.— In my letter to Government R. on C. No. 6016/06 dated 18th August 1906 I have explained at length that I am awaiting an estimate prepared in accordance with the revised type design.

75. Government Girls' School, Vetapalam.— In this case also an estimate in accordance with the revised type design is awaited.

77. Government Training School, Anantapur.— The Superintending Engineer was furnished with a copy of G.O. No. 436 Mis. Educational, dated 20th June 1906 and was requested to furnish me with a revised estimate. This has not been received yet.

36 & 37. Compound wall for the Government Training Schools, Vizagapatam and Bellary and a well in the compound of the latter institution.— These estimates were approved by me in my Proceedings Dis. No. 1390 dated 27th March 1906 and 1485, dated 12th March 1906, and returned to the P.W. Department.

39. Enlarging the compound of the Government Training School for Masters, Coimbatore.— The estimate for this was approved by me but I have informed the Superintending Engineer that the execution of the work should be deferred pending orders

of Government in regard to their title to the building in which was formerly held the Training School for Mistresses. On this subject I am addressing Government separately.

I have the honour to be,

Sir,

Your most obedient servant,

C. W. Murphy

For Director of Public Instruction.

K.P.D.

29-3-06
29-3-06

Progress of expenditure on Educational Buildings

The following is the list of works for which provision has been made in the current year's P.W. Budget :-

	Estimate.	Anticipated expenditure up to the end of 1905-06	Budget provision for 1906-07.
	Rs.	Rs.	Rs.
(1) Constructing Metcalf hotel. Rajahmundry	"	"	5,000.
(2) Extensions & improvements to the Training college, Rajahmundry	11,900.	10,600.	2,000.
(3) Constructing Govt. Training School, Guntur	45,510.	20,975.	25,435.
x (4) Constructing Govt. Girls school, Tenali.	"	250.	7,000.
+ (5) Constructing do do do Vetapalem	"	290.	6,000.
(6) Constructing Govt. Training School, Bellary.	42,220.	29,706.	12,514.
x (7) do do do do Anantapur	"	"	10,660.
(8) Constructing Govt. Girls school, Pennakonda.	14,460.	3,000.	11,460.
(9) do do do do Puttur.	"	750.	5,000.
(10) Training compound of Reformatory School	"	"	2,800.
(11) Constructing Govt. Training School, Villupuram	48,700.	30,800.	17,900.
(12) Constructing Govt. Girls school, Tiruvannamalai	19,000.	17,000.	2,000.
(13) Constructing new lecture rooms in the Presidency College	"	"	4,1950.
(14) Constructing rooms for the office of the Inspectors of European & Training Schools	"	"	10,000.
(15) Constructing additional book cases in the Commemorative Public Library	13,600.	"	13,600.
x (16) Raising compound wall of the Govt. Normal School, Vizagapatnam	"	"	940.
x (17) Constructing a compound wall for the garden of the Govt. Training School at Bellary and sinking a well in the garden	"	"	2,000.
(18) Constructing outhouses for the Govt. Training School, Rayachoti.	1,150.	"	1,150.
x (19) Enlarging the compound of the Govt. Training School for Masters, Coimbatore	"	"	1340.
(20) Improvements to the compound wall of the Govt. Training School, Mangalore	2,050.	"	2,050.

Pages 12 to 14 of the Budget.

Action is being separately
taken in a reference
from P.W.D. 21/5/6

Pages 54 to 59 - B.

2. Estimate for 11 of these works (nos 1, 4, 5, 7, 9, 10, 13, 14, 16, 17 & 19) have not yet been sanctioned. Those for nos 4, 5, 7, 16, 17 & 19 are stated to have been forwarded through the D.P.O. He may be asked when these may be expected and to hurry up his office. Estimates for nos 10, 13 & 14 are stated to be under consideration while estimates for nos 1 & 9 are still under preparation. The P.W.D. may be asked to arrange for the early submission of these under preparation and the early sanction of all of them.

3. The following is the list of works entered under Class B works. those for which no provision has been made in the budget but which have to be constructed in the near future:-

	Amount applied for in 1906-07 Rs
(1) Constructing a Fort Training School, Chicacole	10000
(2) Constructing a Hindu Girls School, Chattrapur	5000
(3) " " " " " Aska	5000
(4) " " " " " Zalkali	5000
(5) Constructing a Muhammadan Girls School Berhampur	2000
(6) Constructing a Hindu Girls School, Kasimkota	2500
(7) " " " " " Anakapalle	2500
(8) " " " " " Palkonda	2500
(9) " " " " " Parvatipuram	2500
(10) Constructing a Muhammadan Girls School, Vizapatnam	2000
(11) Constructing a carpenter shed attached to the Arts College Rajahmundry	3000
(12) Constructing a Hindu Girls School, Rajahmundry	2000
(13) " " " " " Rajahmundry (Innespetta)	2000
(14) " " " " " Cocanada	2000
(15) " " " " " Amalapuram	3000

- (16) Constructing a Hindu girls school Palcole x 7,000
- (17) do do do Tanuku 7,000
- (18) do do do Chirala 5,000
- (19) do do do Gudirada 5,000
- (20) do do do Nellore 1,000
- (21) do do do Nellore 1,000
- (22) do do do Rayachoti 4,000
- (23) do do do Nandyal 3,000
- (24) do do do Wallajah x 5,000
- (25) do do do Salem 5,000
- (26) do do do Erode 15,000
- (27) do do do Karur 15,000
- (28) do do do Kollegal 15,000
- (29) Constructing a Govt. Training School Malappuram 6,000
- (30) Improvements to the Executive Engineer's office
calicut to adapt it for the Govt. Training school
for mistresses 2,500
- (31) Constructing a Govt. Girls School, Tellicherry 6,000
- (32) Constructing a Govt. Training school, Badagara 6,000
- (33) Improvements to the Reformatory School x 1,000
- (34) constructing a Govt. Girls School, Cuddalore 4,000
- (35) do do do do Tirukkottai 4,000
- (36) do do do do Karantamangudi 1,000
- (37) do do do do Mayavaram 5,000
- (38) do do do do Pattukkottai 15,000
- (39) Constructing a Govt. Training School Dindigul x 10,000
- (40) do do do do Tirunelveli 15,000
- (41) Construction of servants' quarters & Madrasa in Agara 5,000
- (42) Provision of open house-work gates &c - Law College 3,000

urgent

- (43) Provision of water supply to the Chemical Laboratory of the Agricultural College 3000
- (44) Separate building for the Teachers' College Laboratory 10000
- (45) Improvements to the Cricket Ground + Latrine Presidency College 3000
- (46) Improvements to the Govt. Training School Ranipet 1050
- (47) Improvements to the Educational buildings Bangalore 840
- (48) Roofing over latrine attached to Govt. Training School Bangalore 600.


4. In the case of works 1 to 17, 24, 26 to 31, 33 to 42 + 44 to 48 it is stated that Estimates are awaited ^{are} under correspondence. It is presumed that there is no question of site in any of these cases and that suitable sites exist for such as require them. The P.W.D. may perhaps be asked whether this presumption is correct.

5. In the case of works 18 to 23 + 25 sites have not been selected or approved. The D.P.P. may be asked to see to the selection of the sites as early as possible.

6. Works 32 + 43 are held in abeyance & no action is required.

PH
10/5/16

Chd
16/5/16



The draft placed below is submitted for approval. After issue the file may be forwarded to the P.W.D. for remarks on A + B.

PH
11/5/16

Chd
12.5.16

[memo. no 24 d 13-5-06]

P.W.D. no.

Col no. 364 D
14/5/16
P.W. no. R no 561
14.5.16
2 14.5.16

O.L.S. 189.

W

Educational sept note at A on page 2 Sept 1904

Of the 11 class A works for which estimates are stated in the Budget to be due, the Educational Department is taking steps to expedite the transmission of the estimates for 6 items. The remaining 5 works are

- (1) Constg: Metcalf Hostel, Rajahmundry
- (9) do do a fort girls school at Puttur
- (10) Draining the compound of the Reformatory School, Chingelput
- (13) Constg: lecture rooms at the Presidency College, Madras
- (14) do do an office for the Inspector of European and Training schools, Madras

The S. E. I circle has recently been reminded in regard to the early submission of the plan & estimate for item (1)

In his Progress Report for April - the latest to hand - The S. E. I circle remarks that an estimate for item (9) based on the standard design is now under preparation. On the review on the Report, he will be asked to expedite the preparation and submission of the estimate.

Estimates for items (10), (13) & (14)

Is this a type design? If so, I should like to see what instructions have been issued.
 3424 CO, 31-5-06

no 6169 under separate disposal

Both files may be kept together until the report of the date on which the estimates are likely to be sent to S.P.I.

no. 6169 to the S.E. is drafted accordingly P.D. 12/6/06

Q. Ind. for no.
 Flag F 2060 W 8.31.10.05
 Flag P 1039 W 8.5.06
 Flag R 651 W 8.19.306

have all since been sanctioned

Encl. Sept. note at B on page 4 supra

Educational requires to know about sites for certain class B works.

It is not known to this office whether there is any question of site in the case of items (2) to (15), (17), (26), (29), 31, 34 to 38, & 44.

Encl. may it is submitted be requested to ascertain the matter from the OPD as they did when considering the items included in last year's budget.

As regards item (1) - Encl. a drawing of an estimated Rs 14,410 was sanctioned in Dec. 1903.

School, Chicago - it is observed that and that the work has been in abeyance pending the issue of the revised type designs for drawing schools. The outlay incurred on the work to the end of 1904.05 having been Rs 997. It may ~~therefore~~ be presumed therefore that there is no site question in this case.

An estimate for item 16 - first school Puleok - has since been sanctioned and ~~no~~ no site is required in this case as the building is to be erected on the old site.

Item 26 - first school, Wallapur

An estimate for the acquisition of a site for the school was sanctioned

1, 16, 24
 27, 28, 30, 33
 34, 40, 41, 42, 45
 46, 47, 48
 * Ind. for 3663 W 21.12.03
 Flag X

For 1165 W 25.5.06
 Flag O

from 574 W
Flag S of 12.8.06

March
in December 1906

Item 27. fil. school, Karur

It will be seen from p 223 of 27.3.06 that the cost of the site was selected by the D.P. I was considered very high and that a cheaper site has been ordered to be acquired

Item 28 - fil. school, Kullural

A site for this school has been selected but its acquisition is being deferred pending sanction to an estimate and allotment of funds for the work, there being no urgency in the matter

Item 30. ampl. to the S.S.'s office callent to adapt it for the use of the fil. drawing school for draughtsmen

Item 33. ampl. to the Reformatory School Chingleput

Item 41. Custg - Servants' godown at the Madras - i - again

Item 45. ampl. to the Cricket ground & latrine President College, Madras

Item 46. do to the fil. school Ampt.

Item 47. do to the school building Junior

Item 48. Roofing latrine attached to the fil. drawing school Junior

Visits are apparently required for the above items as the works consist only of improvements to the existing buildings

ndt ampl. to the S.S.'s office 26.4.06 Y

ndt ampl. to the S.S.'s office 31.5.06 1 linked file

The file image is submitted by

low $\frac{749W}{F}$ of 28.3-16

Menu nr 15.70 cu 6-3-05

returned to Educational with the above remarks.

Rec 2.6.06

Sp. Attn memo. fish & accordance with municipal committee
11/6/06

22/6/06

In Educational no. on reference to above

11/6/06

The draft memo. placed below is submitted for approval.

P.H. 27/6/06

Recd
C.R.
28606

[memo. 297. dy 30. 6. 06]

From the D.P. I. no. 5055 dy 30. 8. 06.

P.W. for 1906-07

Of the 48 class B works entered in the budget ~~it was ascertained that there were sites~~ (or that the selection of sites was under consideration)

that no sites were required, in the case of nos 101, 116, 124, 127, 128

130, 132, 133, 134, 140, 141, 142, 143, 145, 146, 147 & 148. [These numbers follow the numbering in the Preliminary issue of the budget - Page Co. - pages 54 to 59]

2. In the present letter the Director furnishes detailed information as to the stage in which the selection of sites in the remaining cases is at present. In the case of works 102, 105, 109, 112, 113, 114, 118 & 122, 125, 135 & 138 the selection of sites is still under consideration

Another disposal in Collected File

* Issued accordingly

P.V. 12.6.06



Where is the P.W. Estimate in the file? P.H. 27/6/06

F. & G. are submitted.

12/6/06

Pages 3-7 present

Wagah

10 18

18

While in the case of works 102, 103, 106, 107, 108, 110, 111, 115, 117, 119, 120, 121, 123, 126, 129, 131, 134 & 136 the have been selected and their acquisition is now under consideration & in the case of nos 137 & 144 the works are held in abeyance for the present. In the case of works 102 & 103 the Director applies for the issue of orders for the preparation of plans & estimates.

The file may be forwarded to the P.W.D. for perusal & for issue of orders in the case of works 102 & 103.


3. As regards works 74, 75, 77, 86, 87 & 89 under class A works it was stated in the remarks column of the P.W. Budget that estimates were with the Director but the Director explains that none of these estimates are with him. The ~~Director~~ of the P.W.D. may be drawn to the matter.

P.W.D. 17/9/06

14/9/06

P.W.D. no.

P.W.D.



Paper 7 & 8 present

not passed by the
with returned to
him after Secretary
is directed to keep file
no I.

P.W.D. 17/9/06

14/9/06

Est no. 645 & SW

17.9.06

P.W.D. OR NO 124

17.9.06

Educational draws the attention of the P.W.D. to the following items:-

Item 102 class B work (Preliminary frame of the Budget) - County a Government-Hindu girls' school, Chathapur.

Item 103 class B work - do - Aska

Item 76 class A work - County a girl girls' school at Kerali

Item 75 - do - do - Vetapalem

Item 77 - County a Government Training school

17/9

school at Anantapur

Item 86 of class A works - Raising the compound wall of the Government Normal school, Vizagapatam

Item 87 - do - Constructing a compound wall for the garden in the compound of the Government Training school at Bellary and sinking a well in it

Item 89 - do - Enlarging the compound of the Government Training school for Masters, Coimbatore

2. The S.E. I circle in regard to items 102, 103 and 86, and to the S.E. III circle in regard to item 87, are submitted for approval

3. As regards items 74 and 75, the S.E. Engineer II circle reported in his latest Progress Report that the estimate for one of them had already been submitted and one for the other was about to be so. Steps have been taken already to expedite the transmission of these estimates

4. In the review on the latest Progress Report of the III circle, the S.E. has been requested to expedite the submission of the estimate for

Vidhullal file

for item 77.

5. As regards 89, it will be seen from the D.P.'s letter that, though he has approved of an estimate for it, he has informed the Supg Engineer that the execution of the work should be deferred pending orders of Government in regard to their title to the building in which the Training school for Missionaries was formerly held. On this subject he is addressing Government separately. In these circumstances, no action is called for in this Department pending orders of Govt. on the question referred to by the D.P.

6. The file may be returned to Educational no with the above remarks.

RIC
21/11/06

B
21/11/06

Educational C.O.

[Handwritten signature/initials]

Educational Dept.

As regards item no 89 referred to above orders

have been passed in G.O. no. 646 Edt. 8, 3rd Oct. 1906. A note has to be filed to establish the control of Govt. over the building. No action in regard to the estimate is now necessary.

As regards items nos 131 and 134 referred to in para 2 of the office note dated 10th Sept. 1906 on page 10 above sites have been selected and estimates received

for

11.7.50



[Handwritten signature/initials]

Sept 3/11

XIX

with a particular reference to the...
 in 1905 the subject of the...
 progress made in the construction of educational buildings was recorded only in May last. Please see
 G.O. no. 332 Ld. 2 10th May 1906. It was kept open
 so long to see that the subject was not lost sight of
 and that the D.P.I. was periodically reminded
 to push on with the work. Following this precedent
 it

XX

Please indicate their
 nature? *RM*

XXX

for their acquisition. The estimate relating to item
 no 131 has already been transferred to the P.W.D. in
 u.o. no. 623 dated 6th Sept. 1906. The estimate
 relating to item no 134 is dealt with in the linked
 file.

3. This file may now lie over pending further
 developments.

TR
 7.11.06 *PH*
 8/11/06

We cannot keep the file open indefinitely
 It is not likely that work for the year
 has been acquired can be taken up this
 year. It is too poor considering the
 position further till we come to the
 selection of work to be taken up for
 next year

~~to be~~ Remd - and as to be
 upon further progress relating
 later by 15th Feb 07

RM
 11.11.08

A similar file opened in 1905 on the subject of the
 progress made in the construction of Educational
 buildings was recorded only in May last. Please see
 G.O. no. 332 Ld. 2 10th May 1906. It was kept open
 so long to see that the subject was not lost sight of
 and that the D.P.I. was periodically reminded
 to push on with the work. Following this precedent
 it

it was suggested in the note of the 7th instant
 that this file may lie over pending further develop-
 ments. By developments was meant the progress
 made in the selection of site & preparation of estimates.
 A draft is placed below for approval.

13-11-06
 14/11/06
 15/11/06

recommending the paper and asking for further report by
 15th February 1907.

13-11-06
 14/11/06
 15/11/06

recommending the paper and asking for further report by
 15th February 1907.

it was suggested in the note of the 7th instant
 that this file may lie over pending further develop-
 ments. By developments was meant the progress
 made in the selection of site & preparation of estimates.

A draft is placed below for approval.

recommending the paper and asking for further report by

15th February 1907.

13-11-06
 14/11/06
 15/11/06

[$\frac{E.}{12}$]
1,000-2-3-06.

[illegible]

C. No. 1465, From the D. P. I., No. 5055, dated 30-8- 1906.

” ” ” ” ” ” ” ” 190

" " " " 190

No. 737, dated 14. 11. 1906

mis

Recorded

2. A report on the further progress made in the selection of sites should be submitted by the 15th Feb. 1907.

7K
13-11-06

PH
13/11/6

Ch
14/11/06

70

The D.F.I-440

2070 14/11/6

When given for copying
 When copied
 When examined
 When signed

190

READ AGAIN G.O., No. , DATED
 190

CURRENT No.

ENCLOSURES TO C. No.

ORDER OF GOVERNMENT A A A A A A A

LETTER OF GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR DESPATCH
 IN ORIGINAL.

N.B.—
 A = Copy in full.
 B = Not to be copied.
 P = Copy abstract only.
 Q = Copy heading only.

*Received
 A. A report on the further progress
 made in the solution of the
 is submitted by the 1st Dec 1907*