

Government of Madras.

EDUCATIONAL DEPARTMENT.

Recd.

Reqd.

} 1907.

Enclosures

Spare copies

G.O., No. 49, 30th January 1907.

Sacred Heart School, Tellicherry.

Sanctioning the extension of the period fixed in G.O., No. 41, Educational, dated 22nd January 1906, for the completion of the additions and improvements to the building occupied by the — from 31st December 1906 to the 28th February 1907.

Read
Educational (1907) Department.

ORDINARY PRINTED.

G.O., No. 49

DATED 30-1-07

[Despatch Abstract.]

Sacred Heart School, Tellicherry - Sanctioning

the extension of the period fixed in G.O. No. 41 dated 22-1-06
for the completion of the additions & improvements to the
building occupied by the - from 31st Decr 1906 to ~~28th Feb~~ 30th April 1907

EDUCATIONAL DEPARTMENT.

Spare copies

Sacred Heart School, Tellicherry.

Sanctioning the extension of the period fixed in G.O., No. 41, Educational, dated 22nd January 1906, for the completion of the additions and improvements to the building occupied by the — from 31st December 1906 to the 28th February 1907.

GOVERNMENT OF MADRAS.

EDUCATIONAL DEPARTMENT.

READ—the following papers :—

I

G.O., No. 41, Educational, dated 22nd January 1906.

ABSTRACT.—Sanctioning, with remarks, a maximum grant of Rs. 3,000 towards the cost of certain additions and improvements to the building occupied by the Sacred Heart School, Tellicherry.

II

G.O., Mis. No. 511, Educational, dated 2nd August 1906.

ABSTRACT.—Stating that the proposed additions and improvements to the building occupied by the Sacred Heart School, Tellicherry, may be carried out in accordance with the estimate as modified by the Public Works Department and that the extension of the period fixed for the completion of the work will be considered if it is found actually necessary.

III

Letter—from the Hon'ble Mr. T. T. LOGAN, B.A., Acting Director of Public Instruction.

To—the Secretary to Government, Educational Department.

Dated—Madras, the 17th January 1907.

No.—Ref. on Cur. No. 3319 of 1904.

With reference to paragraph 2 of G.O., Mis. No. 511, dated 2nd August 1906, ordering that the application for extension of the time prescribed in G.O., No. 41, Educational, dated 22nd January 1906, for completing the work of additions and improvements to the building occupied by the Sacred Heart School, Tellicherry, would be considered when found actually necessary, I have the honour to submit a letter from the correspondent of the school requesting that the period may be extended up to the end of February next, and to recommend that his request may be complied with.

2. I beg to add that the correspondent should have applied for and obtained the sanction now sought before the expiry of the period originally fixed by Government.

ENCLOSURE.

Letter—from the Rev. S. F. ZANETTI, S.J., Correspondent, Sacred Heart School, Tellicherry.

To—the Director of Public Instruction.

Dated—the 28th December 1906.

No.—72.

With reference to your letter Ref. on C. No. 3319 of 1904, dated 14th August 1906, paragraph 2, I have the honour to state that the extension of time applied for the completion of the additions and improvements to the Sacred Heart School building may be sanctioned up to the end of February 1907. The north-west monsoons setting in, early after the sanction for the building, iron beams from Bombay, and roofing and flooring tiles from Mangalore could not be shipped. More than Rs. 100 worth of flooring tiles had to be thrown overboard on account of the storm.

Requesting a favourable and early reply.

Order—No. 49, Educational, dated 30th January 1907.

The Government are pleased to sanction the extension of the period fixed in G.O., No. 41, Educational, dated 22nd January 1906, for the completion of the additions and improvements to the building occupied by the School of the Sacred Heart, Tellicherry, from 31st December 1906 to the 28th February 1907. A certificate of actual expenditure incurred on the work should be submitted before the 30th April 1907.

(True Extract.)

H. D. TAYLOR,
Ag. Secretary to Government.

To the Director of Public Instruction,
" Accountant-General.

EDUCATIONAL DEPARTMENT.

NOTES CONNECTED WITH G.O., No. 49, EDUCATIONAL,
DATED 30TH JANUARY 1907.

[SUBJECT.—*Extension of time allowed for the completion of the additions and improvements to the building occupied by the Sacred Heart School, Tellicherry.*]

Previous Papers.

G.O., No. 41, Educational, dated 22nd January 1906.

„ „ 511 „ „ 2nd August „

From the Director of Public Instruction, dated 17th January 1907, No. 3319.

In G.O., No. 41, Educational, dated 22nd January 1906, the Government sanctioned a maximum grant of Rs. 3,000 towards the cost of certain additions and improvements to the building occupied by the Sacred Heart School, Tellicherry, subject to the condition, among others, that the work should be carried out in accordance with the notes of the Chief Engineer read on pages 3 and 4 of that Government order.

2. In submitting his replies to the several points noticed by the Chief Engineer, the Manager of the school stated that it would be impossible to complete the work before 31st December 1906—as fixed in G.O., No. 41, Educational, dated 22nd January 1906—owing to the near approach of the south-west monsoon and requested that an extension of time might be granted to him. The Government, however, stated that the question of extending the time would be considered if and when it was found actually necessary.

3. The Manager now requests that the time fixed in G.O., No. 41, Educational, dated 22nd January 1906, for the completion of the work—31st December 1906—may be extended up to 28th February 1907. He states that as the north-west monsoon set in soon after the receipt of the sanction of Government conveyed in G.O., No. 41, Educational, dated 22nd January 1906, iron beams from Bombay and roofing and flooring tiles from Mangalore could not be shipped and that “more than Rs. 100 worth of flooring tiles had to be thrown overboard on account of the storm.” The Director of Public Instruction recommends that the Manager’s request may be complied with, but points out that he should have applied for the extension before the expiry of the period originally fixed.

4. It is submitted that the extension applied for may be granted.

P.R.—22-1-07.

K. RANGASWAMI AIYANGAR—22-1-07.

The correspondent’s letter is dated 28th December and he should have applied earlier for the extension. The extension may, I submit, be granted.

C. G. MACKAY—23-1-07.

Yes. But this will throw the grant into next year’s budget. Director of Public Instruction should be advised.

H. D. TAYLOR—24-1-07.

The draft placed below is submitted for approval.

P.R.—24-1-07.

K. RANGASWAMI AIYANGAR—25-1-07.

C. A. SOUTER—28-1-07.

Issue. Director of Public Instruction will doubtless make the necessary arrangements for adjustment of funds on receipt of the order.

H. D. TAYLOR—28-1-07.

For perusal of Secretary's corrections.

K. RANGASWAMI AIYANGAR—29-1-07.

Seen.

C. A. SOUTER.

[G.O., No. 49, Educational, dated 30th January 1907.]

[E]
1,000—05

EDUCATIONAL DEPARTMENT.

CURRENT FILE.


CONTENTS.

From	Number.	Date.	Pages.
[120] S.P.2	3319	17-1-07	1-3.

Papers of the department to which the current belongs

Papers of other departments.

EDUCATIONAL DEPARTMENT.



190 , Registered 48-1 - 190

Subject.

Recommending that in the circumstances explained the time allowed for completing the work of carrying out additions and improvements to the building occupied by the Sacred Heart School, Tellicherry may be extended up to the end of February next.

ENCLOSURES.

No. 1

Spare copies

Ref on cur. No. 3319/04

Station Madras, Dated the 17 January 1907

From (Name) The Hon'ble Mr. T.T. LOGAN, B.A.,

(Designation) Ag. Director of Public Instruction.

To The Secretary to the Government of Madras,
Educational Department.

Sir,

With reference to para. 2 of G.O. No. 511/Mis. dated 2nd August 1906 ordering that the application for extension of the time prescribed in G.O. No. 41, Educational, dated 22nd January 1906 for completing the work of additions and improvements to the building occupied by the Sacred Heart School, Tellicherry, would be considered when found actually necessary, I have the honour to submit a letter from the correspondent of the school requesting that the period may be extended up to the end of February next, and to recommend that his request may be complied with.

2. I beg

2. I beg to add that the correspondent should have applied for and obtained the sanction now sought before the expiry of the period originally fixed by Government.

I have the honour to be,
Sir,
Your most obedient servant,

Eunicelemist

For Director of Public Instruction.

B.P.
16-1-07

K.P.D.

72

3.

28th December, 1906

8.5.8.P

From

The Correspondent
Sacred Heart School,
Tellicherry.

To

The Director of Public Instruction
Madras.

Sir,

With reference to your letter Ref. on C. No 3319 of 1904, dated 14th August 1906, paragraph 2, I have the honour to state that the extension of time applicable for the completion of the Addition & Improvement to the Sacred Heart School building - may be sanctioned up to the end of February 1907. The W. W. Monsoons setting in, early after the sanction for the building, iron beams from Bombay, and roofing and flooring tiles from Mangalore could not be shipped. More than 100 Rs. worth of flooring tiles had to be thrown overboard on account of the storm.

Requesting a favourable & early reply,

I have the honour to
Sir,
Your most obedient servant

S. J. Zanetti
Correspondent



NOTES.

4
N.T. 4950/2
30-1-07

Edl.

DEPARTMENT.

9

C. No. 120 From the Director of Public Instruction No. 3319, dated 17.1.1907.

SUBJECT.

Extension of time allowed for the completion of the additions and improvements to the building occupied by the Sacred Heart School, Tellicherry.

C. In G.O. 41 Edl d 22nd January 1906, the Govt. sanctioned a maximum grant of Rs 3,000 towards the cost of certain additions & improvements to the building occupied by the Sacred Heart School, Tellicherry, subject to this condition, among others, that the work should be carried out in accordance with the note of the Chief Engineer read on pages 3 & 4 of that G.O.

as fixed in G.O. 41 Edl d 22nd January 1906.

C. 2. In submitting his replies to the several points noticed by the Chief Engineer, the Manager of the School stated that it would be impossible to complete the work before 31st December 1906 owing to the near approach of the South-West monsoon and requested that an extension of time might be granted to him. The Govt., however, stated that the question of extending the time would be considered if and when it was found actually necessary.

G.O. 511 Edl d 2.8.06

C. 3. The Manager now requests that the time fixed for the completion of the work, viz G.O. 41 Edl d 22-1-06/- 31st December 1906 - may be extended upto 28th February 1907. He states that as the north-west monsoon

vide his letter on page 3 of C.F.

C. set in soon after the receipt of the sanction of Government - conveyed in G.O. 41 Edl d 22-1-06 from Bombay and roofing & flooring tiles from Mangalore could not be shipped & that "more than Rs 100 worth of flooring tiles had to be thrown overboard on account of the storm." The Director of Public Instruction recommends that the manager's request may be complied with, but points out that he

should have applied for the extension before the expiry of the period originally fixed.

It is submitted that the extension applied for may be granted.

The Correspondent's letter is dated 28th Dec. & he should have applied earlier for the extension. The extension may I submit be granted.

Yes. But the bill throw the grant into next year Budget. SDI should be advised.

The draft placed below is submitted for approval

Issue. SDI will render the necessary arrangement of payment of funds on receipt of the order.

Page

5 2.

10 28

he should have applied for the extension before the expiry of the period originally fixed.

It is submitted that the extension applied for may be granted.

Secy. The Correspondent's letter is dated 28th Dec. & he should have applied earlier for the extension. The extension may I submit be granted.

Yes. But the bill throw the grant into next year Budget. SDI should be advised.

Please see page 5 for a precedent.

The draft placed below is submitted for approval

Issue. SDI will render the necessary arrangement of payment of funds on receipt of the order.

For perusal of Secy's Collection.

PR 24/11/07

25.1.07

READ ALSO:—

” ” ” ” ” ” ” ” 190 .

No. 49, dated 30 - 1 - 1907

Geop
30/11/07

⑤

$\frac{1}{2} \times 1.07$

The Government are pleased to
Sanction the extension of the period fixed in Govt.
No. 41 Educational of 22nd January 1906 for the completion
of the proposed additions and improvements to the
building occupied by the ^{School of the} Sacred Heart, ~~School~~ Tellicherry,
from 31st December 1906 to the 28th February 1907. A
certificate of actual expenditure incurred on the work
should be submitted before the 30th ^{April} ~~March~~ 1907.

2. ~~It is observed that the contractors will~~
~~throw the grant into next year's budget. It will not be~~
~~payable during the current official year.~~

24/1/07 $\frac{800}{25-1-07}$ This Extension will necessitate the inclusion of the front into next year's budget.
 Cas
25.1.07

The Director of Public Instruction. (in mes
Accountant-General. (in mes)

First copy sent to Press.

Returned for signature.

Despatched in print.

NUMBER OF COPIES REQUIRED. { Order complete. 40
Letter only.
Order complete with Letter.

READ AGAIN G.O., No. 41, DATED 22-1-06
100 511 2-8-06

attached abstracts

CURRENT No.

120 A

Proof please 187

27/1/07

ENCLOSURES TO G. No.

ORDER OF GOVERNMENT.

LETTER TO GOVERNMENT.

STATEMENT WITH DITTO.

PAPERS NOT FILED UP, BEING MEANT FOR TEMPORARY
IN ORIGINAL.

N.B.—

A = Print in full.
B = Not to be printed.
C = Print abstract only.
D = Print leading only.