

Put away

h

Secd. II-27-37,004-12-11-45

Exp. H (1946) Department.

Ms SERIES.

G.O. No. 719 Edn.

Dated

4-4-1946

(9)

[Despatch Abstract.]

Subsidy - M. C. Sivakasi - Ammanankoil path.
Ely. school - Construction of building - Payment -
Sanctioned - Extension of time for completion
of work - Sanctioned.

Back Papers.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	
G.O.	1132	Edn	25/7/45				
G.O.	1444	Edn	15/9/45				

Further Papers.

G.O.	No.	Department.	Date.	G.O.	No.	Department.	Date.

LOCAL ADMINISTRATION DEPARTMENT.
From
To
Jagab Syed Peer Pasha Sahib, B.A., The Secretary to Government,
Commissioner, Sivakasi Municipality, Sivakasi.
Education and Public Health
Department, MADRAS.



Thro'
The Director of Public
Instruction, MADRAS.
Thro'
The Chairman,
Municipal Council,
Sivakasi.

Roc.B.2.No. 5102/44 dated 6--3--46.

Sub: Subsidy - Elementary School-construction of a school
building in Ammankoilpatti street - Payment of
Subsidy - Requested.

Ref: Government memo No. 45967-A/44-II Edu. dated 22--6--45
and my Roc. B.2. 5102/44 dated 27--2--46.

In continuation of my Roc. B.2. 5102/44 dated 27--2--46
I submit that the work relating to the construction of the elementary school building in Ammankoilpatti street is under progress. The work could not be completed before the close of the current year for the reasons already stated in my above reference. But work to the value of Rs. 1,507--10--0 has already been carried out and an expenditure of Rs. 1,367--14--0 has actually been incurred and that the work has been properly executed under the supervision of the Executive Engineer, Ramnad Division, Madras and the Sub Divisional Officer, Ramnad Sub Division. Necessary certificate prescribed in G.O. No. 1143 (L and Edu) dated 11--8--1932 is appended herewith.

I request that out of the grant of Rs. 6,700/- promised in Government memo No. 45967 A/44-II Edu. dated 22--6--45, a sum of Rs. 683--15--0 being the one half of the cost actually incurred may kindly be ordered to be paid immediately and to reappropriate the balance of Rs. 6,016--1--0 for payment in 1946-47.

Advance copy submitted to the Government direct.

Forwarded.

Commissioner
Clavin 6/3/46.

CERTIFICATE.

CERTIFIED that out of the grant of Rs. 6,700/- promised in Government memo No. 45967-A/44-II Edu. dated 22--6--1945 for the construction of a school building in Ammankoilpatti street, an expenditure of Rs. 1,367--14--0 (Rupees one thousand three hundred sixty seven and annas fourteen only) has already been incurred and that the work has been properly executed.

6--3--46.
Sivakasi.

A.S:6-3-46.

Commissioner
Sivakasi Municipality.

SP

T.M

EPH
C-1

From the Asst: Secy to Govt,
EPH Dept.

To the Dy D.P.I.

25/3/46

Sub: Subsidy - M.C. Sivakasi -
Annamkoilpatti St. Sch. -
Construction of building - Payment
of subsidy -

Please say when the
letter of the Commissioner, Sivakasi

1000
13/3/46
Subject mentioned above
R.O.C. No. 5102/44, d/6.3.46, on the
submitted to Govt. through D.P.I.
may be expected.

ME

13/3/46

In a similar case, the Finance Dept.
have stated that orders involving payment in the
current year should be restricted to the most
exceptional cases. No reply has been received
from the D.P.I. to the T.M. above.

This may be over till 2-4-46

16.3.46

ME

18/3/46

TELEPHONIC MESSAGE BY POST DATED 16th MARCH 1946. (3) 3

From the Director of Public Instruction, MADRAS.

To the Secretary to Government, Education and Pub. Health Dept.

Sub: Subsidy - Municipal Council, Sivakasi - Annamkoilpatti St
Elementary school - Construction of a building - Payment of
subsidy

Ref: Telephonic message dated 13-3-1946.

The letter of the Commissioner, Municipal Council, Sivakasi
R.O.C. No. B-2-5102/44, dated 6th March 1946 is being submitted with my
remarks.

For Director of Public Instruction.

P.R.K. 16/3/46

Same as plante

5

LOCAL ADMINISTRATION DEPARTMENT.

From
 Janab Syed Peer Pasha Sahib, B.A., The Secretary to Government,
 Commissioner, Sivakasi Municipality, Sivakasi.

To
 The Secretary to Government,
 Education and Public Health
 Department, MADRAS.

Thro'
 The Director of Public
 Instruction, MADRAS.

Thro'
 The Chairman,
 Municipal Council,
Sivakasi.

Roc.B.2.No. 5102/44 dated 6--3--46.

Sir,

Sub: Subsidy - Elementary School-construction of a school building in Ammankoilpatti street ~~school~~ - Payment of Subsidy - Requested.

Ref: Government memo No. 45967-A/44-II Edu. dated 22--6--45 and my Roc. B.2. 5102/44 dated 27--2--46.

In continuation of my Roc. B.2. 5102/44 dated 27--2--46 I submit that the work relating to the construction of the elementary school building in Ammankoilpatti street is under progress. The work could not be completed before the close of the current year for the reasons already stated in my above reference. But work to the value of Rs. 1,507--10--0 has already been carried out and an expenditure of Rs. 1,367--14--0 has actually been incurred and that the work has been properly executed under the supervision of the Executive Engineer, Ramnad Division, Madura and the Sub-Divisional Officer, Ramnad Sub Division. Necessary certificate prescribed in G.O. No. 1143 (L and Edu) dated 11--8--1932 is appended herewith.

I request that out of the grant of Rs. 6,700/- promised in Government memo No. 45967 A/44-II Edu. dated 22--6--45, a sum of Rs. 683--15--0 being the one half of the cost actually incurred may kindly be ordered to be paid immediately and the reappropriate the balance of Rs. 6,016--1--0 for payment in 1946-47.

Advance copy submitted to the Government direct.

Forwarded.

Relinquished
 Claim 6/3/46

CERTIFICATE.

CERTIFIED that out of the grant of Rs. 6,700/- promised in Government memo No. 45967-A/44-II Edu. dated 22--6--1945 for the construction of a school building in Ammankoilpatti street, an expenditure of Rs. 1,367--14--0 (Rupees one thousand three hundred sixty seven and annas fourteen only) has already been incurred and that the work has been properly executed.

6--3--46.
 Sivakasi,

A.S.6-3-46.

Syed Peer Pasha
 Commissioner, 6.3.46
 Sivakasi Municipality.

Sy
 6.3.46
6/3/46

R.C. No.
231-K/46.

Office of the Director of Public Instruction,
Madras, Dated 21st March 1946.

SUBJECT:- Subsidy - construction of buildings for elementary schools
Municipal Council, Sivakasi - part payment - recommended.



Letter R.O.C.No. B.2. 5102/44 dated 6-3-46 from the
Commissioner, Municipal Council, Sivakasi.

Submitted.

2. Government have in their memorandum No. 45967 A/44- 11 Edn., dated 11-4-45 promised to the Municipal Council, Sivakasi, a subsidy not exceeding one half of the actual cost of construction of a building for the Annankoilpatti Municipal Elementary School, Sivakasi, subject to a maximum of Rs. 5,500/- . This amount was further increased to Rs. 6,700/- in Government memorandum No. 45967 A/44-11 Education dated 22nd June 45. The work could not be completed before 7th March 1946 as ordered by Government in their original sanction for the reasons stated by the Commissioner in his letter R.O.C.No. B-2-5102/44 dated 27-2-46 submitted with this office R.C.No. 231-K/46 dated 16-3-46. From the letter of the Commissioner under reference it may be seen that work to the value of Rs. 1507-10-0 only has been carried out and that the expenditure of Rs. 1367-14-0 has actually been incurred. Since this amount has been certified to by the Commissioner as having been actually incurred, a subsidy of Rs. 683-15-0 being one half of the cost actually incurred may kindly be authorised for payment.

For Director of Public Instruction, Madras.

To The Secretary to Government,
Education and Public Health Department, Madras.

AN/21/3/

COP-H (C-1)

~~This draft is over till 2-4-46,
already ordered on a note.~~

27/4/46 Please see the draft put up in
the top file. (The draft will be issued
only after 1-4-1946)

8204

Local Administration Department. (b)

From Janab Syed Peer Rasha Sahib, B.A., Commissioner, Sivakasi Municipality, Sivakasi. To The Secretary to Government, Education and Public Health, Department, M A D R A S.

Thro' The Director of Public Instruction M A D R A S.

Thro' The Chairman, Municipal Council, Sivakasi.



Sir, Sub: Subsidy - Municipal Council, Sivakasi - Ammankoilpatti Elementary School - Construction of School building - Reappropriation for 1946-47 - Requested.

In Government memo No. 45967-A/44-11 Edu. dated 22-6-45 the Government were pleased to promise a subsidy of Rs. 6,700/- being the one half of the cost of constructing an Elementary School building in Ammankoilpatti street. The work was started sufficiently earlier with a view to complete it by the middle of February and to earn the full grant drawn in 1945-46 itself. But due to some unavoidable circumstances the work was suspended as per instructions of the Executive Engineer, Ramnad and the matter was under correspondence for some time with the Superintending Engineer, Trichinopoly and the Executive Engineer, Ramnad. Under the circumstances explained above the work to the value of Rs. 1,400/- only has been carried out. After with holding 10 % i.e. 140/- for future payment only a sum of Rs. 1260/- will be paid to the contractor now. Hence it is likely that only a grant of Rs. 630/- will be claimed before 31-3-46 out of a grant of Rs. 6,700/- sanctioned for the work. Though every effort is being taken to complete the construction before 31-3-46,

P.T.O.

Office of the Director of
Public Instruction, Madras.

Re.No.231 K/46 dated 16th March 1946.

Subsidy - Municipal Council, Sivakasi - Ammankoilpatti
Elementary School - Construction of a building -
Reappropriation for 1946-47 - Letter of the Commi-
ssioner - Submitted.

Letter No.B.2.No.5204/44 dated 27-2-1946 from the
Commissioner, Municipal Council, Sivakasi to
Government.

Submitted.

2. Government in their Memorandum No.45967-A/44-6 dated
11th April 1945 have promised a subsidy not exceeding one half
of the actual cost of construction of a building for the Amman-
koilpatti Municipal Elementary School, Sivakasi, subject to
a maximum of Rs.5,500/-. This amount was further increased
to Rs.6,700/- in Government Memorandum No.45967 A/44-11
dated 22nd June 1945. As per the original sanction the work
should have been completed before 7th March 1946. From the
letter of the Commissioner under reference it may be seen that
the work has not yet been completed and that work to the
value of Rs.1400/- only has so far been carried out and that
a sum of Rs.1260/- will be paid to the Contractor. Hence it
is likely that a subsidy of Rs.630/- will be claimed before
31st March 1946. But the Commissioner has not made any
claim for the subsidy by submitting the required certificate.
In view of the circumstances stated by the Commissioner it is
recommended that his request to reappropriate the balance of
grant for payment during 1946-47 may be favourably considered.

For Director of Public Instruction.
To the Secretary to Government,
Education & Public Health Department, Madras.

K.H.19-3.

it is not likely that any further grant will be drawn before 31-3-46.
The final payment for the work will be made in April or May, 1946.

2. I therefore request that the Government may be
pleased to reappropriate the balance of the grant sanctioned in the
above memorandum viz. Rs. 6,070/- for payment during the year
1946-47 for the reasons stated above.

A.S:28-2-46.


FORWARDED.

M. S. P. a. chidambaram Nadar
CHAIRMAN.
(Delegate)

Copy to the Secretary to Government, Direct.

12

Government of India
Department of Commerce



Indian Mercantile Marine Training
Ship "Dufferin"

Aims and
Objects
of the
"Dufferin".

1. To obtain suitable candidates from British Indian Subjects or Subjects of a Ruling Prince in India for the Indian Mercantile Marine and to train these in such a way that they may with confidence be expected to follow the sea as a career, and be fit in all respects to hold their own as good and efficient Officers, Executive or Engineering.

To attain this result, it is necessary :-

- (i) To bring each Cadet up to an educational standard which will enable him to continue his own education at sea in the case of Executive Cadets, ashore and afloat in the case of Engineer Cadets, and so eventually to pass the Government Examination for Certificates of Competency as Masters and Mates or Engineers in the Mercantile Marine.
- (ii) To bring each Cadet to an educational standard so that, should he elect not to follow the sea, his education on board will stand him in good stead, whatever profession he desires to follow. (See paragraphs 11 and 12 below.)
- (iii) To give all Cadets a training to fit them to take their place as Officers, and to face with fortitude and endurance the hardships inseparable from life at sea; such an end to be attained by the actual life on board the Ship, by manual work, by strict discipline and by causing them, as far as possible, to take responsibility in minor matters whilst yet boys.
- (iv) To give all Cadets a social training which will enable them to move in confidence in any society without embarrassment either to themselves or to others.
- (v) Through the supervision and example of a carefully selected Staff to imbue all Cadets with a sense of loyalty, patriotism, manliness, devotion to duty and self-sacrificing spirit of

ERP. H (C-1) 13

C.F. 15.

DRAFT FOR APPROVAL.

Date. Initials.

SUBJECT :-

When received for
fair copying ..

When copied ..

When examined ..

When signed ..

When despatched.

Subsidy - Ml. Ch. Sivakasi -
Ammankoilpatti Ely school -
Construction of building - Payment
Sanctioned - For Extension of
time for completion of work -
Sanctioned

READ AGAIN Memo. No. 45967A/44-8 Edw. dt 11.4.1945 19

" " " " No. 45967A/44-11 Edw. dt 22.6.1945 19

READ ALSO :-

No. From the Commr. Sivakasi. Roc B2. No. 5204/44 dated 27.2.1946

" " " " D. P. I. Re. No. 231K/46, 16.3.1946.

" " " " Commr. Sivakasi Rty. Roc. B2. No. 5102/44, dt 16.3.1946

Order Ms. No. 719 / Edw. R.C. No. 231K/46, dt 21.3.1946
Resolution Rout. dated 4-4-46 19

In the circumstances stated,

~~an extension of time up to 10.3.1947 is
granted for the completion of the works
referred to above.~~

1. Sanction is accorded to the
payment to the Ml. Ch. Sivakasi, of a sum
of Rs. 684 (Rupees six hundred and
eightyfour only) towards one-half of the
expenditure incurred in connection with
the construction of a building for the
Ammankoilpatti Ely school. The Accountant-
General is requested to place the amount
at the disposal of the Ml. Ch. Sivakasi. The
Commr. should present the necessary bill
at the Treasury to obtain payment of the
amount or to have it adjusted.

14

AB C1

2. The expenditure will be met from the appropriation in the Annual estimate expenditure for 1946-47 under "39.1. Education - Primary - Grants to local bodies for primary education - I. A. Ordinary areas - P. A. T. S. - Buildings and Equipment - Authorized"

28/3/46

3. In the circumstances stated, an extension of time up to 10.3.47 is granted for the completion of the work and for clearing the balance of the subsidy.

27/3/46

28/3/46

To the Commissioner,
Sivakasi Mty.
(thru the C. M. C.)
" " D. P. T. ✓
" " Accountant General
(thru the Finance Dept.)
" " Exr. of F. A.

Note. Finance may see before issue. The draft will be issued only after 1-4-46.

27/3/46


28/3/46

Finance

EXP. H. NO. 13759C-1/46-1

29/3/46

Fin (Exp. B)



Please see the D. P. O's letter on p 7 etc.

The draft order may be accepted and the case returned to Exp. H.

1.4.46

Exp. H

17721 46-1 1.4.46

30/3/46

2/4/46

18309