

EDUCATION (1950) DEPARTMENT.

sent
by

MS SERIES.

1
check

G.O. No. 772 Educn.

DATED 9. 3. 50

(DESPATCH ABSTRACT)

Grants - Buildings - Corporation of

Madras - Construction of four elementary
school buildings - Payment - Sanctioned

EDUCATION

Department

Received

Registered

From (Name)

To

Designation The Director of Public
Instruction, Madras.The Secretary to Government,
Education and Public Health
Department, Madras.

Station

Enclosures :

H.O. No. 932 B1/49 dated 17th February 1950.

Sir,

Subject:-

Elementary Education- Buildings- Corporation of Madras-
Construction of buildings for four Elementary Schools in
1949-50- Completion report received.

21 FEB 1950

13017

Ref: G.O. 3004 Edn. dated 26-9-1949.


(ii) Letter E.Dc.No. 1478/49 dated 9-2-1950 from the
Commissioner Corporation of Madras addressed to
the Accountant-General, Madras through the
Director.

The Commissioner Corporation of Madras reports
that the four marginally noted* items of work have been com-
pleted as per the plans and estimates approved by the Joint
Consulting Architect to Government.

I request that Government may be pleased to
sanction the grant of Rs.16,000/- as per the G.O. cited.

The enclosures are herewith submitted. They
may be returned to the Commissioner, Corporation of Madras.

Yours faithfully,



for Director of Public Instruction.

A.S./20-2.

Actual Expenditure.

	Rs.
1) Corporation Muslim Boys' School, Saidapet.	36,246-1- 0.
2) Corporation Lower Elementary School, Sanjeevarayankoil Street, Korukupet, Washer-manpet.	20,582-13-11.
3) Corporation Lower Ely School Madhavarani High Road.	20,667-1- 1.
4) -do- Pulliyur.	10,363-9-10.

30/2
20/2

E. M. D. C. No

From



CORPORATION OF MADRAS,

Madras,.....9th Feb.....1950

SRI ~~RAMESWAR~~ C. NARASIMHAM, M.A., B.L.,
Commissioner.

To

The Accountant General, Madras,

Thro'

The Director of Public Instruction, Madras.

Sir,

Sub: Subsidy - Corporation of Madras - Construction of Elementary School buildings - Bill for Rs.16,000/- Payment requested.

Ref: G.O.No.3004 Education & P.H. dated 26.9.1949. (L)

Enclosure: .

7-

In the Government order cited, sanction has been accorded for payment to the Corporation of Madras, a sum of Rs.16,000/- (Rupees sixteen thousand only) towards the expenditure incurred in connection with the construction of the following four Elementary School buildings.

	Sanctd. Esti- mated cost.	Actual expenditure.	Amount Sanctioned.
a) Muslim Lower Ely. School Saidapet.	40,500/-	36,246 1 0	4,000/-
b) Boys Lower Ely. School Korukupet	21,300/-	20,582 13 11	4,000/-
c) Boys Lower Ely. School Madavaram High Rd.	23,400/-	20,667 1 1	4,000/-
d) Boys Lower Ely. School Puliyur	10,000/-	10,363 9 10	4,000/-
		TOTAL	16,000/-

All the four items of work have been completed as per plans and estimates sanctioned by the Joint consulting Architect to Government. A Copy of the G.O.No.3004 Edn. & P.H. dated 26.9.1949 is enclosed for reference.

I forward herewith a stamped and receipted bill in duplicate for the above amount, together with completion reports in respect of the works and request that the bill may kindly be passed early and the amount paid by a crossed cheque and handed over to Sri Kandaswamy, an Asst. Cashier of this office, who is authorised to receive payment.


Commissioner.


4
CORPORATION OF MADRAS.

Completion Report


1. Name or Nature of work:- Boys' Lower Ely. School, Pulliyur.
2. Amount of the approved estimate:- Rs. 10,000/-
3. Actual Expenditure:- Rs. 10,363-9-10.

Certified that the above work has been carried out according to the approved plan and estimate in a satisfactory manner.



Asst. Engineer.



Engineer.

Countersigned.


Commissioner,
Corporation of Madras.







10

CORPORATION OF MADRAS.

Completion Report.

1. Name or Nature of work:- Construction of additional class in the Corporation Boys' Ele. School
2. Amount of the approved estimate:- Madavaram High Road. Rs.23,400/-
3. Actual Expenditure:- Rs.20,667-1-1.

Certified that the above work has been carried out according to the approved plan and estimate in a satisfactory manner.

Asst. Engineer.

Engineer.

Countersigned

Commissioner,
Corporation of Madras.

12


CORPORATION OF MADRAS.


Completion Certificate

13
6


1. Name or Nature of work:- Construction of first floor in Corporation Boys' Lower Elementary School, Sanjeeviroyan Koil street, Korukkupet.
2. Amount of the approved estimate:- Rs.21,300/-
3. Actual Expenditure:- Rs.20,582-13-11.

Certified that the above work has been carried out according to the approved plan and estimate in a satisfactory manner.


Asst. Engineer.


Engineer.

Countersigned


Commissioner,
Corporation of Madras.

14

CORPORATION OF MADRAS.

Completion Certificate.

- 15
7
1. Name or Nature of work:- Muslim Lower Ele.School, Saidapet.
 2. Amount of the approved estimate:- Rs.40,500/-
 3. Actual Expenditure:- Rs.36,246-1-0.

Certified that the above work has been carried out according to the approved plan and estimate in a satisfactory manner.

P. Natarajan
Asst. Engineer.

Engineer.

Countersigned

Commissioner.
Corporation of Madras.

Government of Madras.
Education & Public Health Department.
(Education)

G.O.No.3004, 26th September 1949.

Sub: Grants - Buildings - Elementary Schools under private
managements and local bodies - 1949-50 - sanctioned -
=====

READ-- the following papers:

G.O.No.3156, Education, d/10-12-48.
G.O.No.2200, " d/8-7-49
G.O.No.2215, " d/9-7-49
G.O.No.2251, " d/12-7-49.
Government Memorandum No.36543/49-C-1-2-Edn.d/27-5-49.
From the Director of Public Instruction No.1359-B2/49
d/2-7-49 and No.801-B1/94, d/4-7-49, 15-7-49, 22-7-49 and
29-7-49
From the Director of Public Instruction, Rc.No.806-B1/49,
d/15-7-49
From the Director of Public Instruction No.970-B1/49,
d/13-8-49 and No.1692-B1/49, d/21-7-49.
From the Director of Public Instruction, No.118-B2/47,
d/16-8-49, No.1702-B2/49, d/13-8-49, No.1359-B2/49,
d/19-8-49 and No.801-B1/49, d/19-8-49.
From the Director of Public Instruction, No.1692-B1/49,
d/28-5-49 and 6-9-49.
From the Director of Public Instruction No.1692-B1/49,
d/9-3-49, 28-3-49 and 7-9-49.
From the Director of Public Instruction, No.1547-B1/47,
d/19-9-49 and No.1279-B1/49, d/23-9-49.

Order--No.3004, Education, dated 26th September 1949.

The Government sanction the payment to the local bodies and the aided managements mentioned in the annexure to this order, of subsidies and grants not exceeding one-half of the actual cost of the schemes mentioned against each, subject to the maximum limits shown against them in column (3) of the annexure. The subsidies and grants sanctioned will be paid on the post execution system. The Director of Public Instruction is requested to inform the executive authorities of the local bodies and the aided managements that the works should be completed and the amounts claimed before 1st March 1950.

2. (a) The expenditure in respect of works relating to local bodies will be debited to the head "37 Education--l.Primary-Grants to local ~~bx~~ bodies for primary education--A.Local Bodies--l.Ordinary Areas--(i) Excluding Post War Reconstruction--5.Buildings and Equipment--Voted."

(b) The expenditure in respect of the works relating to aided managements will be debited to the head "37.Education--k.Primary--Direct Grants to non-Government primary schools--A.~~General~~General--l.Ordinary Areas--(i) Excluding Post War Reconstruction--2.Buildings Voted."

(By Order of His Excellency the Governor)

J.M.Lobo Prabhu,
Secretary to Government.

/True Copy/

P.T.O.

ANNEXURE

XX

XX

XX

XX

9. Madras District.

(i) Corporation of Madras.

Construction of Buildings for --

(a) Muslim Lower Elementary School, Saidapet.	26,000	4,000
(b) Boys Lower Elementary School, Korukupet.	11,400	4,000
(c) Boys Lower Elementary School, Madavaram.	17,600	4,000
(d) -do- Puliyur.	8,300	4,000

(True Extract)

*For Commissioner,
Corporation of Madras*

10-2-50

Edn & P.H.Deptt.(C1)

Grants - Buildings - Corporation of Madras - Construction
of four Elementary School Buildings - Payment - Sanctioned.

Read:- G.O.No.3004 Edn., dated 26-9-49.
From the Commissioner, Corporation of Madras, D.D.C.No.B.1-1478 of 49 dated 9-2-1950.
From the D.P.I., No.932 B1/49 dated 17-2-50.

G.O.No. 772 Edn., dated 9.3.50.

Sanction is accorded to the payment during the current year to the Corporation of Madras, of a ~~sum~~ grant of Rs.16,000/- (Rupees ~~eighteen~~ ^{during the current year} ~~thirty~~ thousand only) towards the expenditure incurred in connection with the construction of the following four Elementary School

Buildings:-

1. Muslim Lower Elementary School, Saidapet.
2. Boys Lower Elementary School, Korukupet.
3. Boys Lower Elementary School, Madavaram ~~High Road~~ ^{High Road}
4. Boys Lower Elementary School, Puliyur.


The A.G. is requested to place the amount at the disposal of the Corporation of Madras. The Commissioner should present immediately the necessary bill at the Treasury to obtain payment of the amount or it to have/adjusted.

2. The expenditure will be met from the appropriation in the ~~Annual Estimate of Expenditure~~ ^{Budget Estimates} for 1949-50 under "37.Education

- 1.Primary - Grants to Local Bodies for Primary Education - A.Local Bodies - 1.Ordinary Areas - (i) Excluding Post-war Reconstruction -
5. Buildings and Equipment - Voted."

3. The stamped ~~and~~ receipt bill in duplicate sent with the letter of the Commissioner ^{Cited above} is returned herewith. He is requested to present the necessary bill with ^{at Treasury} ~~reference~~ reference to the orders in para 1 above.

Note:- Finance may see before issued.



To the Commissioner,
Corporation of
Madras, through
the Mayor.

The A.G., Mr. Fin.
The D.P.I., Madras.

The Examiner of
L.F.A.

SFI.

S.L.I.

V.E.

E.P.H.V.O.

13017/50-1C1

25/2/50

SR

25/2/50

25/2/50

25/2/50

25/2/50

25/2/50

25/2/50

25/2/50

25/2/50

25/2/50

Finance

2

Furterce (Exp A)

The draft order on p 1st it may be accepted.
subject to the conditions indicated in pencil.

9.3.50

931

File No. 13490 Exp A-1
4-3-50

Edwards

The draft order may not issue.

mm
873150

1/2 OF 1/2