

Edm (1950) Sept

MS Series.

R.O 902 Ed /

Dated 18.3.50.

(A)

S. 585 En
12.3.51

SPECIAL.

EDUCATION DEPARTMENT.

From

The Director of Public Instruction,
Madras.

To

The Secretary to Government,
Education Department, Fort St. George, 2
Madras.



Re.No.1735-G4/49 dated 15-3-1950.

Sub: Municipal Council, Pollachi - Construction of
High School Building - Front Block - Subsidy
Sanction of.

Ref: G.O.No.1134 Education dated 12-4-1949. (R)

I submit herewith the partial completion certificate received with the letter of the Commissioner, Pollachi Municipality D.Dis.2173/50 dated 13-3-1950 and request that the Government may be pleased to sanction the maximum subsidy of Rs.35,000/- promised in the G.O. cited in view of the fact that the total value of work done is reported to be Rs.71,710/-. It is however noticed that the certificate does not bear the signature of the Engineer; but only that of the Commissioner. As there is no time to return the certificate and get the omission supplied I am submitting the same to Government and if there is no serious objection the subsidy may be sanctioned atleast conditionally.

The expenditure can be met out of the current years' appropriation under "37 h Education - Secondary - Grants to Local Bodies for Secondary Education - A. Ordinary Areas - 2 Buildings - i.e., the B.E. for the current year 1949-50.

Yours faithfully,

J. O. Paulanathan

for Director of Public Instruction.

BR, 15.3

Partial completion certificate.

Certified that the High School Building front block so far constructed is in accordance with the plans and estimates approved by the Chief Engineer, P.W.D., general, Madras and an amount of Rs.71,710/- has been sent as detailed below.

Total-expenditure incurred upto date.	Rs.59,082-0-0	29540
Amount with held for final payment (withheld from the work done and recorded in Measurement books.)	Rs. 5,128-0-0	
Work done after last measurements and payments to be made.	Rs. 7,500-0-0	
Total Amount.	71,710-0-0	

Note: In the new High School Building, masonry work has been completed upto the roof level with necessary lintels etc. Roofing can be done only after receipt of the girders and the same are awaited.

C. Ranganathan
Commissioner. 18/3.50.

8/13/3.



Specimen in Sec
18/3/50

by the municipal Engineer

Subsidy - Building


Construction of

Read G.O. 1134 Edn d. 12.4.49.

From the DPQ no. 1735-94/49 d. 15.3.50.

Order: Is.No. 902 Education d/ 18.3.50.

The Government sanction the payment to M.L.C. Pollachi in the current year of a subsidy of Rs 29,540 (Rupees twenty nine thousand five hundred and 40) ~~Rs 30,000 (thirty thousand)~~ towards one half of expenditure actually incurred on the construction of a building for the M.L. High School, Pollachi. The Comr. Pollachi M.L. is informed that the balance of subsidy will be paid next year on production of certificate to the DPQ for the total value of work done ~~signed~~ ^{by the municipal Engineer}. 2. The Accountant General is requested to the amount at the disposal of the M.L.C. Pollachi at an early date. The Commissioner, Pollachi M.L. is requested to present the necessary bill at the treasury and obtain payment or have it adjusted to the credit of the M.L. Council before the end of the current financial year. 3. The expenditure should be met from the appropriation under '37 -h. Education-Secondary -Grant to local bodies for Secondary Education-A-Ordinary areas-2-Buildings - Voted' in the Estimate of Expenditure for 1949-50.



To
The Comr. Pollachi M.L.
Through C.M.C.
The DPQ.
The A.G. through Fin.
The Estm. of Govt. Accts.
S/c 2.

17/3/50

Note. The payment of subsidy may be limited to one half of the expenditure actually incurred. The balance may be disbursed on production of a final completion certificate signed by the Engineer. The draft order may be sent to the case after 15th in this case.

17/3/50
3355
17.3.50

17/3/50

Fin

Fin (Exp. A.)

The draft order may be accepted.

17.3.50

12.3.50

17/3/50

19131 Exd. 1
17.3.50

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01

18.0.01