

closed
~~ms~~
supt.

Edw (1950) sept)

ms series.

R.O. 924 Ed

Dated 20.3-50.

(S)


15525/48.

Municipal Office, Cuddalore.
Dated 14-3-50.

From Sri L.C. Richard, M.A.,
Commissioner, Cuddalore Municipality,
Cuddalore.

To The Director of Public Instruction,
M a d r a s.

Through



The Chairman,
Municipal Council, Cuddalore.

Sub:- Building - Cuddalore Municipality - Secondary
Education - provision of Mangalore tiled roofing
to Municipal High School III block.

Ref:- Your Telegram dated 13-3-50.

I submit that the work of manufacturing 8 king rod trusses have been completed, and the brick masonry work upto roof level has also been completed with 30 swing ventilators. A sum of - Rs. 6938-0-0 has been spent till this date, and a further sum of Rs. 7000/- will be spent before 31-3-50 by way of purchasing teakwood, mangalore tiles, reepens etc. So the total expenditure on 31-3-50 will be to the tune of Rs.14,000/-. The work will however be completed before the end of April 1950 before the reopening of the school after summer recess.

In the circumstances, I request that you will be pleased to recommend to Government for the drawal of the full grant of Rs. 9300/- as sanctioned in G.O.Ms.No.139 Education dated 19-1-50 or in the alternative to order the disbursement of Rs.7000/- being the one half of Rs.14,000/-. A further report will however be submitted in the last week of March 1950.

L.C. Richard
Commissioner.
14.3.50.

Forwarded.

S. R. M. M.
Chairman,
Municipal Office, Cuddalore.

Immediate

3326/50.

Education Department(B)

Sub: SUBSIDY - Buildings - ~~not to be~~ Cuddalore
Municipal High School, Cuddalore -
- Construction of a building - Payment of a portion
of subsidy - Sanctioned.

Read: 9.0 3331 Edn d. 31-10-49.
9.0 139 .. d. 19.1.50
From the DP 9 no. 2842 84/49 d. 17.3.50.

Order(Ms.) No. 924 Edn. dated 20-3-50

The Government sanction the payment to the Municipal
C. Cuddalore in the current year of a subsidy of Rs 3469/-
(Rs. three thousand four hundred and sixty nine only)
towards one half of the expenditure actually incurred

that an expenditure not
less than twice the amount
of subsidy claimed has actually
been incurred on the work

on the construction of a building for the M. High School Cuddalore
Subject to the production of a partial completion certificate
2. The Accountant - General is requested to
place the amount at the disposal of the Municipal

----- Council at an early date. The
Comr. Cuddalore Municipality
Municipal C. Cuddalore is requested to present
the necessary bill at the treasury with the certificate referred to in para 1 above
and obtain payment
or have it adjusted to the credit of the M. Council
before the end of the current financial year.

3. The expenditure should be met from the
appropriation under ' 37-h. Education - Secondary - Grants
to local bodies for Secondary Education-A. Ordinary areas-
2. Buildings - Voted' in the Estimate of Expenditure for
1949-50.

To The Comr. Cuddalore
The D.P.I. Cuddalore
The A.G. th. Fin.
The Exr. of L. Accts.

1969/EA
12 MAR 1950
FINANCE DEPT

May be sent to
note: Fin n.o for acceptance. May may be requested to
agree to orders being issued after the 15th as a special case
18.3.50

Edn no 3326/50-1
18.3.50.

In (Exp A)

The draft order overleaf may be accepted.

183.50 Ed

Fin 110. 19691 Exp A-1
18.3.50

18.3.50

34 13

19.3.50

Edn Dept
B

the order on page 1 ante may now be issued

183.50

183.50 Ed

has been shown on draft
amount of 100.00 and
has been paid to the
bank on 18.3.50