

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	523	Press
		Mis.
5-6		
Dated	1-4	1918

2/6

Not to be folded or roughly handled

25-10-20

Proceedings of the Madras Government, Judicial Department,
1st April 1862.

No. 5. Read the following Proceedings of Government in the Public Works Department, dated 25th March 1862, No. 553.

Communicating letter from the Deputy Chief Engineer Southern Circle relative to the District Engineer of Coimbatore having been ordered by the Chief Engineer to defer repairs, &c., to the District Munsiff's Court House at Bhowany. (Vide Proceedings, Public Works Department, dated 25th March 1862, Nos. 441 & 442.)

No. 6. ORDER THEREON, 1st April 1862, No. 523.

The Board of Revenue are requested to submit their reply to the reference made to them in the Order of the 3rd February last, No. 165.

(Signed) T. PYCROFT,
Chief Secretary.

PROCEEDINGS OF THE MADRAS GOVERNMENT.

Read the following Endorsement of the Deputy Chief Engineer, Southern Circle, dated Chepauk, 19th March 1862, No. 11,650.

Read the following letter from Captain J. GODDARD, District Engineer of Coimbatore, to Colonel W. I. BIRDWOOD, Deputy Chief Engineer, Southern Circle, dated Ootacamund, 6th March 1862, No. 605:—

SIR,

1. In Extract Proceedings Chief Engineer No. 10,447, dated 11th February 1862, I was ordered to defer repairs, &c., to the District Munsif's Court House at Bhowany.

2. The above order has been obeyed.

3. I have the honor to report that the walls to the addition have been raised 4½' above basement, and the following materials remain on hand:—

1,100 Bricks.

80 Parabs Chunam.

3 Windows.

1 Door.

2 Beams.

5,000 Pan tiles.

200 Nails.

4. In consideration of the above I am of opinion that a slight detriment to Government will be consequent upon the above suspension of work.

5. The amount spent up to date is Rupees 306-15-0.

1. Submitted for the information of Government, with reference to their Proceedings No. 158, dated 7th February 1862.

2. Government will observe, that the District Engineer is of opinion that, by the suspension of the work to the Munsif's Court House at Bhowany, there will be slight loss consequent upon its present advanced state.


3. The amount of the sanctioned estimate is Rupees 600, and Rupees 306-15-0 have been expended therefrom up to the present date.

(Signed) W. I. BIRDWOOD, Colonel,
Deputy Chief Engineer, Southern Circle.

ORDER THEREON, 25th March 1862, No. 553.

Communicated to the Judicial Department, with reference to the Orders in that Department No. 165, dated 3rd February 1862.

(True Extract.)

 Lieut.-Colonel,
Secretary to Government.

To the Judicial Department.

3rd. S. T. Augustin.

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741

Am. 3. 26. 462 4741