

MADRAS RECORD OFFICE.

Government of Madras.

Judicial DEPARTMENT.

G.O. No.	101	Press Mis.
¹⁶⁷⁻¹⁶⁸ Dated	18-1-	19-1865

4/5

Not to be folded or roughly handled

Proceedings of the Madras Government, Judicial Department,
18th January 1865.

No. 167. Read the following Proceedings of Government in the Public Works Department, dated 10th January 1865, No. 64.

Communicating Report of progress made } (Vide Proceedings, Public Works Depart-
in the construction of the Central Jail } ment, dated 10th January 1865, Nos.
at Coimbatore, during October 1864. } 142 and 143.)

No. 168. ORDER THEREON, 18th January 1865, No. 101.

Communicated to the Inspector General of Jails.

(Signed) A. J. ARBUTHNOT,
Chief Secretary.

To the Inspector General of Jails.

Exd. R. H. Lee,

22

*Proceedings of the Madras Government, Public Works Department,
10th January 1865.*

No. 142. Read the following Endorsement of the Superintending Engineer, 7th Division, dated 24th December 1864, No. 219 :—

Progress Report of Lieutenant H. C. Smith, R. E., Acting Assistant Engineer for the Central Jail at Coimbatore, for the month of October 1864.

ITEM.	Unit.	ORIGINAL ESTIMATE.			REVISED ESTIMATE.			WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
		Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
		RS. A. P.		RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.		RS. A. P.	RS. A. P.		RS. A. P.
Rough stone in chunam...	C. Yd.	11,581 $\frac{1}{2}$	2 8 0	28,953 11 3	18,725 $\frac{3}{4}$	3 8 0	65,537 12 2	909		3,551 8 8	3,507		22,148 8 0
Brick work in chunam. ...	Do.	12,903 $\frac{1}{2}$	4 0 0	51,614 6 0	2,551 $\frac{1}{2}$	6 0 0	15,307 12 5	23		293 4 9	1,361		15,452 7 8
Excavating foundation and filling basement. ...				1,614 8 0			1,614 8 0	..			..		323 1 11
Teak-wood wrought and put up. ...	C. feet.				153 $\frac{3}{8}$	4 0 0	575 8 10	..			..		..
Jungle-wood wrought and put up. ...	C. feet.	7,681 $\frac{3}{4}$	1 12 0	13,393 1 0	7,609 $\frac{1}{16}$	2 0 0	15,218 4 8	203		309 4 3	730		828 11 4
Wooden trusses complete as per plan. ...	No.	38	30 0 0	1,140 0 0	38	80 0 0	3,040 0 0	..			20		1,401 9 4
Iron doors with venetians barred above. ...	Do.	320	60 0 0	19,200 0 0	160	60 0 0	9,600 0 0	13		191 10 2	75		6,647 11 6
Cut stone over pillars. ...	Do.	269	1 0 0	269 0 0	307	1 12 0	537 4 0	71		90 0 0	71		90 0 0
Superintendence and sundries. ...				17,137 1 1				..		692 14 4	..		6,671 9 4
Total Rupees.....								..		5,128 10 2	..		53,563 11 1

(Signed) H. C. SMITH, Lieut., R. E.,
Acting Assistant Engineer.

COIMBATORE,
22nd December 1864.

Progress Report of Lieutenant H. C. Smith, R. E., Acting Assistant Engineer for the Central Jail at Coimbatore, for the month of November 1864.

Proceedings of the Madras Government, Public Works Department,
10th January 1865.

ITEM.	Unit.	ORIGINAL ESTIMATE.			REVISED ESTIMATE.			WORK PERFORMED IN THIS MONTH.			WORK PERFORMED UP TO THIS MONTH.		
		Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.	Quantity.	Rate.	Amount.
Rough stone in chunam. ...	C. Yd.	11,581 $\frac{1}{2}$	2 8 0	28,953 11 8	18,725 $\frac{2}{3}$	3 8 0	65,537 12 2	63	...	2,945 15 5	3,570	...	25,094 7 5
Brick work in chunam. ...	Do.	12,903 $\frac{1}{2}$	4 0 0	51,614 6 0	2,551 $\frac{1}{2}$	6 0 0	15,307 12 5	...	...	271 10 8	1,361	...	15,724 2 4
Excavating foundation and filling basement. ...	...	...	...	1,614 8 0	...	...	1,614 8 0	...	...	...	...	...	323 1 11
Teak-wood wrought and put up. ...	C. feet.	...	...	...	153 $\frac{3}{8}$	4 0 0	575 8 10	...	...	...	...	...	...
Jungle-wood wrought and put up. ...	Do.	7,681 $\frac{1}{2}$	1 12 0	13,393 1 0	7,609 $\frac{1}{2}$	2 0 0	15,218 4 8	45	...	60 0 0	775	...	888 11 4
Wooden trusses complete as per plan. ...	No.	38	30 0 0	1,140 0 0	38	80 0 0	3,040 0 0	13	...	195 7 2	33	...	1,597 0 6
Iron doors with venetians barred above. ...	Do.	320	60 0 0	19,200 0 0	160	60 0 0	9,600 0 0	6	...	164 2 7	81	...	6,811 14 1
Cut stone over pillars. ...	Do.	269	1 0 0	269 0 0	307	1 12 0	537 4 0	...	...	...	71	...	90 0 0
Superintendence and sundries. ...	...	...	...	17,137 1 1	...	...	...	...	...	510 1 7	...	...	7,181 10 0
Total Rupees.	...	...	...	...	...	...	...	...	...	4,147 5 5	...	...	57,711 0 6

(Signed) H. C. SMITH, Lieut., R. E.,
Acting Assistant Engineer.

COIMBATORE,
22nd December 1864.

Proceedings of the Madras Government, Public Works Department,
10th January 1865.

1. Forwarded with reference to Memorandum No. 49 of 15th December.
 2. The revised estimate alluded to is one under preparation by Lieutenant Smith, R. E., and needs revision by J. George, Esq., not yet submitted to the undersigned.
- (Signed) G. W. WALKER, Lieut.-Colonel, R. E.,
Superintending Engineer, 7th Division.

No. 143.

ORDER THEREON, 10th January 1865, No. 64.
Communicated to the Judicial Department.

(True Extract.)

[Signature]

Colonel, R. E.,

Secretary to Government.

To the Judicial Department,

Exd. S. T. Augustin.

Jan. 24. 1885

Recd 1885- Dec 24.

Proceedings of the Board of
Pr. & Det. 9
No. 64

Patent 10 }
Dec 12 } 1885

No. 69

Enclosed herewith
are the
statements of the
Contractor at
the late meeting
of the 18th.

1885.

With Order.

No. 101 - 18th January 1885.

Communicated to the
Inspector General of Docks.

by A.

The Inspector General
of Docks. 3 } Dec 1885